

**Big River Shipbuilders, inc.**  
404 Port Terminal Circle  
Vicksburg, MS 39183  
(601) 636-9161 fax (601) 636-9165

**PIPELINE TEST LETTER**

Date: 11/8/23

To Whom It May Concern:

The cargo pipeline on tank barge CBC 69 was tested to 187.5psi, one and a half times its working pressure MAWP 125psi and proved operable in accordance with 33CFR156.170 and 46CFR35.35-70.

The cargo pipeline relief valve was tested to 125psi and certified. The cargo pipeline pressure gauge is working within 10 percent of shown pressure.

The steam system and relief valve did function at 125psi as required by 46 CFR61.15-15

**BIG RIVER TESTER**

(PRINT) Terry DeFrance

(SIGN) Terry DeFrance DATE: 11/8/23

**WITNESSING INSPECTOR**

(PRINT) Juan Aguilar

(SIGN) JAG DATE: 11/8/23

(PRINT) Antonio Miller

(SIGN) Antonio Miller DATE: 11/8/23

# T.T. 183 LLC

Phone # 225-473-8222

## Pipeline Test Letter

Date: 9/13/2023

To Whom it may concern:

The cargo piping and relief valve as required by 3 CFR156.170, on **Tank Barge #** CBC-69 was located at TT 183, LLC, was tested on 9/13/23 at 188 psi.

- Pressure gauge was found to be operating.
- The relief valve functioned as required.
- The steam piping system as tested at 125 psi.
- The steam relief valve functioned as required.

Signature of Tester : Leonel Valente

Witness : [Signature]



Campbell Transportation Company, Inc.  
2567 Congo Arroyo Road  
Newell, WV 26050-1317

Tel. (304) 387-3860  
Fax (304) 387-3885

## TANK BARGE PIPING PRESSURE TEST FORM

The following vessel equipment has  
been tested in accordance with  
46 CFR 35.35-70 and 33 CFR 156.170  
on the date indicated.

Date: 11-16-22

Vessel Name: CBC 69

Cargo Pipeline: 148 PSI

Cargo Relief Valve: 125 PSI

Cargo Pressure Gauge: Operable

Cargo Transfer Hose: N/A

Tested By: [Signature]

Witnessed By: [Signature]



Campbell Transportation Company  
2567 Congo Arroyo Road  
Newell, WV 26050-1317

Tel. (304) 387-3860  
Fax (304) 387-3885

## TANK BARGE PIPING PRESSURE TEST FORM

The following vessel equipment has  
been tested in accordance with  
46 CFR 35.35-70 and 33 CFR 156.170  
on the date indicated.

Date: 12-3-21

Vessel Name: CBC69

Cargo Pipeline: 125 PSI

Cargo Relief Valve: 125 PSI

Cargo Pressure Gauge: Operable

Cargo Transfer Hose: N/A

Tested By: Shawn Johnston

Witnessed By: Bub At

LYNCHBURG SHIPYARD  
999 Independence Pkwy N.  
Baytown, TX 77520

**BARGE PIPE TEST SHEET**

THE FOLLOWING BARGE WAS TESTED IN ACCORDING WITH THE NATIONAL EMISSION STANDARD FOR BENZENE EMISSIONS FROM TRANSFER OPERATIONS, SECTION 40 CFR, 61.304 (F), AND NATION EMISSIONS STANDARDS FOR HAZARDOUS AIR POLLUTANTS SECTION 40 CFR 63.565 (C).

Barge Name: CBC-89 Official# 1157194

Barge Owner: Canal Barge Con.

Owner Address: 1801 Engineers Road

Date of Test: 10/5/20 Name of Tester: Angel Arreola

Witnessing Inspector: Juan serrano

Inspector Signature: Juan Serrano

**TRANSFER SYSTEM TESTING DATA**

The Pipeline System was hydro tested at 187.50 P.S.I. 10-5-20

The Pressure Relief Valve was tested at 125 P.S.I. 10-5-20


The Load Line was tested at 187.50 P.S.I. 10-5-20

The Steam Line was tested 10-5-20

Lynchburg Shipyard Supervisor

[Signature]  
SIGNATURE

10/5/20  
DATE



# VESSEL REPAIR & CONSTRUCTION

5848 Proctor Street  
Port Arthur, TX 77642  
409.962.1302

## PIPELINE TEST REPORT

The following vessel's pipeline has been tested and stenciled in accordance with U.S.C.G. regulation 33 CFR 156.170 on the dates indicated:

Company: Canal Barge Company Job No. R4786

Vessel: CBC-69

Test Pressure: 186 PSI. Date: 10-15-19

Signed:  Date: 10-15-19  
Vessel Repair Representative