

Cargo Piping Test Letter

Note: Test results are valid for (1) year from date of test!

Date:	<u>10/21/23</u>	M.A.W.P.	<u>125</u>
Vessel:	<u>CBC 94</u>	Method of Test:	<u>Hydro</u>
Owner:	<u>Canal Barge Company</u>	Testing Location:	<u>VLS Marine Services Inc.</u>
Address:	<u>1801 Engineers Rd</u> <u>Belle Chase, LA 70037</u>	Physical Address:	<u>8700 Old Yacht Club Rd</u> <u>Port Arthur, TX 77642</u>

TRANSFER SYSTEM TESTING DATA

**** Fill out completely. Write N/A on any non-applicable line. ****

Date:	Barge Piping:	Results	Note:
<u>10/21/23</u>	<u>Cargo piping & valves</u>	<u>187.5</u> p.s.i	
<u>10/21/23</u>	<u>Cargo pressure gauges</u>	<u>98</u> % accurate	
<u>10/21/23</u>	<u>Steam System</u>	<u>125</u> p.s.i	

Note: Test each pressure gauges annually, accurate within 10 percent. Test each remote controlled operating or indicating equipment such as remotely operated valve, tank alarm, or emergency shutdown device. 33 CFR 156.170(c)(2) & 46 CFR 35.35-70(b)

SIGNATURES

I credit that the tests contained herein were conducted in compliance with 33 CFR 156.170, 46 CFR 35.35-70.

Tester name: <u>Tyler Derouen</u>
Tester signature: 
Witnessing inspector name: <u>Tyler Hyde</u>
Witnessing inspector signature: 
Witnessing inspector affiliation: <u>VLS Marine</u>



Campbell Transportation Company, Inc.
2567 Congo Arroyo Road
Newell, WV 26050-1317

Tel. (304) 387-3860

Fax (304) 387-3885

TANK BARGE PIPING PRESSURE TEST FORM

The following vessel equipment has
been tested in accordance with
46 CFR 35.35-70 and 33 CFR 156.170
on the date indicated.

Date: 6-10-23

Vessel Name: CBC 94

Cargo Pipeline: 125 PSI

Cargo Relief Valve: 125 PSI

Cargo Pressure Gauge: Operable

Cargo Transfer Hose: N/A

Tested By: Tim Gulbert

Witnessed By: Bill Atz



LYNCHBURG SHIPYARD
 999 Independence Pkwy N.
 Baytown, TX 77520

BARGE VAPOR TIGHTNESS TEST SHEET

THE FOLLOWING BARGE WAS TESTED IN ACCORDING WITH THE NATIONAL EMISSION STANDARD FOR BENZENE EMISSIONS FROM TRANSFER OPERATIONS, SECTION 40 CFR, 61.304 (F), AND NATION EMISSIONS STANDARDS FOR HAZARDOUS AIR POLLUTANTS SECTION 40 CFR 63.565 (C).

Barge Name: CBC-94 Official# 1141498
 Barge Owner: Canal Barge Company Inc
 Owner Address: 1801 Engineers Road Belle Chasse, La 70037 United States
 Date of Test: 6-8-22 Name of Tester: Karim Mendez
 Witnessing Inspector: Juan Serrano Juan Maldonado Angel Arredondo
 Inspector Signature: [Signature]

TEST RESULTS

This barge has been tested at this facility in accordance to Section 61.304 (f), and section 63.565 (c) and is considered to be vapor-tight.

Signature of Tester: [Signature]
 Time Started: 09:00 Time Completed: 09:30
 Starting Pressure: 27.7 Ending Pressure: 26.7
 Allowable Pressure Loss: 1.0

PIPELINE TEST: TRANSFER SYSTEM TESTING DATA

THE FOLLOWING BARGE WAS TESTED IN ACCORDANCE WITH 33 CFR- PART 156.170, SECTION (c)(4) & (e), EQUIPMENT TESTS AND INSPECTIONS REQUIREMENTS.

The Pipeline System was hydro tested at 187.50 P.S.I. 6-8-22
 The Pressure Relief Valve was hydro tested at 125 P.S.I. -n/a
 The Load Line was hydro tested at 187.50 P.S.I. 6-8-22
 The Steam Line was hydro tested at 125 P.S.I. -n/a
 Cargo Pressure Gauge (Date of Test) 6-8-22 Percent Accuracy _____

Lynchburg Shipyard Supervisor

[Signature]
 SIGNATURE

6-8-22
 DATE



Campbell Transportation Company
2567 Congo Arroyo Road
Newell, WV 26050-1317

Tel. (304) 387-3860
Fax (304) 387-3885

TANK BARGE PIPING PRESSURE TEST FORM

The following vessel equipment has
been tested in accordance with
46 CFR 35.35-70 and 33 CFR 156.170
on the date indicated.

Date: 7-28-21

Vessel Name: CBC 94

Cargo Pipeline: 188 psi

Cargo Relief Valve: 125 psi

Cargo Pressure Gauge: Operable

Cargo Transfer Hose: N/A

Tested By: [Signature]

Witnessed By: [Signature]



Cargo Piping Test Letter

Note: Test results are valid for (1) year from date of test!

Date:	<u>7/29/2020</u>	M.A.W.P.	<u>125 PSI</u>
Vessel:	<u>cbc 94</u>	Method of Test:	<u>HYDRO</u>
Owner:	<u>Canal Barge Company</u>	Testing Location:	<u>VLS Marine Services Calcasieu</u>
Address:	<u>1801 Engineers Rd</u> <u>Belle Chase, LA 70037</u>	Physical Address:	<u>7951 Dock Board Rd</u> <u>Sulphur, LA 70665</u>

TRANSFER SYSTEM TESTING DATA


**** Fill out completely. Write N/A on any non-applicable line. ****

Date:	Barge Piping:	Results
<u>7/29/2020</u>	<u>Cargo piping & valves</u>	<u>187.5</u> p.s.i
<u>7/29/2020</u>	<u>Cargo pressure gauges</u>	<u>98%</u> accurate
<u>n/a</u>	<u>Steam System</u>	<u>n/a</u> p.s.i

Note: Test each pressure gauges annually, accurate within 10 percent. Test each remote controlled operating or indicating equipment such as remotely operated valve, tank alarm, or emergency shutdown device. 33 CFR 156.170(c)(2) & 46 CFR 35.35-70(b)

SIGNATURES

I credit that the tests contained herein were conducted in compliance with 33 CFR 156.170, 46 CFR 35.35-70.

Tester name:	<u>Andrew Vincent</u>
Tester signature:	

VLS Recovery Services

Committed to providing the most reliable, efficient, and cost-effective recovery services for waste management, railcar cleaning, marine cleaning, marine repairs & industrial cleaning