

James Marine Hahnville LLC  
15442 River Road, Hahnville La 70057

**Cargo Pipeline Test Certificate**

Barge Owner/Barge Name: CBC 98

Letter expiration date (one year from test date) 10-13-24

Test dates are valid one (1) year from date of test.

1. Cargo piping and valves (actual date of test): 10-13-23

Test pressure (188 PSI): 188 psi

2. Cargo relief valve (actual date test): 10-13-23

Test pressure (125 PSI): 125 psi

Cargo pressure gauge (actual date of test): 10-13-23

3. Steam piping and relief valve (actual date test): 10-13-23

Test pressure (125 PSI): 125 psi

Signature of tester: 

Printed name of tester: Sergio Torres

Witnessing: 

Company and location of tester: James Marine Hahnville

# T.T. COATINGS, INC

## NINE MILE POINT

2012 RIVER RD. WESTWEGO LA, 70094  
PHONE (504) 436-3766 FAX (504) 436-3855

### CARGO PIPELINE TEST CERTIFICATE

The cargo pipeline on barge CBC 98 was tested to **187.5 P.S.I.**, one and half times its maximum allowable working pressure, M.A.W.P., and proved operable in accordance with 33CFR156.170 and 46CFR35.35-70.

The cargo pipeline relief valve was tested and lifted at **125 P.S.I.**

The cargo pipeline pressure gauge is working within **10** percent of shown pressure.

The steam system pipeline was tested to one and a half times its maximum allowable working pressure, M.A.W.P., and proved operable in accordance with 46CFR61.15-5.

The steam system pipeline relief valve was tested and lifted at **125 P.S.I.**

Signature/Tester name:

Shane Guidry

Print name/Tester Name:

Shane Guidry

CBC Authorized Representative

Signature/Witness name:

CHUCK HASSECC

Print name/Witness name:

Chuck Hassel

Affiliation of Witness (Company):

T.T. BARGE

Test Date: 5-16-23



**Cargo Piping Test Letter**

*Note: Test results are valid for (1) year from date of test!*

Date:	<u>7/20/2022</u>	M.A.W.P.	<u>125</u>
Vessel:	<u>CBC 98</u>	Method of Test:	<u>hydro</u>
Owner:	<u>Canal Barge Company</u>	Testing Location:	<u>VLS Marine Services Inc.</u>
Address:	<u>1801 Engineers Rd</u> <u>Belle Chase, LA 70037</u>	Physical Address:	<u>8700 Old Yacht Club Rd</u> <u>Port Arthur, TX 77642</u>

**TRANSFER SYSTEM TESTING DATA**



*\*\*\* Fill out completely. Write N/A on any non-applicable line. \*\*\**

Date:	Barge Piping:	Results	Note:
<u>7/20/2022</u>	<u>Cargo piping &amp; valves</u>	<u>187.5</u> p.s.i	
<u>7/20/2022</u>	<u>Cargo pressure gauges</u>	<u>98</u> % accurate	
<u>N/A</u>	<u>Steam System</u>	<u>125</u> p.s.i	

*Note: Test each pressure gauges annually, accurate within 10 percent. Test each remote controlled operating or indicating equipment such as remotely operated valve, tank alarm, or emergency shutdown device. 33 CFR 156.170(c)(2) & 46 CFR 35.35-70(b)*

**SIGNATURES**

*I credit that the tests contained herein were conducted in compliance with 33 CFR 156.170, 46 CFR 35.35-70.*

Tester name: Charles Johnson
Tester signature: 
Witnessing inspector name: Beverly Guidry
Witnessing inspector signature: 
Witnessing inspector affiliation: VLS Gas Free PM



# VLS

## MARINE SERVICES

### Cargo Piping Test Letter

*Note: Test results are valid for (1) year from date of test!*

Date:	<u>8/20/2021</u>	M.A.W.P.:	<u>125</u>
Vessel:	<u>CBC 98</u>	Method of Test:	<u>Hydro</u>
Owner:	<u>Canal Barge Company</u>	Testing Location:	<u>VLS Marine Services Inc.</u>
Address:	<u>1801 Engineers Rd</u> <u>Belle Chase, LA 70037</u>	Physical Address:	<u>8700 Old Yacht Club Rd</u> <u>Port Arthur, TX 77642</u>

### TRANSFER SYSTEM TESTING DATA


*\*\*\* Fill out completely. Write N/A on any non-applicable line. \*\*\**

Date:	Barge Piping:	Results	Note:
<u>8/20/2021</u>	<u>Cargo piping &amp; valves</u>	<u>187.5</u> p.s.i	
<u>8/20/2021</u>	<u>Cargo pressure gauges</u>	<u>98</u> % accurate	
<u>N/A</u>	<u>Steam System</u>	<u>125</u> p.s.i	

*Note: Test each pressure gauges annually, accurate within 10 percent. Test each remote controlled operating or indicating equipment such as remotely operated valve, tank alarm, or emergency shutdown device. 33 CFR 156.170(c)(2) & 46 CFR 35.35-70(b)*

### SIGNATURES

*I credit that the tests contained herein were conducted in compliance with 33 CFR 156.170, 46 CFR 35.35-70.*

Tester name: <u>Charles Johnson</u>
Tester signature: 



# VESSEL REPAIR & CONSTRUCTION

5848 Proctor Street  
Port Arthur, TX 77642  
409.962.1302

## PIPELINE TEST REPORT

The following vessel's pipeline has been tested and stenciled in accordance with U.S.C.G. regulation 33 CFR 156.170 on the dates indicated:

Company: Canal Barge Company Job No. R4912

Vessel: CBC-98

Test Pressure: 187.5 psi Date: 8/19/20

Signed:  Date: 8/19/20  
Vessel Repair Representative



**Cargo Piping Test Letter**

*Note: Test results are valid for (1) year from date of test!*

Date:	<u>9/24/2019</u>	M.A.W.P.	<u>125</u>
Vessel:	<u>CBC 98</u>	Method of Test:	<u>Hydro</u>
Owner:	<u>Canal Barge Company</u>	Testing Location:	<u>VLS Gas Free Services, LLC</u>
Address:	<u>1801 Engineers Rd</u> <u>Belle Chase, LA 70037</u>	Physical Address:	<u>8700 Old Yacht Club Rd</u> <u>Port Arthur, TX 77642</u>

**TRANSFER SYSTEM TESTING DATA**

*\*\*\* Fill out completely. Write N/A on any non-applicable line. \*\*\**

Date:	Barge Piping:	Results	Note:
<u>9/24/2019</u>	<u>Cargo piping &amp; valves</u>	<u>188.5</u> p.s.i	
<u>9/24/2019</u>	<u>Cargo pressure gauges</u>	<u>98</u> % accurate	
<u>9/24/2019</u>	<u>Steam System</u>	<u>125</u> p.s.i	

*Note: Test each pressure gauges annually, accurate within 10 percent. Test each remote controlled operating or indicating equipment such as remotely operated valve, tank alarm, or emergency shutdown device. 33 CFR 156.170(c)(2) & 46 CFR 35.35-70(b)*

**SIGNATURES**

*I credit that the tests contained herein were conducted in compliance with 33 CFR 156.170, 46 CFR 35.35-70.*

Tester name: Jimmy Ortego
Tester signature: 