

Marathon Petroleum Company LP  
Marine Repair Facility  
101 12<sup>th</sup> Street  
Catlettsburg, Kentucky 41129

## ANNUAL TRANSFER SYSTEM TESTING DATA

Tank Barge Name: CBC 99 Date: 8-3-23

Pipeline System was tested at maximum working pressure : YES  NO  @PSI

All Piping Spool Pieces and Reducer on tank barge, either attached to cargo header valves or unattached, were tested at maximum working pressure: YES  NO  @PSI

Pipeline System and Spool Pieces and Reducers, either attached to cargo header valves or unattached, were labeled with new Test Date: YES  NO

Pressure Relief Valve was tested at maximum working pressure: YES  NO  @PSI

Cargo Discharge Line pressure gauge was checked and found within 10% accuracy: YES  NO

If you answered "NO" to any of the above, please add comment describing why:

Marine Vessel Owner: CBC

Tester Name: Kenyon Trotter

Tester Signature: Kenyon Trotter

Witnessing Inspector: Paul Dahmer

Witnessing Inspector Signature: Paul Dahmer

LYNCHBURG SHIPYARD  
999 Independence Pkwy N.  
Baytown, TX 77520

**BARGE VAPOR TIGHTNESS TEST SHEET**

THE FOLLOWING BARGE WAS TESTED IN ACCORDING WITH THE NATIONAL EMISSION STANDARD FOR BENZENE EMISSIONS FROM TRANSFER OPERATIONS, SECTION 40 CFR, 61.304 (F), AND NATION EMISSIONS STANDARDS FOR HAZARDOUS AIR POLLUTANTS SECTION 40 CFR 63.565 (C).

Barge Name: CBC-99 Official# 1141504

Barge Owner: Canal Barge Company Inc

Owner Address: 1801 Engineers Road Belle Chasse, La 70037 United States

Date of Test: 10 - 13 - 22 Name of Tester: Karim Mendez

Witnessing Inspector:  Juan Serrano  Juan Maldonado  Angel Arredondo

Inspector Signature: [Signature]

**TEST RESULTS**

This barge has been tested at this facility in accordance to Section 61.304 (f), and section 63.565 (c) and is considered to be vapor-tight.

Signature of Tester: [Signature]

Time Started: 13:00 Time Completed: 13:30

Starting Pressure: 27.7 Ending Pressure: 26.7

Allowable Pressure Loss: 1.0

**PIPELINE TEST: TRANSFER SYSTEM TESTING DATA**

THE FOLLOWING BARGE WAS TESTED IN ACCORDANCE WITH 33 CFR- PART 156.170, SECTION (c)(4) & (e), EQUIPMENT TESTS AND INSPECTIONS REQUIREMENTS:

The Pipeline System was hydro tested at 187.50 P.S.I. 10 - 13 - 22

The Pressure Relief Valve was hydro tested at 125 P.S.I. - n/a -

The Load Line was hydro tested at 187.50 P.S.I. 10 - 13 - 22

The Steam Line was hydro tested at 125 P.S.I. - n/a -

Cargo Pressure Gauge (Date of Test) 10 - 13 - 22 Percent Accuracy \_\_\_\_\_

Lynchburg Shipyard Supervisor

[Signature]  
SIGNATURE

10 - 13 - 22  
DATE



Campbell Transportation Company, Inc.  
2567 Congo Arroyo Road  
Newell, WV 26050-1317

Tel. (304) 387-3860

Fax (304) 387-3885

## TANK BARGE PIPING PRESSURE TEST FORM

The following vessel equipment has  
been tested in accordance with  
46 CFR 35.35-70 and 33 CFR 156.170  
on the date indicated.

Date: 7-20-22

Vessel Name: CBC99

Cargo Pipeline: 188 PSI

Cargo Relief Valve: 125 PSI

Cargo Pressure Gauge: Operable

Cargo Transfer Hose: N/A

Tested By: [Signature]

Witnessed By: [Signature]



Campbell Transportation Company, Inc.  
2567 Congo Arroyo Road  
Newell, WV 26050-1317

Tel. (304) 387-3860  
Fax (304) 387-3885

### TANK BARGE PIPING PRESSURE TEST FORM

The following vessel equipment has  
been tested in accordance with  
46 CFR 35.35-70 and 33 CFR 156.170  
on the date indicated.

Date: 10-8-21

Vessel Name: CBC 99

Cargo Pipeline: 188 PSI      Hydro test

Cargo Relief Valve: 125 PSI

Cargo Pressure Gauge: Operable

Cargo Transfer Hose: N/A

Tested By: [Signature]      [Signature]



# VLS

## GAS FREE SERVICES

### Cargo Piping Test Letter

*Note: Test results are valid for (1) year from date of test!*

Date:	11/12/2020	M.A.W.P.	125
Vessel:	CBC 99	Method of Test:	Hydro
Owner:	Canal Barge Company	Testing Location:	VLS Gas Free Services, LLC
Address:	1801 Engineers Rd Belle Chase, LA 70037	Physical Address:	8700 Old Yacht Club Rd Port Arthur, TX 77642

### TRANSFER SYSTEM TESTING DATA

*\*\*\* Fill out completely. Write N/A on any non-applicable line. \*\*\**

Date:	Barge Piping:	Results	Note:
11/12/2020	Cargo piping & valves	187.5 p.s.i	
11/12/2020	Cargo pressure gauges	98 % accurate	
na	Steam System	125 p.s.i	

*Note: Test each pressure gauges annually, accurate within 10 percent. Test each remote controlled operating or indicating equipment such as remotely operated valve, tank alarm, or emergency shutdown device. 33 CFR 156.170(c)(2) & 46 CFR 35.35-70(b)*

### SIGNATURES

*I credit that the tests contained herein were conducted in compliance with 33 CFR 156.170, 46 CFR 35.35-70.*

Tester name: Jimmy Ortego
Tester signature:



Campbell Transportation Company, Inc.  
2567 Congo Arroyo Road  
Newell, WV 26050-1317

Tel. (304) 387-3860  
Fax (304) 387-3885

## TANK BARGE PIPING PRESSURE TEST FORM

The following vessel equipment has  
been tested in accordance with  
46 CFR 35.35-70 and 33 CFR 156.170  
on the date indicated.

Date: 11-19-19

Vessel Name: CBC 99

Cargo Pipeline: 125 PSI

Cargo Relief Valve: 125 PSI

Cargo Pressure Gauge: Operable

Cargo Transfer Hose: N/A

Tested By: Shawn Johnston



# SOUTHWEST SHIPYARD, L.P.

F-7.5.1(R).6.2-E

18310 Market Street, Channelview, Texas 77530 Phone: 281-860-3200 Fax: 281-860-3215  
8502 Cypress Street, Houston, Texas 77012 Phone: 713-967-6300 Fax: 713-967-6301  
1002 Texas Clipper Rd., Galveston, Texas 77554 Phone: 409-740-3755 Fax: 409-740-3451

## BARGE PIPELINE HYDROSTATIC TEST

THE FOLLOWING BARGE WAS TESTED IN ACCORDANCE WITH 33 CFR – PART 156.170, SECTION (c)(4) & (e), EQUIPMENT TESTS AND INSPECTIONS REQUIREMENTS.

BARGE NAME/NUMBER: C B C. 99  
BARGE OWNER: Canal Barge L.P.  
OWNER ADDRESS: \_\_\_\_\_

TESTING LOCATION: 

SOUTHWEST SHIPYARD, L.P. 18310 MARKET STREET CHANNELVIEW, TX 77530
--

SOUTHWEST SHIPYARD, L.P. 8502 CYPRESS HOUSTON, TX 77012
---

SOUTHWEST SHIPYARD, L.P. 1002 TEXAS CLIPPER RD. GALVESTON, TX 77554
---

Identify Location by Checking Box

DATE OF TEST: 11-20-2018  
SWSLP TESTER/POSITION: Alonso Park  
SWSLP TESTER SIGNATURE: [Signature]  
WITNESSING SWSLP INSPECTOR/POSITION: E. BAZAN  
SWSLP INSPECTOR SIGNATURE: [Signature]

## TEST RESULTS

THIS BARGE HAS BEEN TESTED IN ACCORDANCE WITH 33 CFR, PART 156.170, SECTION (C)(4) AND (E) WITH HYDROSTATIC TESTING.

TIME START: 7:00 Am TIME STOP: 8:00 Am  
TEST PRESSURE: 187.5 PSI WITH MINIMUM HOLD TIME OF 10 MINUTES  
ENDING PRESSURE: \_\_\_\_\_ PSI

NO LEAKS DETECTED AT JOINTS, CONNECTIONS AND HIGH STRESS REGIONS AROUND OPENINGS AND THICKNESS TRANSITIONS.

# T.T. COATINGS, INC

## NINE MILE POINT

2012 RIVER RD. WESTWEGO LA, 70094  
PHONE (504) 436-3766 FAX (504) 436-3855

### CARGO PIPELINE TEST CERTIFICATE

The cargo pipeline on barge CBC 99 was tested to 187.5 P.S.I, one and half times its maximum allowable working pressure, M.A.W.P., and proved operable in accordance with 33CFR156.170 and 46CFR35.35-70.


The cargo pipeline relief valve was tested and lifted at 125 P.S.I.

The cargo pipeline pressure gauge is working within 10 percent of shown pressure.

The steam system pipeline was tested to one and a half times its maximum allowable working pressure, M.A.W.P., and proved operable in accordance with 46CFR61.15-5.

The steam system pipeline relief valve was tested and lifted at 125 P.S.I.

Date: 1-3-18

Signature: 



# TUBAL-CAIN MARINE SERVICES



## Cargo Piping Test Letter

*Note: Test results are valid for (1) year from date of test!*

Date:	<u>1/10/2017</u>	M.A.W.P.	<u>125 PSI</u>
Vessel:	<u>CBC 99</u>	Method of Test:	<u>Hydro</u>
Owner:	<u>Canal Barge Company</u>	Testing Location:	<u>Tubal-Cain Marine Services Inc.</u>
Address:	<u>1801 Engineers Rd Belle Chase, LA 70037</u>	Physical Address:	<u>7951 Dock Board Rd Sulphur, LA 70665</u>

### TRANSFER SYSTEM TESTING DATA

*\*\*\* Fill out completely. Write N/A on any non-applicable line. \*\*\**


Date:	Barge Piping:	Results
<u>12/29/2016</u>	<u>Cargo piping &amp; valves</u>	<u>188.5</u> p.s.i
<u>12/29/2016</u>	<u>Cargo pressure gauges</u>	<u>98</u> % accurate
<u>12/29/2016</u>	<u>Steam System</u>	<u>125</u> p.s.i

*Note: Test each pressure gauges annually, accurate within 10 percent. Test each remote controlled operating or indicating equipment such as remotely operated valve, tank alarm, or emergency shutdown device. 33 CFR 156.170(c)(2) & 46 CFR 35.35-70(b)*

### SIGNATURES

*I credit that the tests contained herein were conducted in compliance with 33 CFR 156.170, 46 CFR 35.35-70.*

Tester name: Jarred LaComb

Tester signature: 

**Tu'bal Cain (tu'bal-kan):**

**Tubal, the smith, the son of Lemech and his wife Zilah, who is described in Genesis 4:22 as fabricating every artifact of brass & iron**

Toppe Item #0129  
1-888-850-9120