

LYNCHBURG SHIPYARD

999 Independence Pkwy N.
Baytown, TX 77520

BARGE PIPE TEST SHEET

THE FOLLOWING BARGE WAS TESTED IN ACCORDING WITH THE NATIONAL EMISSION STANDARD FOR BENZENE EMISSIONS FROM TRANSFER OPERATIONS, SECTION 40 CFR, 61.304 (F), AND NATION EMISSIONS STANDARDS FOR HAZARDOUS AIR POLLUTANTS SECTION 40 CFR 63.565 (C).


Barge Name: CBC-1105 Official# 1255076

Barge Owner: Canal Barge company Inc

Owner Address: 1801 Engineers Road Belle chasse LA 70037 US.

Date of Test: 10-31-23 Name of Tester: Karim Mendez

Witnessing Inspector: Juan Serrano

Inspector Signature: 

TRANSFER SYSTEM TESTING DATA


The Pipeline System was tested at 187.50 P.S.I. 10-31-23

The Pressure Relief Valve was tested at 125 P.S.I. n/a

The Load Line was tested at 187.50 P.S.I. 10-31-23

The Steam Line was tested n/a

Lynchburg Shipyard Supervisor


SIGNATURE

10-31-23
DATE

LYNCHBURG SHIPYARD
999 Independence Pkwy N.
Baytown, TX 77520

BARGE VAPOR TIGHTNESS TEST SHEET

THE FOLLOWING BARGE WAS TESTED IN ACCORDING WITH THE NATIONAL EMISSION STANDARD FOR BENZENE EMISSIONS FROM TRANSFER OPERATIONS, SECTION 40 CFR, 61.304 (F), AND NATION EMISSIONS STANDARDS FOR HAZARDOUS AIR POLLUTANTS SECTION 40 CFR 63.565 (C).

Barge Name: CBC-1105 Official# 1255076

Barge Owner: Canal Barge Company Inc

Owner Address: 1801 Engineers Road Belle Chasse, La 70037 United States

Date of Test: 7-26-23 Name of Tester: Karim Mendez

Witnessing Inspector: Juan Serrano Juan Maldonado Angel Arredondo

Inspector Signature: Juan Serrano

TEST RESULTS

This barge has been tested at this facility in accordance to Section 61.304 (f), and section 63.565 (c) and is considered to be vapor-tight.

Signature of Tester: Karim Mendez

Time Started: 20:30 Time Completed: 21:00

Starting Pressure: 27.7 Ending Pressure: 27.6

Allowable Pressure Loss: 1.0

PIPELINE TEST: TRANSFER SYSTEM TESTING DATA

THE FOLLOWING BARGE WAS TESTED IN ACCORDANCE WITH 33 CFR- PART 156.170, SECTION (c)(4) & (e), EQUIPMENT TESTS AND INSPECTIONS REQUIREMENTS.

The Pipeline System was hydro tested at 187.50 P.S.I. 7-26-23

The Pressure Relief Valve was hydro tested at 125 P.S.I. 7-26-23

The Load Line was hydro tested at 187.50 P.S.I. 7-26-23

The Steam Line was hydro tested at 125 P.S.I. -N/A-

Cargo Pressure Gauge (Date of Test) 7-26-23 Percent Accuracy 98%

Lynchburg Shipyard Supervisor

Karim Mendez
SIGNATURE

7-26-23
DATE



LYNCHBURG SHIPYARD
 999 Independence Pkwy N.
 Baytown, TX 77520

BARGE VAPOR TIGHTNESS TEST SHEET

THE FOLLOWING BARGE WAS TESTED IN ACCORDING WITH THE NATIONAL EMISSION STANDARD FOR BENZENE EMISSIONS FROM TRANSFER OPERATIONS, SECTION 40 CFR, 61.304 (F), AND NATION EMISSIONS STANDARDS FOR HAZARDOUS AIR POLLUTANTS SECTION 40 CFR 63.565 (C).

Barge Name: CBC-1105 Official# 1255076
 Barge Owner: Canal Barge Company Inc
 Owner Address: 1801 Engineers Road Belle Chasse, La 70037 United States
 Date of Test: 8-16-22 Name of Tester: Karim Mendez
 Witnessing Inspector: Juan Serrano Juan Maldonado Angel Arredondo
 Inspector Signature: [Signature]

TEST RESULTS

This barge has been tested at this facility in accordance to Section 61.304 (f), and section 63.565 (c) and is considered to be vapor-tight.

Signature of Tester: [Signature]
 Time Started: 13:00 Time Completed: 13:30
 Starting Pressure: 27.7 Ending Pressure: 26.7
 Allowable Pressure Loss: 1.0

PIPELINE TEST: TRANSFER SYSTEM TESTING DATA

THE FOLLOWING BARGE WAS TESTED IN ACCORDANCE WITH 33 CFR- PART 156.170, SECTION (c)(4) & (e), EQUIPMENT TESTS AND INSPECTIONS REQUIREMENTS.

The Pipeline System was hydro tested at 187.50 P.S.I. 8-16-22
 The Pressure Relief Valve was hydro tested at 125 P.S.I. n/a
 The Load Line was hydro tested at 187.50 P.S.I. 8-16-22
 The Steam Line was hydro tested at 125 P.S.I. n/a
 Cargo Pressure Gauge (Date of Test) 8-16-22 Percent Accuracy 98%

Lynchburg Shipyard Supervisor

[Signature]
 SIGNATURE

8-16-22
 DATE



Campbell Transportation Company
2567 Congo Arroyo Road
Newell, WV 26050-1317

Tel. (304) 387-3860

Fax (304) 387-3885

TANK BARGE PIPING PRESSURE TEST FORM

The following vessel equipment has
been tested in accordance with
46 CFR 35.35-70 and 33 CFR 156.170
on the date indicated.

Date: 10-1-21

Vessel Name: CBC 1105

Cargo Pipeline: 188 PSI Hydro test

Cargo Relief Valve: 12.5 PSI

Cargo Pressure Gauge: Operable

Cargo Transfer Hose: N/A

Tested By: Tom Miller

Witnessed By: Bill [Signature]



LYNCHBURG SHIPYARD
 999 Independence Pkwy N.
 Baytown, TX 77520

BARGE VAPOR TIGHTNESS TEST SHEET

THE FOLLOWING BARGE WAS TESTED IN ACCORDING WITH THE NATIONAL EMISSION STANDARD FOR BENZENE EMISSIONS FROM TRANSFER OPERATIONS, SECTION 40 CFR, 61.304 (F), AND NATION EMISSIONS STANDARDS FOR HAZARDOUS AIR POLLUTANTS SECTION 40 CFR 63.565 (C).

Barge Name: CBC-1105 Official# 1255076

Barge Owner: canal Barge

Owner Address: 1801 Engineer Road

Date of Test: 10 - 28 - 20 Name of Tester: Karim Mendez

Witnessing Inspector: Juan Serrano Juan Maldonado Angel Arredondo

Inspector Signature: *Juan Serrano*

TEST RESULTS

This barge has been tested at this facility in accordance to Section 61.304 (f), and section 63.565 (c) and is considered to be vapor-tight.

Signature of Tester: *[Signature]*

Time Started: 09:00 Time Completed: 09:30

Starting Pressure: 27.7 Ending Pressure: 26.2

Allowable Pressure Loss: 1.0

TRANSFER SYSTEM TESTING DATA

The Pipeline System was hydro tested at 187.50 P.S.I. 10 - 28 - 20

The Pressure Relief Valve was hydro tested at 125 P.S.I. NA

The Load Line was hydro tested at 187.50 P.S.I. 10 - 28 - 20

The Steam Line was hydro tested at 125 P.S.I. NA

Lynchburg Shipyard Supervisor

[Signature]
 SIGNATURE

10 - 28 - 20
 DATE