



Move with confidence

Cargo Pipeline Test and/or Vapor Tightness Test Certificate

Barge Name: CBC 1117
Test Date: 6.8.2023
Testing Location: Stepan

Barge Vapor Tightness Test

Test Results

This barge has been tested in accordance to section 40 CFR 61.304(f), and section 63.565(c)(1) and is considered to be vapor tight.

Signature of Tester: W/A
Test Time Started: W/A Test Time Completed: W/A
Beginning Pressure: W/A Ending Pressure: W/A

Operational Cargo Pipeline Test

The following test(s) have been performed in compliance with U.S. Coast Guard regulations 33 CFR 156.170 and 46 CFR 35.35-70 and USCG Marine Safety Manual, Vol. II, Section B, Page B6-30.

Transfer System Piping	Test Pressure	125 psi ✓
Cargo Pump Relief Valve	Test Pressure	125 psi ✓
Cargo Pump Pressure Gauge(s)	Test Pressure	125 psi ✓

(If only one test performed, line through Test Not Performed)

Signature/Tester name: [Signature]
Print name/Tester Name: R. Matt Bourgeois
CBC Authorized Representative

Signature/Witness name: [Signature]
Print name/Witness name: RANDY ROGERS
Affiliation of Witness (Company): MIDWEST



SOUTHWEST SHIPYARD, L.P.

F-7.5.1(R) 6.2-E

18310 Market Street, Channelview, Texas 77530 Phone: 281-860-3200 Fax: 281-860-3215
8502 Cypress Street, Houston, Texas 77012 Phone: 713-967-6300 Fax: 713-967-6301
1002 Texas Clipper Rd., Galveston, Texas 77554 Phone: 409-740-3755 Fax: 409-740-3451

BARGE PIPELINE HYDROSTATIC TEST

THE FOLLOWING BARGE WAS TESTED IN ACCORDANCE WITH 33 CFR - PART 156.170, SECTION (c)(4) & (e), EQUIPMENT TESTS AND INSPECTIONS REQUIREMENTS.

BARGE NAME/NUMBER: E2MS104

BARGE OWNER: CANBELL TRANSPORTATION

OWNER ADDRESS: _____

TESTING LOCATION:

SOUTHWEST SHIPYARD, L.P.
18310 MARKET STREET
CHANNELVIEW, TX 77530

SOUTHWEST SHIPYARD, L.P.
8502 CYPRESS
HOUSTON, TX 77012

SOUTHWEST SHIPYARD, L.P.
1002 TEXAS CLIPPER RD.
GALVESTON, TX 77554

Identify Location by Checking Box

DATE OF TEST: 06/21/2022

SWSLP TESTER/POSITION: DAVE FIX

SWSLP TESTER SIGNATURE: [Signature]

WITNESSING SWSLP INSPECTOR/POSITION: GERARDO MARTINEZ

SWSLP INSPECTOR SIGNATURE: [Signature]

TEST RESULTS

THIS BARGE HAS BEEN TESTED IN ACCORDANCE WITH 33 CFR, PART 156.170, SECTION (C)(4) AND (E) WITH HYDROSTATIC TESTING.

TIME START: 10:30 TIME STOP: 11:00

TEST PRESSURE: 187.5 PSI WITH MINIMUM HOLD TIME OF 10 MINUTES

ENDING PRESSURE: 187.5 PSI

NO LEAKS DETECTED AT JOINTS, CONNECTIONS AND HIGH STRESS REGIONS AROUND OPENINGS AND THICKNESS TRANSITIONS.

