



Campbell Transportation Company, Inc.
2567 Congo Arroyo Road
Newell, WV 26050-1317

Tel. (304) 387-3860
Fax (304) 387-3885

TANK BARGE PIPING PRESSURE TEST FORM

The following vessel equipment has
been tested in accordance with
46 CFR 35.35-70 and 33 CFR 156.170
on the date indicated.

Date: 6-22-23

Vessel Name: CBC 1118

Cargo Pipeline: 125# OPERATIONAL

Cargo Relief Valve: 125#

Cargo Pressure Gauge: OPERABLE

Cargo Transfer Hose: N/A

Tested By: Tim Hilber

FMT

Florida Marine Transporters, Inc.

2360 Fifth Street
Mandeville, LA 70471
(985) 629-2082 Phone
(985) 629- 2110 Fax

HOSE AND PIPELINE TESTS

VESSEL: EZMS 105

THE FOLLOWING ITEMS HAVE BEEN CHECKED AND TESTED IN ACCORDANCE WITH 46
CFR 35.35-70 AND 33 CFR 156.170 ON 6-21-22

- PRESSURE GAUGES HAVE BEEN CHECKED
WITHIN 10% OF ACCURACY.
- EMERGENCY SHUTDOWN HAS BEEN CHECKED
AND FOUND OPERABLE.
- TRANSFER SYSTEM RELIEF VALVE HAS BEEN
TESTED AND CHECKED - 125 P.S.I
- ALL TRANSFER PIPING SYSTEMS AND
ASSOCIATED VALVES HAVE BEEN TESTED AND
CHECKED AT 187.5 P.S.I.
- N/A CARGO HOSE VISUALLY AND
HYDROSTATICALLY CHECKED TO 225 P.S.I.
- VAPOR PIPELINE HAS BEEN VISUALLY
CHECKED AND IS CLEAR OF POLMERIZING
CARGO.

THE ABOVE ITEMS CHECKED, TESTED, AND VERIFIED BY:

[Signature]

Cargo Piping Test

FMT

Florida Marine Transporters, Inc.

2360 Fifth Street
Mandeville, LA 70471
(985) 629-2082 Phone
(985) 629-2110 Fax

HOSE AND PIPELINE TESTS

VESSEL: ERMS 105

THE FOLLOWING ITEMS HAVE BEEN CHECKED AND TESTED IN ACCORDANCE WITH
46CFR 35.35-70 AND 33CFR 156.170 ON 6-29-21

<u>✓</u>	PRESSURE GAUGES HAVE BEEN CHECKED WITHIN 10% OF ACCURACY.
<u>✓</u>	EMERGENCY SHUTDOWN HAS BEEN CHECKED AND FOUND OPERABLE.
<u>✓</u>	TRANSFER SYSTEM RELIEF VALVE HAS BEEN TESTED AND CHECKED - 125 P.S.I.
<u>✓</u>	ALL TRANSFER PIPING SYSTEMS AND ASSOCIATED VALVES HAVE BEEN TESTED AND CHECKED AT 187.5 P.S.I.
<u>N/A</u>	CARGO HOSE VISUALLY AND HYDROSTATICALLY CHECKED TO 225 P.S.I.

THE ABOVE ITEMS CHECKED, TESTED AND VERIFIED BY:

R. Amodeo