



Campbell Transportation Company, Inc.
2567 Congo Arroyo Road
Newell, WV 26050-1317

Tel. (304) 387-3860
Fax (304) 387-3885

TANK BARGE PIPING PRESSURE TEST FORM

The following vessel equipment has
been tested in accordance with
46 CFR 35.35-70 and 33 CFR 156.170
on the date indicated.

Date: 3-30-23

Vessel Name: CBC121

Cargo Pipeline: 125

Cargo Relief Valve: 125

Cargo Pressure Gauge: operable

Cargo Transfer Hose: N/A

Tested By: [Signature]

Witnessed By: Bill [Signature]



Campbell Transportation Company, Inc.
2567 Congo Arroyo Road
Newell, WV 26050-1317

Tel. (304) 387-3860

Fax (304) 387-3885

TANK BARGE PIPING PRESSURE TEST FORM

The following vessel equipment has
been tested in accordance with
46 CFR 35.35-70 and 33 CFR 156.170
on the date indicated.

Date: 6-27-22

Vessel Name: CBCL121

Cargo Pipeline: 188 PSI

Cargo Relief Valve: 125 PSI

Cargo Pressure Gauge: Operable

Cargo Transfer Hose: N/A

Tested By: [Signature]

Witnessed By: B. M. Allen



Move with confidence

Cargo Pipeline Test and/or Vapor Tightness Test Certificate

Barge Name: CBC 121

Test Date: 5-4-22

Testing Location: VLS Post Arthur

Barge Vapor Tightness Test

Test Results

This barge has been tested in accordance to section 40 CFR 61.304(f), and section 63.565(c)(1) and is considered to be vapor tight.

Signature of Tester: _____

NO Vapor

Test Time Started: _____

Test Time Completed: _____

Beginning Pressure: _____

Ending Pressure: _____

Operational Cargo Pipeline Test

The following test(s) have been performed in compliance with U.S. Coast Guard regulations 33 CFR 156.170 and 46 CFR 35.35-70 and USCG Marine Safety Manual, Vol. II, Section B, Page B6-30.

Transfer System Piping	Test Pressure	125 psi
Cargo Pump Relief Valve	Test Pressure	125 psi
Cargo Pump Pressure Gauge(s)	Test Pressure	125 psi

(If only one test performed, line through Test Not Performed)

Signature/Tester name: _____

[Handwritten Signature]

Print name/Tester Name: _____

Kendall White

CBC Authorized Representative

Signature/Witness name: _____


[Handwritten Signature]

Print name/Witness name: _____

Jody Blessing

Affiliation of Witness (Company): _____

Canal Barge



VLS

GAS FREE SERVICES

Cargo Piping Test Letter

Note: Test results are valid for (1) year from date of test!

Date:	<u>4/30/2021</u>	M.A.W.P.	<u>125</u>
Vessel:	<u>CBC 121</u>	Method of Test:	<u>Hydro</u>
Owner:	<u>Canal Barge Company</u>	Testing Location:	<u>VLS Gas Free Services, LLC</u>
Address:	<u>1801 Engineers Rd</u> <u>Belle Chase, LA 70037</u>	Physical Address:	<u>8700 Old Yacht Club Rd</u> <u>Port Arthur, TX 77642</u>

TRANSFER SYSTEM TESTING DATA

**** Fill out completely. Write N/A on any non-applicable line. ****

Date:	Barge Piping:	Results	Note:
<u>4/30/2021</u>	<u>Cargo piping & valves</u>	<u>187.5</u> p.s.i	
<u>4/30/2021</u>	<u>Cargo pressure gauges</u>	<u>98</u> % accurate	
<u>4/30/2021</u>	<u>Steam System</u>	<u>125</u> p.s.i	

Note: Test each pressure gauges annually, accurate within 10 percent. Test each remote controlled operating or indicating equipment such as remotely operated valve, tank alarm, or emergency shutdown device. 33 CFR 156.170(c)(2) & 46 CFR 35.35-70(b)

SIGNATURES

I credit that the tests contained herein were conducted in compliance with 33 CFR 156.170, 46 CFR 35.35-70.

Tester name: <u>Jimmy Ortego</u>
Tester signature: <u></u>



Cargo Piping Test Letter

Note: Test results are valid for (1) year from date of test!

Date:	<u>5/11/2020</u>	M.A.W.P.	<u>125 PSI</u>
Vessel:	<u>CBC 121</u>	Method of Test:	<u>HYDRO</u>
Owner:	<u>Canal Barge Company</u>	Testing Location:	<u>VLS Marine Services Calcasieu</u>
Address:	<u>1801 Engineers Rd</u> <u>Belle Chase, LA 70037</u>	Physical Address:	<u>7951 Dock Board Rd</u> <u>Sulphur, LA 70665</u>

TRANSFER SYSTEM TESTING DATA


**** Fill out completely. Write N/A on any non-applicable line. ****

Date:	Barge Piping:	Results
<u>5/11/2020</u>	<u>Cargo piping & valves</u>	<u>188.5</u> p.s.i
<u>5/11/2020</u>	<u>Cargo pressure gauges</u>	<u>98%</u> accurate
<u>5/11/2020</u>	<u>Steam System</u>	<u>125</u> p.s.i

Note: Test each pressure gauges annually, accurate within 10 percent. Test each remote controlled operating or indicating equipment such as remotely operated valve, tank alarm, or emergency shutdown device. 33 CFR 156.170(c)(2) & 46 CFR 35.35-70(b)

SIGNATURES

I credit that the tests contained herein were conducted in compliance with 33 CFR 156.170, 46 CFR 35.35-70.

Tester name:	<u>John Durio</u>
Tester signature:	

VLS Recovery Services

Committed to providing the most reliable, efficient, and cost-effective recovery services for waste management, railcar cleaning, marine cleaning, marine repairs & industrial cleaning