



Campbell Transportation Company, Inc.
2567 Congo Arroyo Road
Newell, WV 26050-1317

Tel. (304) 387-3860
Fax (304) 387-3885

TANK BARGE PIPING PRESSURE TEST FORM

The following vessel equipment has
been tested in accordance with
46 CFR 35.35-70 and 33 CFR 156.170
on the date indicated.

Date: 5-22-23

Vessel Name: CBC1309

Cargo Pipeline: 188 PSI

Cargo Relief Valve: 125 PSI

Cargo Pressure Gauge: Operable

Cargo Transfer Hose: N/A

Tested By: Tara Gilhant

Witnessed By: Bill Att

T.T. Barge Services Mile 237, LLC

Specializing in Gas Freeing, Cleaning and Repairs
5190 North River Road, Port Allen, Louisiana 70767
Phone: (225) 473-8222 Fax: (225) 473-2199

Pipeline Test Letter

Date: 2-20-23

To Whom It May Concern:

The cargo pipeline and relief valve as required by 33CRH156.170, on tank barge

CAC-1309 located at T.T. Barge Mile 237, was tested on

2-20-23 at 188psi.

- Pressure gauge was found to be operating.
- The relief valve functioned as required.
- The steam piping system was tested at 125 psi.
- The steam system relief valve functioned as required.

Signature of Tester: Coy B. Womack

Matthew Paul



ILLINOIS MARINE TOWING, INC.

LEMONT SHIPYARD

Lemont Shipyard Physical Address – 16600 Des Plaines Rd., Lemont, IL 60439

Lemont Shipyard – Phone: 630-972-2920 Fax: 630-972-2915

Billing Address – 203 North Ottawa St, Suite 200, Joliet, IL 60432

TRANSFER SYSTEM TESTING DATA

Barge Number CBC 1309

The Pipeline System was tested at 187.50 P.S.I.

IMT Shipyard 4-19-22

The Pressure Relief Valve was tested at 125 P.S.I.

~~_____~~

The Cargo Hose was tested at 187.50 P.S.I.

~~_____~~

The cargo pipeline pressure gauge is working to within 10% of shown pressure.

Tester Name/Signature: Jeff Westbrook

Witness Name/Signature: D'Angelo Danzell

Illinois Marine Towing Lemont Shipyard

Date: 4/19/22

LYNCHBURG SHIPYARD
999 Independence Pkwy N.
Baytown, TX 77520

BARGE PIPE TEST SHEET

THE FOLLOWING BARGE WAS TESTED IN ACCORDING WITH THE NATIONAL EMISSION STANDARD FOR BENZENE EMISSIONS FROM TRANSFER OPERATIONS, SECTION 40 CFR, 61.304 (F), AND NATION EMISSIONS STANDARDS FOR HAZARDOUS AIR POLLUTANTS SECTION 40 CFR 63.565 (C).

Barge Name: CBC-1309 Official# 1209735

Barge Owner: canal Barge

Owner Address: 1801 Engineers Road

Date of Test: 5-24-21 Name of Tester: Karim Mendez

Witnessing Inspector: Juan Senne

Inspector Signature: 

TRANSFER SYSTEM TESTING DATA

The Pipeline System was hydro tested at 187.50 P.S.I. 5-24-21

The Pressure Relief Valve was tested at 125 P.S.I. n/a

The Load Line was tested at 187.50 P.S.I. 5-24-21

The Steam Line was tested n/a

Lynchburg Shipyard Supervisor


SIGNATURE

5-24-21
DATE



Move with confidence

Cargo Pipeline Test and/or Vapor Tightness Test Certificate

Barge Name: CBC 1309

Test Date: 4-15-21

Testing Location: Lemont A-SIP

Barge Vapor Tightness Test

Test Results

This barge has been tested in accordance to section 40 CFR 61.304(f), and section 63.565(c)(1) and is considered to be vapor tight.

Signature of Tester: Manuel Silva

Test Time Started: 0700 Test Time Completed: 0800

Beginning Pressure: 1PSI Ending Pressure: 1PSI

Operational Cargo Pipeline Test

The following test(s) have been performed in compliance with U.S. Coast Guard regulations 33 CFR 156.170 and 46 CFR 35.35-70 and USCG Marine Safety Manual, Vol. II, Section B, Page B6-30.

Transfer System Piping	Test Pressure	✓ 125 psi 4-15-21
Cargo Pump Relief Valve	Test Pressure	✓ 125 psi 4-15-21
Cargo Pump Pressure Gauge(s)	Test Pressure	✓ 125 psi 4-15-21

(If only one test performed, line through Test Not Performed)

Signature/Tester name: Manuel Silva

Print name/Tester Name: Manuel Silva

CBC Authorized Representative

Signature/Witness name: Ted Christie

Print name/Witness name: Ted Christie

Affiliation of Witness (Company): IMT