

# VLS

## MARINE SERVICES

### Cargo Piping Test Letter

*Note: Test results are valid for (1) year from date of test!*

Date:	<u>3/10/2023</u>	M.A.W.P.	<u>125</u>
Vessel:	<u>CBC 1323</u>	Method of Test:	<u>Hydro</u>
Owner:	<u>Canal Barge Company</u>	Testing Location:	<u>VLS Marine Services Inc.</u>
Address:	<u>1801 Engineers Rd</u> <u>Belle Chase, LA 70037</u>	Physical Address:	<u>8700 Old Yacht Club Rd</u> <u>Port Arthur, TX 77642</u>

### TRANSFER SYSTEM TESTING DATA

*\*\*\* Fill out completely. Write N/A on any non-applicable line. \*\*\**


Date:	Barge Piping:	Results	Note:
<u>3/10/2023</u>	<u>Cargo piping &amp; valves</u>	<u>187.5</u> p.s.i	
<u>3/10/2023</u>	<u>Cargo pressure gauges</u>	<u>98</u> % accurate	
<u>3/10/2023</u>	<u>Steam System</u>	<u>125</u> p.s.i	

*Note: Test each pressure gauges annually, accurate within 10 percent. Test each remote controlled operating or indicating equipment such as remotely operated valve, tank alarm, or emergency shutdown device. 33 CFR 156.170(c)(2) & 46 CFR 35.35-70(b)*


### SIGNATURES

*I credit that the tests contained herein were conducted in compliance with 33 CFR 156.170, 46 CFR 35.35-70.*

Tester name: Charles Johnson

Tester signature: 

Witnessing inspector name: Beverly Guidry

Witnessing inspector signature: 

Witnessing inspector affiliation: VLS Gas Free PM

# T.T. COATINGS, INC

## NINE MILE POINT

2012 RIVER RD. WESTWEGO LA, 70094  
PHONE (504) 436-3766 FAX (504) 436-3855

### CARGO PIPELINE TEST CERTIFICATE

The cargo pipeline on barge CBC 1323 was tested to **187.5 P.S.I.**, one and half times its maximum allowable working pressure, M.A.W.P., and proved operable in accordance with 33CFR156.170 and 46CFR35.35-70.

The cargo pipeline relief valve was tested and lifted at **125 P.S.I.**

The cargo pipeline pressure gauge is working within **10** percent of shown pressure.

The steam system pipeline was tested to one and a half times its maximum allowable working pressure, M.A.W.P., and proved operable in accordance with 46CFR61.15-5.

The steam system pipeline relief valve was tested and lifted at **125 P.S.I.**

Signature/Tester name:

Shane Guidry

Print name/Tester Name:

Shane Guidry

CBC Authorized Representative

Signature/Witness name:

Micah Bailey

Print name/Witness name:

Micah Bailey

Affiliation of Witness (Company):

T.T. Coatings

Test Date:

3/27/22

# T.T. COATINGS, INC

## NINE MILE POINT

2012 RIVER RD. WESTWEGO LA, 70094  
PHONE (504) 436-3766 FAX (504) 436-3855

### CARGO PIPELINE TEST CERTIFICATE

The cargo pipeline on barge CBC 1323 was tested to **187.5 P.S.I.**, one and half times its maximum allowable working pressure, M.A.W.P., and proved operable in accordance with 33CFR156.170 and 46CFR35.35-70.

The cargo pipeline relief valve was tested and lifted at **125 P.S.I.**

The cargo pipeline pressure gauge is working within **10** percent of shown pressure.

The steam system pipeline was tested to one and a half times its maximum allowable working pressure, M.A.W.P., and proved operable in accordance with 46CFR61.15-5.

The steam system pipeline relief valve was tested and lifted at **125 P.S.I.**

Date 3/18/2021

Signature/Tester name:

Signature/Witness name:

Print name/Tester Name:

Print name/Witness name:

CBC Authorized Representative

Affiliation of Witness (Company):

Eduardo Torres Flores  


Chuck Hassell  


CHUCK HASSELL

T.T. BARCE

# T.T. COATINGS, INC

## NINE MILE POINT

2012 RIVER RD. WESTWEGO LA, 70094  
PHONE (504) 436-3766 FAX (504) 436-3855

### CARGO PIPELINE TEST CERTIFICATE

The cargo pipeline on barge CBC1323 was tested to **187.5 P.S.I.**, one and half times its maximum allowable working pressure, M.A.W.P., and proved operable in accordance with 33CFR156.170 and 46CFR35.35-70.

The cargo pipeline relief valve was tested and lifted at **125 P.S.I.**

The cargo pipeline pressure gauge is working within **10** percent of shown pressure.

The steam system pipeline was tested to one and a half times its maximum allowable working pressure, M.A.W.P., and proved operable in accordance with 46CFR61.15-5.

The steam system pipeline relief valve was tested and lifted at **125 P.S.I.**

Date: 3-19-20

Signature: 

**C & C Marine and Repair, Inc.**

**Post Office Box 2253**

**Harvey, LA 70059**

**Phone (504) 433-2000**

**FAX (504) 433-2044**

**Vessel Cargo Piping Test Certificate**

**Barge CBC 1323**

This is to certify that on March 11, 2019, cargo piping on the tank barge CBC 1323 was hydrostatically tested to 188 psi in accordance with 46 CFR 56.97-30. The cargo relief valve is set at 125 psi.

Prior to the hydrostatic pipeline test, the test gauge was calibrated to ensure the correct pressure was applied to the pipeline.

Witness

  
\_\_\_\_\_