



# ILLINOIS MARINE TOWING, INC.

LEMONT SHIPYARD

Lemont Shipyards Physical Address - 16600 Des Plaines Rd., Lemont, IL 60439

Lemont Shipyards - Phone: 630-972-2920 Fax: 630-972-2915

Billing Address - 203 North Ottawa St, Suite 200, Joliet, IL 60432

Phone: (630) 972-2920

Fax: (630) 972-2915

## IMT BARGE PIPE TEST LETTER

**INSTRUCTIONS:** Fill out completely. Write "N/A" on any non-applicable line items.

BARGE NAME/NUMBER CBC 1332

LAST HYDRO TEST DATE (188 PSI): N/A  
(USCG REQUIRED TWICE IN FIVE-YEARS)

Note: Test results are valid for one (1) year from date of test.

Letter of Expiration Date (One year from test): 8-8-24

1) Cargo Piping and Valves (Date of Test): 8-8-23  
Annual Test Pressure (125 PSI) [Signature]

2) Cargo Relief Valve (Date of Test): 125 PSI  
Annual Test Pressure (125 PSI) [Signature]

3) Cargo Pressure Gauge (Date of Test): 8-8-23  
Annual Percent of Accuracy (%) 99% [Signature]

4) Steam Piping and Relief Valves (Date of Test): N/A  
Annual Test Pressure (125 PSI)

SIGNATURE: [Signature]  
PRINTED NAME: Francisco E. Ramos TKM PIC

WITNESS: [Signature]  
PRINTED NAME: Joao Duha

# CANAL BARGE

Move with confidence

## Cargo Pipeline Test and/or Vapor Tightness Test Certificate

Barge Name: CBC 1332  
Test Date: 07-07-2023  
Testing Location: IMT LEMONT

### Barge Vapor Tightness Test

<u>Test Results</u>	
This barge has been tested in accordance to section 40 CFR 61.304(f), and section 63.565(c)(1) and is considered to be vapor tight.	
Signature of Tester: <u>Ray England</u>	
Test Time Started: <u>1100</u>	Test Time Completed: <u>1200</u>
Beginning Pressure: <u>16<sup>02</sup></u>	Ending Pressure: <u>16<sup>02</sup></u>


### Operational Cargo Pipeline Test

The following test(s) have been performed in compliance with U.S. Coast Guard regulations 33 CFR 156.170 and 46 CFR 35.35-70 and USCG Marine Safety Manual, Vol. II, Section B, Page B6-30.		
Transfer System Piping	Test Pressure	125 psi <u>07-07-23</u>
Cargo Pump Relief Valve	Test Pressure	125 psi <u>07-07-23</u>
Cargo Pump Pressure Gauge(s)	Test Pressure	125 psi <u>07-07-23</u>

(If only one test performed, line through Test Not Performed)

Signature/Tester name: Ray England  
Print name/Tester Name: RAY ENGLAND  
CBC Authorized Representative

Signature/Witness name: Ted Christie  
Print name/Witness name: Ted Christie  
Affiliation of Witness (Company): IMT



Plaquemine Point Shipyard, LLC  
1070 River Rd.  
Sunshine, LA 70780  
Office (225)642-5376  
Fax (225)642-7756

Barge Name: CBC 1332

Operator: CANAL BARGE

Transfer system testing data

cargo piping test date: 05/10/2022

cargo piping test pressure: 188 psi


relief valve test date: 05/10/2022

relieving pressure: 125 psi

pressure gauge test date: 05/10/2022

Signature:  Date: 05/10/2022

Witness:  Date: 05/10/2022



**Plaquemine Point Shipyard, LLC**  
**1070 River Rd.**  
**Sunshine, LA 70780**  
**Office (225)642-5376**  
**Fax (225)642-7756**

Barge Name: CBC 1332

Operator: Canal Barge

Transfer system testing data

cargo piping test date: 06/08/21

cargo piping test pressure: 188 psi


relief valve test date: 06/08/21

relieving pressure: 125 psi

pressure gauge test date: 06/08/21

Signature: Jinelsy Antelmo Date: 06/08/21

Witness: Leon Delauney Date: 06/08/21



**Plaquemine Point Shipyard, LLC**  
**1070 River Rd.**  
**Sunshine, LA 70780**  
**Office (225)642-5376**  
**Fax (225)642-7756**

Barge Name: CBC 1332

Operator: Canal Barge

Transfer system testing data


cargo piping test date: 06/24/20

cargo piping test pressure: 188 psi

relief valve test date: 06/24/20

relieving pressure: 125 psi

pressure gauge test date: 06/24/20

Signature:  Date: 06/24/20

**Plaquemine Point Shipyard, LLC**  
**1070 River Rd.**  
**Sunshine, LA 70780**  
**225-642-5376 fax 225-642-7756**

Barge Name: CBC 1332

Operator: CANAL BARGE

Transfer system testing data


cargo piping test date: 7-26-17

cargo piping test pressure: 188 psi

relief valve test date: 7-26-17

relieving pressure: 125 psi

pressure gauge test date: 7-26-17

Signature:  \_\_\_\_\_ Date:

Vapor tightness test certification

The above-named barge was tested in accordance with the national emission standard for benzene emissions from benzene transfer operations, section 61.304F, and is considered vapor tight.

Test commenced: 1230 pressure commenced: 16 oz

Test completed: 1300 pressure ended: 16 oz

Signature:  \_\_\_\_\_ Date: 08/03/17