

# CANAL BARGE

Move with confidence

## Cargo Pipeline Test and/or Vapor Tightness Test Certificate

Barge Name: CBC 1335

Test Date: 10-13-2023

Testing Location: LEMONI IL

### Barge Vapor Tightness Test

#### Test Results

This barge has been tested in accordance to section 40 CFR 61.304(f), and section 63.565(c)(1) and is considered to be vapor tight.

Signature of Tester: RAY ENGLAND

Test Time Started: 0800

Test Time Completed: 0900

Beginning Pressure: 16<sup>02</sup>

Ending Pressure: 16<sup>02</sup>

### Operational Cargo Pipeline Test

The following test(s) have been performed in compliance with U.S. Coast Guard regulations 33 CFR 156.170 and 46 CFR 35.35-70 and USCG Marine Safety Manual, Vol. II, Section B, Page B6-30.

Transfer System Piping                      Test Pressure                      125 psi    10-13-2023

Cargo Pump Relief Valve                      Test Pressure                      125 psi    10-13-2023

Cargo Pump Pressure Gauge(s)                      Test Pressure                      125 psi    10-13-2023

(If only one test performed, line through Test Not Performed)

Signature/Tester name:

Ray England

Name/Tester Name:

RAY ENGLAND

CBC Authorized Representative

Signature/Witness name:

Jake Stevenson

Print name/Witness name:

JAKE STEVENSON

Affiliation of Witness (Company):

IMT



Campbell Transportation Company, Inc.  
2567 Congo Arroyo Road  
Newell, WV 26050-1317

Tel. (304) 387-3860

Fax (304) 387-3885

## TANK BARGE PIPING PRESSURE TEST FORM

The following vessel equipment has  
been tested in accordance with  
46 CFR 35.35-70 and 33 CFR 156.170  
on the date indicated.

Date: 10-17-22

Vessel Name: CBC 1335

Cargo Pipeline: 198 PSI

Cargo Relief Valve: 12.5 PSI

Cargo Pressure Gauge: Operable

Cargo Transfer Hose: N/A

Tested By: [Signature]

Witnessed By: Bill Att



# SOUTHWEST SHIPYARD, L.P.

F-7.5.1(R).6.3-E

18310 Market Street, Channelview, Texas 77530 Phone: 281-860-3200 Fax: 281-860-3215  
8502 Cypress Street, Houston, Texas 77012 Phone: 713-967-6300 Fax: 713-967-6301  
1002 Texas Clipper Rd., Galveston, Texas 77554 Phone: 409-740-3755 Fax: 409-740-3451

## BARGE PIPELINE PRESSURE TEST

THE FOLLOWING BARGE PIPELINE WAS PRESSURE TESTED USING AIR OR LIQUID NITROGEN IN ACCORDANCE WITH SOUTHWEST SHIPYARD PRESSURE TESTING AND INSPECTION PROCEDURES.

BARGE NAME/NUMBER: CBC 1335

BARGE OWNER: CANAL BARGE

OWNER ADDRESS: 835 Union St. New Orleans, LA 70112

TESTING LOCATION:

SOUTHWEST SHIPYARD, L.P.  
18310 MARKET STREET  
CHANNELVIEW, TX 77530

SOUTHWEST SHIPYARD, L.P.  
8502 CYPRESS  
HOUSTON, TX 77012

SOUTHWEST SHIPYARD, L.P.  
1002 TEXAS CLIPPER RD.  
GALVESTON, TX 77554

Identify Location by Checking Box

DATE OF TEST: 9-2-22

SWSLP TESTER/POSITION: Craig Moore / Supervisor

SWSLP TESTER SIGNATURE: Craig Moore

WITNESSING SWSLP INSPECTOR/POSITION: Jeff Stebban / MGR

SWSLP INSPECTOR SIGNATURE: Jeff Stebban

## TEST RESULTS

THIS BARGE HAS BEEN TESTED AND INSPECTED IN ACCORDANCE WITH SOUTHWEST SHIPYARD PIPELINE PRESSURE TESTING PROCEDURE, USING THE FOLLOWING GAS: Nitrogen

TIME START: 08:30 TIME STOP: 09:00

PIPING TEST PRESSURE: 20 PSI BELOW DECK, 187 PSI ABOVE DECK

ENDING PRESSURE: 187 PSI WITH 10 MIN MINIMUM HOLD TIME

NO LEAKS DETECTED FROM PRESSURE DROP OR AT JOINTS, CONNECTIONS AND HIGH STRESS REGIONS AROUND OPENING AREAS.



# VLS

## MARINE SERVICES

### Cargo Piping Test Letter

*Note: Test results are valid for (1) year from date of test!*

Date:	<u>9/27/2021</u>	M.A.W.P.	<u>125</u>
Vessel:	<u>CBC 1335</u>	Method of Test:	<u>Hydro</u>
Owner:	<u>Canal Barge Company</u>	Testing Location:	<u>VLS Marine Services Inc.</u>
Address:	<u>1801 Engineers Rd Belle Chase, LA 70037</u>	Physical Address:	<u>8700 Old Yacht Club Rd Port Arthur, TX 77642</u>

### TRANSFER SYSTEM TESTING DATA


*\*\*\* Fill out completely. Write N/A on any non-applicable line. \*\*\**

Date:	Barge Piping:	Results	Note:
<u>9/27/2021</u>	<u>Cargo piping &amp; valves</u>	<u>187.5</u> p.s.i	
<u>9/27/2021</u>	<u>Cargo pressure gauges</u>	<u>98</u> % accurate	
<u>N/A</u>	<u>Steam System</u>	<u>125</u> p.s.i	

*Note: Test each pressure gauges annually, accurate within 10 percent. Test each remote controlled operating or indicating equipment such as remotely operated valve, tank alarm, or emergency shutdown device. 33 CFR 156.170(c)(2) & 46 CFR 35.35-70(b)*

### SIGNATURES

*I credit that the tests contained herein were conducted in compliance with 33 CFR 156.170, 46 CFR 35.35-70.*

Tester name: Ryan Moreau
Tester signature: 
Witnessing inspector name: Beverly Guidry
Witnessing inspector signature: 
Witnessing inspector affiliation: VLS Gas Free PM

