



Campbell Transportation Company, Inc.  
2567 Congo Arroyo Road  
Newell, WV 26050-1317

Tel. (304) 387-3860  
Fax (304) 387-3885

## TANK BARGE PIPING PRESSURE TEST FORM

The following vessel equipment has  
been tested in accordance with  
46 CFR 35.35-70 and 33 CFR 156.170  
on the date indicated.

Date: 11-9-23

Vessel Name: CBC 1338

Cargo Pipeline: 188 PSI

Cargo Relief Valve: MWP 125 PSI

Cargo Pressure Gauge: Operable

Cargo Transfer Hose: N/A

Tested By: Bill Higgins

Witnessed By: Bill [Signature]



Campbell Transportation Company, Inc.  
2567 Congo Arroyo Road  
Newell, WV 26050-1317

Tel. (304) 387-3860

Fax (304) 387-3885

## TANK BARGE PIPING PRESSURE TEST FORM

The following vessel equipment has  
been tested in accordance with  
46 CFR 35.35-70 and 33 CFR 156.170  
on the date indicated.

Date: 11-10-22

Vessel Name: CBC 1338

Cargo Pipeline: 188 PSI

Cargo Relief Valve: 125 PSI

Cargo Pressure Gauge: Operable

Cargo Transfer Hose: N/A

Tested By: Jim Show

Witnessed By: Bill [Signature]



# SOUTHWEST SHIPYARD, L.P.

F-7.5.1(R).6.2-E

18310 Market Street, Channelview, Texas 77530 Phone: 281-860-3200 Fax: 281-860-3215  
8502 Cypress Street, Houston, Texas 77012 Phone: 713-967-6300 Fax: 713-967-6301  
1002 Texas Clipper Rd., Galveston, Texas 77554 Phone: 409-740-3755 Fax: 409-740-3451

## BARGE PIPELINE HYDROSTATIC TEST

THE FOLLOWING BARGE WAS TESTED IN ACCORDANCE WITH 33 CFR – PART 156.170, SECTION (c)(4) & (e), EQUIPMENT TESTS AND INSPECTIONS REQUIREMENTS.

BARGE NAME/NUMBER: L. B. C. 1338

BARGE OWNER: CANAL BARGE LINE

OWNER ADDRESS: \_\_\_\_\_

TESTING LOCATION:

SOUTHWEST SHIPYARD, L.P.  
18310 MARKET STREET  
CHANNELVIEW, TX 77530

SOUTHWEST SHIPYARD, L.P.  
8502 CYPRESS  
HOUSTON, TX 77012

SOUTHWEST SHIPYARD, L.P.  
1002 TEXAS CLIPPER RD.  
GALVESTON, TX 77554

Identify Location by Checking Box



DATE OF TEST: 11/22/2021

SWSLP TESTER/POSITION: Alan Pol

SWSLP TESTER SIGNATURE: [Signature]

WITNESSING SWSLP INSPECTOR/POSITION: Jorge Garcia

SWSLP INSPECTOR SIGNATURE: [Signature]

## TEST RESULTS

THIS BARGE HAS BEEN TESTED IN ACCORDANCE WITH 33 CFR, PART 156.170, SECTION (C)(4) AND (E) WITH HYDROSTATIC TESTING.

TIME START: 1:00 TIME STOP: 2:00

TEST PRESSURE: 187.5 PSI WITH MINIMUM HOLD TIME OF 10 MINUTES

ENDING PRESSURE: 187 PSI

NO LEAKS DETECTED AT JOINTS, CONNECTIONS AND HIGH STRESS REGIONS AROUND OPENINGS AND THICKNESS TRANSITIONS.

# T.T. COATINGS, INC

## NINE MILE POINT

2012 RIVER RD. WESTWEGO LA, 70094  
PHONE (504) 436-3766 FAX (504) 436-3855

### CARGO PIPELINE TEST CERTIFICATE

The cargo pipeline on barge CBC 1338 was tested to **187.5 P.S.I.**, one and half times its maximum allowable working pressure, M.A.W.P., and proved operable in accordance with 33CFR156.170 and 46CFR35.35-70.

The cargo pipeline relief valve was tested and lifted at **125 P.S.I.**

The cargo pipeline pressure gauge is working within **10** percent of shown pressure.

The steam system pipeline was tested to one and a half times its maximum allowable working pressure, M.A.W.P., and proved operable in accordance with 46CFR61.15-5.

The steam system pipeline relief valve was tested and lifted at **125 P.S.I.**

Date: 11/5/20

Signature: 

**Big River Shipbuilders, inc.**  
404 Port Terminal Circle  
Vicksburg, MS 39183  
(601) 636-9161 fax (601) 636-9165

**PIPELINE TEST LETTER**

Date: 11/5/19

To Whom It May Concern:

The cargo pipeline on tank barge CBC 1338 was tested to one and a half times its working pressure MAWP and proved operable in accordance with 33CFR156.170 and 46CFR35.35-70.

The cargo pipeline relief valve was tested and certified. The cargo pipeline pressure gauge is working within 10 percent of shown pressure.

The steam system and relief valve did function as required by 46 CFR61.15-15

**BIG RIVER TESTER**

(PRINT) Antonio Miller

(SIGN) Antonio Miller DATE: 11/5/19

**WITNESSING INSPECTOR**

(PRINT) Terry DeFrance

(SIGN) Terry DeFrance DATE: 11/5/19