



SOUTHWEST SHIPYARD, L.P.

F-7.5.1(C/R).6 - A

18310 Market Street, Channelview, Texas 77530 Phone: 281-860-3200 Fax: 281-860-3215
8502 Cypress Street, Houston, Texas 77012 Phone: 713-967-6300 Fax: 713-967-6301
1002 Texas Clipper Rd., Galveston, Texas 77554 Phone: 409-740-3755 Fax: 409-740-3451

BARGE PIPING TEST LETTER

Note: Test Results are valid for One (1) Year from Date of Test !

INSTRUCTIONS: FILL OUT COMPLETELY. WRITE "N/A" ON ANY NON-APPLICABLE LINE.

BARGE NAME/NUMBER: C.B.C. 1361 CANAL BARGE LINE

LETTER EXPIRATION DATE (One Year from Test): 05/15/2024

1. Cargo Piping and Valves (Date of Test): 05-15-2023

Test Pressure (psi): 188 PSI

2. Cargo Pressure Gauge (Date of Test): 05-15-2023

Percent Accuracy (%): 98 %

3. Steam Piping and Valves (Date of Test): 05-15-2023

Test Pressure (psi): 125 PSI

SWSLP Signature: Alonso Davis Date: 05-15-23

DISTRIBUTION: Place original as last page of "USCG Papers Folder" located in Barge document mailbox.

T.T. COATINGS, INC

NINE MILE POINT

2012 RIVER RD. WESTWEGO LA, 70094
PHONE (504) 436-3766 FAX (504) 436-3855

CARGO PIPELINE TEST CERTIFICATE

The cargo pipeline on barge CBC-1361 was tested to **187.5 P.S.I.**, one and half times its maximum allowable working pressure, M.A.W.P., and proved operable in accordance with 33CFR156.170 and 46CFR35.35-70.

The cargo pipeline relief valve was tested and lifted at **125 P.S.I.**

The cargo pipeline pressure gauge is working within **10** percent of shown pressure.

The steam system pipeline was tested to one and a half times its maximum allowable working pressure, M.A.W.P., and proved operable in accordance with 46CFR61.15-5.

The steam system pipeline relief valve was tested and lifted at **125 P.S.I.**

Signature/Tester name:

[Signature]

Print name/Tester Name:

Micah Bailey

CBC Authorized Representative

Signature/Witness name:

[Signature]

Print name/Witness name:

Shane Guidry

Affiliation of Witness (Company):

T. T. Coatings

Test Date: 4/20/12

**NATIONAL MAINTENANCE & REPAIR OF LOUISIANA
5004 RIVER ROAD
HARAHAN, LOUISIANA 70183**

HOSE AND PIPELINE TESTS

VESSEL: CBC 1361

THE FOLLOWING ITEMS HAVE BEEN CHECKED AND TESTED IN ACCORDANCE WITH

46CFR 35.35-70 AND 33CFR 156.170 ON-- DATE: 4-12-21

✓ PRESSURE GAUGES HAVE BEEN CHECKED
WITHIN 10% OF ACCURACY

✓ STEAM PIPING SYSTEM AND VALVES HAVE
BEEN TESTED AND CHECKED AT 125 P.S.I.

✓ CARGO HEADER PIPING AND
ASSOCIATED VALVES HAVE BEEN TESTED
AND CHECKED AT 188 P.S.I.

NA CARGO HOSE VISUALLY CHECKED
AND TESTED TO 225 P.S.I.
HOSE SERIAL NO. - _____

THE ABOVE ITEMS CHECKED, TESTED AND VERIFIED BY:

SIGNATURE: Ricky Meche



Move with confidence

Cargo Pipeline Test and/or Vapor Tightness Test Certificate

Barge Name: CBC 1361

Test Date: 4/27/20

Testing Location: LODEHS

Barge Vapor Tightness Test

Test Results

This barge has been tested in accordance to section 40 CFR 61.304(f), and section 63.565(c)(1) and is considered to be vapor tight.

Signature of Tester: _____

Test Time Started: _____

Test Time Completed: _____

Beginning Pressure: _____

Ending Pressure: _____

Operational Cargo Pipeline Test

The following test(s) have been performed in compliance with U.S. Coast Guard regulations 33 CFR 156.170 and 46 CFR 35.35-70 and USCG Marine Safety Manual, Vol. II, Section B, Page B6-30.

Transfer System Piping	Test Pressure	<u>4/27/20</u>	_____ 125 psi
Cargo Pump Relief Valve	Test Pressure	<u>4/27/20</u>	_____ 125 psi
Cargo Pump Pressure Gauge(s)	Test Pressure	<u>4/27/20</u>	_____ 125 psi

(If only one test performed, line through Test Not Performed)

Signature: _____

CBC Authorized Representative

Print Name: _____

Randy England

Revision Date: 2/15/2019

T.T. COATINGS, INC

NINE MILE POINT

2012 RIVER RD. WESTWEGO LA, 70094
PHONE (504) 436-3766 FAX (504) 436-3855

CARGO PIPELINE TEST CERTIFICATE

The cargo pipeline on barge CBC 1361 was tested to **187.5 P.S.I.**, one and half times its maximum allowable working pressure, M.A.W.P., and proved operable in accordance with 33CFR156.170 and 46CFR35.35-70.

The cargo pipeline relief valve was tested and lifted at **125 P.S.I.**

The cargo pipeline pressure gauge is working within **10** percent of shown pressure.

The steam system pipeline was tested to one and a half times its maximum allowable working pressure, M.A.W.P., and proved operable in accordance with 46CFR61.15-5.

The steam system pipeline relief valve was tested and lifted at **125 P.S.I.**

Date: 4-22-19

Signature: 