

MARATHON PETROLEUM COMPANY LP  
MARINE REPAIR Facility  
101 12<sup>th</sup> Street  
Catlettsburg, KY 41129

**ANNUAL TRANSFER SYSTEM TESTING DATA**

---

Tank Barge CBC 1376

Date : 5-15-23

The Pipeline System was tested at maximum working pressure (Yes/No): yes PSI: 187.5

All Piping Spool Pieces & Reducers on the tank barge (either attached to the cargo header valves or unattached) were tested at maximum working pressure (Yes/No): yes PSI: 187.5

The Pipeline System and Spool Pieces/Reducers (either attached to the cargo header valves or unattached) were labeled with the new test date (Yes/No): yes

The Pressure Relief Valve was tested at maximum working pressure (Yes/No): yes PSI: 125

Cargo Discharge Line Pressure Gauge was checked and found within 10% accuracy. (Yes/No) yes

Marine Vessel Owner: Canal Barge Company

Tester Name : JB Culbertson

Tester Signature : JB Culbertson

Witnessing Inspector : Randy Miller

Witnessing Inspector Signature: Randy Miller



**Cargo Piping Test Letter**

*Note: Test results are valid for (1) year from date of test!*

Date:	<u>6/16/2022</u>	M.A.W.P.	<u>187.5 PSI</u>
Vessel:	<u>CBC 1376</u>	Method of Test:	<u>HYDRO</u>
Owner:	<u>Canal Barge Company</u>	Testing Location:	<u>VLS Marine Services Calcasieu</u>
Address:	<u>1801 Engineers Rd Belle Chase, LA 70037</u>	Physical Address:	<u>7951 Dock Board Rd Sulphur, LA 70665</u>

**TRANSFER SYSTEM TESTING DATA**

*\*\*\* Fill out completely. Write N/A on any non-applicable line. \*\*\**

Date:	Barge Piping:	Results
5/16/2022	Cargo piping & valves	<u>187.5</u> p.s.i
5/16/2022	Cargo pressure gauges	<u>98%</u> accurate
<u>N/A</u>	Steam System	<u>N/A</u> p.s.i

*Note: Test each pressure gauges annually, accurate within 10 percent. Test each remote controlled operating or indicating equipment such as remotely operated valve, tank alarm, or emergency shutdown device. 33 CFR 156.170(c)(2) & 46 CFR 35.35-70(b)*

**SIGNATURES**

*I credit that the tests contained herein were conducted in compliance with 33 CFR 156.170, 46 CFR 35.35-70.*

Tester name: Charles Johnson
Tester signature:
Witnessing inspector name: Randy Brock
Witnessing inspector signature:
Witnessing inspector affiliation: Project Manager

**VLS Recovery Services**

Committed to providing the most reliable, efficient, and cost-effective recovery services for waste management, railcar cleaning, marine cleaning, marine repairs & industrial cleaning



Campbell Transportation Company  
2567 Congo Arroyo Road  
Newell, WV 26050-1317

Tel. (304) 387-3860  
Fax (304) 387-3885

## TANK BARGE PIPING PRESSURE TEST FORM

The following vessel equipment has  
been tested in accordance with  
46 CFR 35.35-70 and 33 CFR 156.170  
on the date indicated.

Date: 6 24-21

Vessel Name: CBC1376

Cargo Pipeline: 188 PSI

Cargo Relief Valve: 125 PSI

Cargo Pressure Gauge: Operable

Cargo Transfer Hose: N/A

Tested By: Lynn Sill

LYNCHBURG SHIPYARD  
999 S. Lynchburg Road  
Baytown, TX 77520

**BARGE VAPOR TIGHTNESS TEST SHEET**

THE FOLLOWING BARGE WAS TESTED IN ACCORDANCE WITH THE NATIONAL EMISSION STANDARD FOR BENZENE EMISSIONS FROM BENZENE TRANSFER OPERATIONS, SECTION 40 CFR, 61.304 (f), AND NATION EMISSION STANDARDS FOR HAZARDOUS AIR POLLUTANTS SECTION 40 CFR 63.565(C)

Barge Name: CBC-1376 Official #: 1249109  
Barge Owner: canal Barge Owner Address: 1801 Engineers Rd  
Date of Test: 6-30-20 Name of Tester: Karin Mendez  
Witnessing Inspector: Juan Serray

Inspector Signature: Juan Serray

**TEST RESULTS**

This barge has been tested at this facility in accordance to Section 61.304(f), and Section 63.565(c) and is considered to be vapor-tight.

Signature of Tester: Karin Mendez

Time Started: 09:00 Time Completed: 09:30

Starting Pressure: 27.7 Ending Pressure: 26.7

Allowable Pressure Loss: 1

**TRANSFER SYSTEM TESTING DATA**

The Pipeline System was hydro tested at 187.50 P.S.I. 6-30-20

The Pressure Relief Valve was hydro tested at 125 P.S.I. Nil

The Load Line was hydro tested at 187.50 P.S.I. 6-30-20

The steam line was hydro tested at 125.50 P.S.I. 6-30-20

Lynchburg Shipyard Supervisor

Karin Mendez  
SIGNATURE

6-30-20  
DATE



Campbell Transportation Company  
2567 Congo Arroyo Road  
Newell, WV 26050-1317

Tel. (304) 387-3860

Fax (304) 387-3885

## TANK BARGE PIPING PRESSURE TEST FORM

The following vessel equipment has  
been tested in accordance with  
46 CFR 35.35-70 and 33 CFR 156.170  
on the date indicated.

Date: 18 MAY 2020


Vessel Name: CBC 13710

Cargo Pipeline: 180 PSI

Cargo Relief Valve: 125 PSI

Cargo Pressure Gauge: 180 PSI

Cargo Transfer Hose: N/A

Tested By:  EVAN BELSKY TRM LLC