

LYNCHBURG SHIPYARD  
999 Independence Pkwy N.  
Baytown, TX 77520

**BARGE VAPOR TIGHTNESS TEST SHEET**

THE FOLLOWING BARGE WAS TESTED IN ACCORDING WITH THE NATIONAL EMISSION STANDARD FOR BENZENE EMISSIONS FROM TRANSFER OPERATIONS, SECTION 40 CFR, 61.304 (F), AND NATION EMISSIONS STANDARDS FOR HAZARDOUS AIR POLLUTANTS SECTION 40 CFR 63.565 (C).

Barge Name: CBC-1383 Official# 1260470

Barge Owner: Canal Barge Company Inc

Owner Address: 1801 Engineers Road Belle Chasse, La 70037 United States

Date of Test: 8 - 22 - 23 Name of Tester: Karim Mendez

Witnessing Inspector:  Juan Serrano  Juan Maldonado  Angel Arredondo

Inspector Signature: [Signature]

**TEST RESULTS**

This barge has been tested at this facility in accordance to Section 61.304 (f), and section 63.565 (c) and is considered to be vapor-tight.

Signature of Tester: [Signature]

Time Started: 14:00 Time Completed: 14:30

Starting Pressure: 27.7 Ending Pressure: 26.7

Allowable Pressure Loss: 1.0

**PIPELINE TEST: TRANSFER SYSTEM TESTING DATA**

THE FOLLOWING BARGE WAS TESTED IN ACCORDANCE WITH 33 CFR- PART 156.170, SECTION (c)(4) & (e), EQUIPMENT TESTS AND INSPECTIONS REQUIREMENTS.

The Pipeline System was hydro tested at 187.50 P.S.I. 8 - 22 - 23

The Pressure Relief Valve was hydro tested at 125 P.S.I. - N/A -

The Load Line was hydro tested at 187.50 P.S.I. 8 - 22 - 23

The Steam Line was hydro tested at 125 P.S.I. 8 - 22 - 23

Cargo Pressure Gauge (Date of Test) 8 - 22 - 23 Percent Accuracy 98%

Lynchburg Shipyard Supervisor

[Signature]  
SIGNATURE

8 - 22 - 23  
DATE

# T.T. Barge Services Mile 237, LLC

Specializing in Gas Freeing, Cleaning and Repairs  
5190 North River Road, Port Allen, Louisiana 70767  
Phone: (225) 473-8222 Fax: (225) 473-2199

---

## Pipeline Test Letter

Date: 6-1-23

To Whom It May Concern:

The cargo pipeline and relief valve as required by 33CRH156.170, on tank barge

# CBC-1383 located at T.T. Barge Mile 237, was tested on

6-1-23 at 188psi.

- Pressure gauge was found to be operating.
- The relief valve functioned as required.
- The steam piping system was tested at 185 psi.
- The steam system relief valve functioned as required.

Signature of Tester: Coy B. Williams

[Signature]



Campbell Transportation Company, Inc.  
2567 Congo Arroyo Road  
Newell, WV 26050-1317

Tel. (304) 387-3860  
Fax (304) 387-3885

## TANK BARGE PIPING PRESSURE TEST FORM

The following vessel equipment has  
been tested in accordance with  
46 CFR 35.35-70 and 33 CFR 156.170  
on the date indicated.

Date: 6-7-22

Vessel Name: LBC1383

Cargo Pipeline: 148 PSI

Cargo Relief Valve: 125 PSI

Cargo Pressure Gauge: Operable

Cargo Transfer Hose: N/A

Tested By: [Signature]

Witnessed By: Bill [Signature]



Move with confidence

### Cargo Pipeline Test and/or Vapor Tightness Test Certificate

Barge Name: CBC 1383  
Test Date: 7-13-2021  
Testing Location: A-Slip

### Barge Vapor Tightness Test

Test Results

This barge has been tested in accordance to section 40 CFR 61.304(f), and section 63.565(c)(1) and is considered to be vapor tight.

Signature of Tester: [Signature]

Test Time Started: 1400 Test Time Completed: 1400

Beginning Pressure: 1 PSI Ending Pressure: 1 PSI

### Operational Cargo Pipeline Test

The following test(s) have been performed in compliance with U.S. Coast Guard regulations 33 CFR 156.170 and 46 CFR 35.35-70 and USCG Marine Safety Manual, Vol. II, Section B, Page B6-30.

Transfer System Piping	Test Pressure	125 psi ✓
Cargo Pump Relief Valve	Test Pressure	125 psi ✓
Cargo Pump Pressure Gauge(s)	Test Pressure	125 psi ✓

(If only one test performed, line through Test Not Performed)

Signature/Tester name: [Signature]

Print name/Tester Name: David Sanzell

CBC Authorized Representative

Signature/Witness name: [Signature]

Print name/Witness name: Antonio Kent

Affiliation of Witness (Company): IMT

# T.T. Barge Repair

## Mile 237, LLC.

Specializing in Repair & Maintenance

Phone: # (225) 343-0204 Fax: # (225) 343-0237

# Pipeline Test Letter

DATE: 7/14/20

To Whom It May Concern:

The cargo pipeline & relief valve as required by **33CFR156.170**,  
On tank barge # CBC 1383 located at TT Barge Repair 237  
Was tested on 7/14/20

Pressure gauge was found to be operating.

The relief valve did function as required.

The steam piping system was tested at: 125psi

The steam system relief valve did function as required

Signature of Tester Orlin Suvora

**T.T. Barge Cleaning**  
**Mile 183 & Mile 161**

Specializing in Gas Freeing and Cleaning Barges

P.O. Box 1287 Donaldsonville, LA 70346

Phone # 225-473-8222 Fax: (225) 473-2199

# Pipeline Test Letter

Date: 7-24-19

To Whom it may concern:

The cargo piping system on the Tank Barge # CBL 1383 was tested  
on 7-24-19 located at T T Barge 183  
in accordance with 33CFR 156.170

The pressure gauge was found to be operating.  
The relief valve did function as required.

The steam system was tested on NA.  
The steam relief valve did function as required.

Signature of Tester :

