

Marathon Petroleum Company LP
Marine Repair Facility
101 12th Street
Catlettsburg, Kentucky 41129

ANNUAL TRANSFER SYSTEM TESTING DATA

Tank Barge Name: CBC 1387 Date: 8-7-23

Pipeline System was tested at maximum working pressure : YES NO @PSI

All Piping Spool Pieces and Reducer on tank barge, either attached to cargo header valves or unattached, were tested at maximum working pressure: YES NO @PSI

Pipeline System and Spool Pieces and Reducers, either attached to cargo header valves or unattached, were labeled with new Test Date: YES NO

Pressure Relief Valve was tested at maximum working pressure: YES NO @PSI

Cargo Discharge Line pressure gauge was checked and found within 10% accuracy: YES NO

If you answered "NO" to any of the above, please add comment describing why:

Marine Vessel Owner: Canal Barge

Tester Name: Ryan Molenda

Tester Signature: Ryan Molenda

Witnessing Inspector: Sheldon P France

Witnessing Inspector Signature: Sheldon P France

T.T. COATINGS, INC

NINE MILE POINT

2012 RIVER RD. WESTWEGO LA, 70094
PHONE (504) 436-3766 FAX (504) 436-3855

CARGO PIPELINE TEST CERTIFICATE

The cargo pipeline on barge CBC 1387 was tested to **187.5 P.S.I.**, one and half times its maximum allowable working pressure, M.A.W.P., and proved operable in accordance with 33CFR156.170 and 46CFR35.35-70.


The cargo pipeline relief valve was tested and lifted at **125 P.S.I.**

The cargo pipeline pressure gauge is working within **10** percent of shown pressure.

The steam system pipeline was tested to one and a half times its maximum allowable working pressure, M.A.W.P., and proved operable in accordance with 46CFR61.15-5.

The steam system pipeline relief valve was tested and lifted at **125 P.S.I.**

Signature/Tester name:




Print name/Tester Name:

Michael Bailey

CBC Authorized Representative

Signature/Witness name:



Print name/Witness name:

CHUCK HASSELL

Affiliation of Witness (Company):

T.T. BARGE

Test Date: 1-26-23

T.T. COATINGS, INC

NINE MILE POINT

2012 RIVER RD. WESTWEGO LA, 70094
PHONE (504) 436-3766 FAX (504) 436-3855

CARGO PIPELINE TEST CERTIFICATE

The cargo pipeline on barge CBC/387 was tested to **187.5 P.S.I.**, one and half times its maximum allowable working pressure, M.A.W.P., and proved operable in accordance with 33CFR156.170 and 46CFR35.35-70.

The cargo pipeline relief valve was tested and lifted at **125 P.S.I.**

The cargo pipeline pressure gauge is working within **10** percent of shown pressure.

The steam system pipeline was tested to one and a half times its maximum allowable working pressure, M.A.W.P., and proved operable in accordance with 46CFR61.15-5.

The steam system pipeline relief valve was tested and lifted at **125 P.S.I.**

Signature/Tester name:

Shane Guidry

Print name/Tester Name:

Shane Guidry

CBC Authorized Representative

Signature/Witness name:

Chuck Hassell

Print name/Witness name:

CHUCK HASSSELL

Affiliation of Witness (Company):

T.T. BARGE

Test Date: 3-7-22



ILLINOIS MARINE TOWING, INC.

LEMONT SHIPYARD

Lemont Shipyards Physical Address - 16600 Des Plaines Rd., Lemont, IL 60439
Lemont Shipyards - Phone: 630-972-2920 Fax: 630-972-2915
Billing Address - 23213 S. Youngs Rd., Channahon, IL 60410

I. BARGE VAPOR TIGHTNESS TEST SHEET

Barge Name: CBC 1387

Barge Owner: Carroll Barge Co

Date of Test: 3-11-2021

Name of Tester: David Danzell

Witnessing Inspector: Manuel Silva

Inspector Signature: Manuel Silva

TEST RESULTS

This barge has been tested in accordance to section 61.304f and is considered to be vapor tight.

Signature of Tester: [Signature]

Test Time Completed: 0900

Beginning Pressure: 1 PSI

Ending Pressure: 1 PSI

II. TRANSFER SYSTEM TESTING DATA

The Pipeline System was tested at 187.50 P.S.I. 3-11-2021 / IMT

The Pressure Relief Valve was tested at 125 P.S.I. N/A

The Cargo Hose was tested at 187.50 P.S.I. N/A

The cargo pipeline pressure gauge is working to within 10% of shown pressure.

III. STEAM SYSTEM TESTING


The Steam System was tested at N/A

The Steam Pressure Relief Valve was tested at N/A

X [Signature]

Illinois Marine Towing Lemont Shipyards

Date: 3-11-2021



VLS

GAS FREE SERVICES

Cargo Piping Test Letter

Note: Test results are valid for (1) year from date of test!

Date:	<u>11/23/2020</u>	M.A.W.P.	<u>125</u>
Vessel:	<u>CBC 1387</u>	Method of Test:	<u>Hydro</u>
Owner:	<u>Canal Barge Company</u>	Testing Location:	<u>VLS Gas Free Services, LLC</u>
Address:	<u>1801 Engineers Rd</u> <u>Belle Chase, LA 70037</u>	Physical Address:	<u>8700 Old Yacht Club Rd</u> <u>Port Arthur, TX 77642</u>

TRANSFER SYSTEM TESTING DATA

**** Fill out completely. Write N/A on any non-applicable line. ****

Date:	Barge Piping:	Results	Note:
<u>11/23/2020</u>	<u>Cargo piping & valves</u>	<u>187.5</u> p.s.i	
<u>11/23/2020</u>	<u>Cargo pressure gauges</u>	<u>98</u> % accurate	
<u>na</u>	<u>Steam System</u>	<u>125</u> p.s.i	

Note: Test each pressure gauges annually, accurate within 10 percent. Test each remote controlled operating or indicating equipment such as remotely operated valve, tank alarm, or emergency shutdown device. 33 CFR 156.170(c)(2) & 46 CFR 35.35-70(b)

SIGNATURES

I credit that the tests contained herein were conducted in compliance with 33 CFR 156.170, 46 CFR 35.35-70.

Tester name: Jimmy Ortego

Tester signature: *Jimmy Ortego*