

T.T. COATINGS, INC NINE MILE POINT

2012 RIVER RD. WESTWEGO LA, 70094
PHONE (504) 436-3766 FAX (504) 436-3855

CARGO PIPELINE TEST CERTIFICATE

The cargo pipeline on barge CBC 1390 was tested to 187.5 P.S.I, one and half times its maximum allowable working pressure, M.A.W.P., and proved operable in accordance with 33CFR156.170 and 46CFR35.35-70.

The cargo pipeline relief valve was tested and lifted at 125 P.S.I.

The cargo pipeline pressure gauge is working within 10 percent of shown pressure.

Signature/Tester name:

Shane Guidry

Print name/Tester Name:

Shane Guidry
CBC Authorized Representative

Signature/Witness name:

Charles Hassell

Print name/Witness name:

CHARLES HASSELL

Affiliation of Witness (Company):

T.T. BARGE

Test Date:

5-18-23

T.T. Barge Services Mile 237, LLC

Specializing in Gas Freeing, Cleaning and Repairs
5190 North River Road, Port Allen, Louisiana 70767
Phone: (225) 473-8222 Fax: (225) 473-2199

Pipeline Test Letter

Date: 6-9-22

To Whom It May Concern:

The cargo pipeline and relief valve as required by 33CRH156.170, on tank barge

CBCB90 located at T.T. Barge Mile 237, was tested on

6-9-22 at 188psi.

- Pressure gauge was found to be operating.
- The relief valve functioned as required.
- The steam piping system was tested at N/A psi.
- The steam system relief valve functioned as required.

Signature of Tester: _____

Witness: _____

Joey Jones
Evan Decker

LYNCHBURG SHIPYARD

999 Independence Pkwy N.

Baytown, TX 77520

BARGE PIPE TEST SHEET

THE FOLLOWING BARGE WAS TESTED IN ACCORDING WITH THE NATIONAL EMISSION STANDARD FOR BENZENE EMISSIONS FROM TRANSFER OPERATIONS, SECTION 40 CFR, 61.304 (F), AND NATION EMISSIONS STANDARDS FOR HAZARDOUS AIR POLLUTANTS SECTION 40 CFR 63.565 (C).

Barge Name: CBC - 1390 Official# 1276784

Barge Owner: canal Barge

Owner Address: 1801 Engineers RD

Date of Test: 3-18-22 Name of Tester: Karim Mendez

Witnessing Inspector: Juan Serrano

Inspector Signature: [Signature]

TRANSFER SYSTEM TESTING DATA

The Pipeline System was tested at 187.50 P.S.I. 3-18-22

The Pressure Relief Valve was tested at 125 P.S.I. n/a

The Load Line was tested at 187.50 P.S.I. 3-18-22

The Steam Line was tested n/a

Lynchburg Shipyard Supervisor

[Signature]
SIGNATURE

3-18-22
DATE

T.T. Barge Services Mile 237, LLC

Specializing in Gas Freeing, Cleaning and Repairs
5190 North River Road, Port Allen, Louisiana 70767
Phone: (225) 473-8222 Fax: (225) 473-2199

Pipeline Test Letter

Date: 3-22-21

To Whom It May Concern:

The cargo pipeline and relief valve as required by 33CRH156.170, on tank barge

CBC 1390 located at T.T. Barge Mile 237, was tested on

3-22-21 at 188psi.

- Pressure gauge was found to be operating.
- The relief valve functioned as required.
- The steam piping system was tested at N/A ¹²⁵ psi.
- The steam system relief valve functioned as required.

Signature of Tester: Jay Jones

Witness: [Signature]

LYNCHBURG SHIPYARD
999 S. Lynchburg Road
Baytown, TX 77520

BARGE VAPOR TIGHTNESS TEST SHEET

THE FOLLOWING BARGE WAS TESTED IN ACCORDANCE WITH THE NATIONAL EMISSION STANDARD FOR BENZENE EMISSIONS FROM BENZENE TRANSFER OPERATIONS, SECTION 40 CFR, 61.304 (f), AND NATION EMISSION STANDARDS FOR HAZARDOUS AIR POLLUTANTS SECTION 40 CFR 63.565(C)

Barge Name: CBC-1390 Official #: 1276784
Barge Owner: canal Barge Owner Address: 1801 Engineers RD
Date of Test: 4-17-20 Name of Tester: Karim Mendez
Witnessing Inspector: Juan Sergio
Inspector Signature: [Signature]

TEST RESULTS

This barge has been tested at this facility in accordance to Section 61.304(f), and Section 63.565(c) and is considered to be vapor-tight.

Signature of Tester: [Signature]
Time Started: 09:00 Time Completed: 09:30
Starting Pressure: 27.7 Ending Pressure: 26.7
Allowable Pressure Loss: 1.

TRANSFER SYSTEM TESTING DATA

The Pipeline System was hydro tested at 187.50 P.S.I. 4-17-20
The Pressure Relief Valve was hydro tested at 125 P.S.I. N/A
The Load Line was hydro tested at 187.50 P.S.I. 4-17-20
The steam line was hydro tested at 125.50 P.S.I. N/A

Lynchburg Shipyard Supervisor

[Signature]
SIGNATURE DATE 4-17-20