

T.T. 237, LLC

Specializing in Gas Freeing, Cleaning and Repairs
5190 North River Road, Port Allen, Louisiana 70767
Phone: (225) 473-8222 Fax: (225) 473-2199

Pipeline Test Letter


Date: 1/25/23

To Whom It May Concern:

The cargo pipeline and relief valve as required by 33CRH156.170, on tank barge

CBC 1398 located at T.T. 237, was tested on 1/25/23 at 188psi.

- Pressure gauge was found to be operating.
- The relief valve functioned as required.
- The steam piping system was tested at 125 psi.
- The steam system relief valve functioned as required.

Signature of Tester: 

Witness: 

LYNCHBURG SHIPYARD
999 Independence Pkwy N.
Baytown, TX 77520

BARGE PIPE TEST SHEET

THE FOLLOWING BARGE WAS TESTED IN ACCORDING WITH THE NATIONAL EMISSION STANDARD FOR BENZENE EMISSIONS FROM TRANSFER OPERATIONS, SECTION 40 CFR, 61.304 (F), AND NATION EMISSIONS STANDARDS FOR HAZARDOUS AIR POLLUTANTS SECTION 40 CFR 63.565 (C).


Barge Name: CBC - 1398 Official# 1279242

Barge Owner: canal Barge

Owner Address: 1801 Engineers Road

Date of Test: 2-7-22 Name of Tester: Karim Mendez

Witnessing Inspector: Juan Servano

Inspector Signature: 

TRANSFER SYSTEM TESTING DATA

The Pipeline System was hydro tested at 187.50 P.S.I. 2-7-22

The Pressure Relief Valve was tested at 125 P.S.I. n-a

The Load Line was tested at 187.50 P.S.I. 2-7-22

The Steam Line was tested n-a

Lynchburg Shipyard Supervisor


SIGNATURE

2-7-22
DATE



Campbell Transportation Company
2567 Congo Arroyo Road
Newell, WV 26050-1317

Tel. (304) 387-3860

Fax (304) 387-3885

TANK BARGE PIPING PRESSURE TEST FORM

The following vessel equipment has
been tested in accordance with
46 CFR 35.35-70 and 33 CFR 156.170
on the date indicated.

Date: 2-2-21

Vessel Name: CBC 1398

Cargo Pipeline: 125 PSI

Cargo Relief Valve: 125 PSI

Cargo Pressure Gauge: Operable

Cargo Transfer Hose: N/A

Tested By: Tim Gilbert

CANAL BARGE

Move with confidence

Cargo Pipeline Test and/or Vapor Tightness Test Certificate

Barge Name: CBC 1398
Test Date: 1-14-20
Testing Location: MT VERNON FLEET

Barge Vapor Tightness Test

Test Results

This barge has been tested in accordance to section 40 CFR 61.304(f), and section 63.565(c)(1) and is considered to be vapor tight.

Signature of Tester: Joe Engelman

Test Time Started: 1-14- 1145

Test Time Completed: 1-14- 1215

Beginning Pressure: 1 PSI

Ending Pressure: 1 PSI

Operational Cargo Pipeline Test

The following test(s) have been performed in compliance with U.S. Coast Guard regulations 33 CFR 156.170 and 46 CFR 35.35-70 and USCG Marine Safety Manual, Vol. II, Section B, Page B6-30.

Transfer System Piping	Test Pressure	<u>1-14-20</u> 125 psi
Cargo Pump Relief Valve	Test Pressure	<u>1-14-20</u> 125 psi
Cargo Pump Pressure Gauge(s)	Test Pressure	<u>1-14-20</u> 125 psi

(If only one test performed, line through Test Not Performed)

Signature: Joe Engelman
CBC Authorized Representative

Print Name: JOE ENGELMAN

T.T. COATINGS, INC.
NINE MILE POINT

2012 RIVER ROAD WESTWEGO, LA 70094
OFFICE: 504-436-3766 FAX: 504-436-3855

CARGO PIPELINE TEST CERTIFICATE

The cargo pipeline on barge CBC1398 was tested to **187.5 P.S.I.**, one and half times its maximum allowable working pressure, M.A.W.P., and proved operable in accordance with CFR 156.170.

The cargo pipelines relief valve was tested and lifted at **125 P.S.I.**

The cargo pipeline pressure gauge is working within **10** percent of shown pressure.

Date: 1-15-19

Signature: 



SOUTHWEST SHIPYARD, L.P.

F-7.5.1(R).6.2-E

18310 Market Street, Channelview, Texas 77530 Phone: 281-860-3200 Fax: 281-860-3215
8502 Cypress Street, Houston, Texas 77012 Phone: 713-967-6300 Fax: 713-967-6301
1002 Texas Clipper Rd., Galveston, Texas 77554 Phone: 409-740-3755 Fax: 409-740-3451

BARGE PIPELINE HYDROSTATIC TEST

THE FOLLOWING BARGE WAS TESTED IN ACCORDANCE WITH 33 CFR – PART 156.170, SECTION (c)(4) & (e), EQUIPMENT TESTS AND INSPECTIONS REQUIREMENTS.

BARGE NAME/NUMBER: CBC 1398

BARGE OWNER: Campbell Transformation Company

OWNER ADDRESS: Fox Pointe Centre Bldg A STE 303 Houston TX 77052

TESTING LOCATION:	SOUTHWEST SHIPYARD, L.P. 18310 MARKET STREET CHANNELVIEW, TX 77530	SOUTHWEST SHIPYARD, L.P. 8502 CYPRESS HOUSTON, TX 77012	SOUTHWEST SHIPYARD, L.P. 1002 TEXAS CLIPPER RD. GALVESTON, TX 77554
-------------------	--	---	---

Identify Location by Checking Box

DATE OF TEST: 1-24-18

SWSLP TESTER/POSITION: Scott Sadler Project Manager

SWSLP TESTER SIGNATURE: [Signature]

WITNESSING SWSLP INSPECTOR/POSITION: [Signature] (Superintendent)

SWSLP INSPECTOR SIGNATURE: Jose Davila

TEST RESULTS

THIS BARGE HAS BEEN TESTED IN ACCORDANCE WITH 33 CFR, PART 156.170, SECTION (C)(4) AND (E) WITH HYDROSTATIC TESTING.

TIME START: 9:45 AM TIME STOP: 10:00 AM

TEST PRESSURE: 188 PSI WITH MINIMUM HOLD TIME OF 10 MINUTES

ENDING PRESSURE: 188 PSI

NO LEAKS DETECTED AT JOINTS, CONNECTIONS AND HIGH STRESS REGIONS AROUND OPENINGS AND THICKNESS TRANSITIONS.