



Campbell Transportation Company, Inc.
2567 Congo Arroyo Road
Newell, WV 26050-1317

Tel. (304) 387-3860
Fax (304) 387-3885

TANK BARGE PIPING PRESSURE TEST FORM

The following vessel equipment has
been tested in accordance with
46 CFR 35.35-70 and 33 CFR 156.170
on the date indicated.

Date: 3-16-23

Vessel Name: CBG 1411

Cargo Pipeline: 125

Cargo Relief Valve: 125

Cargo Pressure Gauge: Operable

Cargo Transfer Hose: N/A

Tested By: Liam Miller

Witnessed By: Bill [Signature]



Cargo Piping Test Letter

Note: Test results are valid for (1) year from date of test!

Date:	<u>5/11/2022</u>	M.A.W.P.	<u>187.5 PSI</u>
Vessel:	<u>CBC 1411</u>	Method of Test:	<u>HYDRO</u>
Owner:	<u>Canal Barge Company</u>	Testing Location:	<u>VLS Marine Services Calcasieu</u>
Address:	<u>1801 Engineers Rd</u> <u>Belle Chase, LA 70037</u>	Physical Address:	<u>7951 Dock Board Rd</u> <u>Sulphur, LA 70665</u>

TRANSFER SYSTEM TESTING DATA


**** Fill out completely. Write N/A on any non-applicable line. ****

Date:	Barge Piping:	Results
<u>5/11/2022</u>	<u>Cargo piping & valves</u>	<u>187.5 p.s.i</u>
<u>5/11/2022</u>	<u>Cargo pressure gauges</u>	<u>98% accurate</u>
<u>N/A</u>	<u>Steam System</u>	<u>N/A p.s.i</u>

Note: Test each pressure gauges annually, accurate within 10 percent. Test each remote controlled operating or indicating equipment such as remotely operated valve, tank alarm, or emergency shutdown device. 33 CFR 156.170(c)(2) & 46 CFR 35.35-70(b)

SIGNATURES

I credit that the tests contained herein were conducted in compliance with 33 CFR 156.170, 46 CFR 35.35-70.

Tester name: Charles Johnson
Tester signature: 
Witnessing inspector name: Randy Brock
Witnessing inspector signature: 
Witnessing inspector affiliation: Project Manager

VLS Recovery Services

Committed to providing the most reliable, efficient, and cost-effective recovery services for waste management, railcar cleaning, marine cleaning, marine repairs & industrial cleaning

LYNCHBURG SHIPYARD
999 Independence Pkwy N.
Baytown, TX 77520

BARGE PIPE TEST SHEET

THE FOLLOWING BARGE WAS TESTED IN ACCORDING WITH THE NATIONAL EMISSION STANDARD FOR BENZENE EMISSIONS FROM TRANSFER OPERATIONS, SECTION 40 CFR, 61.304 (F), AND NATION EMISSIONS STANDARDS FOR HAZARDOUS AIR POLLUTANTS SECTION 40 CFR 63.565 (C).

Barge Name: CBC-1411 Official# 1292050

Barge Owner: canal Barge

Owner Address: 1801 Engineer Rd

Date of Test: 5-14-21 Name of Tester: Karim Mendez

Witnessing Inspector: Juan Severo

Inspector Signature: [Signature]

TRANSFER SYSTEM TESTING DATA

The Pipeline System was hydro tested at 187.50 P.S.I. 5-14-21

The Pressure Relief Valve was tested at 125 P.S.I. n-a

The Load Line was tested at 187.50 P.S.I. 5-14-21

The Steam Line was tested n-a

Lynchburg Shipyard Supervisor

[Signature]
SIGNATURE

5-14-21
DATE



Move with confidence

Cargo Pipeline Test and/or Vapor Tightness Test Certificate

Barge Name: CBC 1411

Test Date: 5-12-21

Testing Location: Channel Shipyard

Barge Vapor Tightness Test

Test Results

This barge has been tested in accordance to section 40 CFR 61.304(f), and section 63.565(c)(1) and is considered to be vapor tight.

Signature of Tester: [Signature]

Test Time Started: 09:00

Test Time Completed: 10:30

Beginning Pressure: 28

Ending Pressure: 27.5

Operational Cargo Pipeline Test

The following test(s) have been performed in compliance with U.S. Coast Guard regulations 33 CFR 156.170 and 46 CFR 35.35-70 and USCG Marine Safety Manual, Vol. II, Section B, Page B6-30.

Transfer System Piping	Test Pressure	125 psi
Cargo Pump Relief Valve	Test Pressure	125 psi
Cargo Pump Pressure Gauge(s)	Test Pressure	125 psi

(If only one test performed, line through Test Not Performed)

Signature/Tester name: [Signature]

Signature/Witness name: [Signature]

Print name/Tester Name: Arthur Yonge

Print name/Witness name: Ray Mice

CBC Authorized Representative

Affiliation of Witness (Company): Canal Rep - Barge Maint



Cargo Piping Test Letter

Note: Test results are valid for (1) year from date of test!

Date:	<u>5/12/2020</u>	M.A.W.P.	<u>125</u>
Vessel:	<u>CBC 1411</u>	Method of Test:	<u>Hydro</u>
Owner:	<u>Canal Barge Company</u>	Testing Location:	<u>VLS Gas Free Services, LLC</u>
Address:	<u>1801 Engineers Rd</u> <u>Belle Chase, LA 70037</u>	Physical Address:	<u>8700 Old Yacht Club Rd</u> <u>Port Arthur, TX 77642</u>

TRANSFER SYSTEM TESTING DATA

**** Fill out completely. Write N/A on any non-applicable line. ****

<u>Date:</u>	<u>Barge Piping:</u>	<u>Results</u>	<u>Note:</u>
<u>5/12/2020</u>	<u>Cargo piping & valves</u>	<u>187.5</u> p.s.i	
<u>5/12/2020</u>	<u>Cargo pressure gauges</u>	<u>98</u> % accurate	
<u>na</u>	<u>Steam System</u>	<u>125</u> p.s.i	

Note: Test each pressure gauges annually, accurate within 10 percent. Test each remote controlled operating or indicating equipment such as remotely operated valve, tank alarm, or emergency shutdown device. 33 CFR 156.170(c)(2) & 46 CFR 35.35-70(b)

SIGNATURES

I credit that the tests contained herein were conducted in compliance with 33 CFR 156.170, 46 CFR 35.35-70.

Tester name: <u>Jimmy Ortego</u>
Tester signature: <u></u>