



Campbell Transportation Company, Inc.
2567 Congo Arroyo Road
Newell, WV 26050-1317

Tel. (304) 387-3860
Fax (304) 387-3885

TANK BARGE PIPING PRESSURE TEST FORM

The following vessel equipment has
been tested in accordance with
46 CFR 35.35-70 and 33 CFR 156.170
on the date indicated.

Date: 6-22-23

Vessel Name: CBI 1416


Cargo Pipeline: 188 #

Cargo Relief Valve: 125 #

Cargo Pressure Gauge: OPERABLE TO 99%

Cargo Transfer Hose: N/A.

Tested By: Tom Hillier



LYNCHBURG SHIPYARD
 999 Independence Pkwy N.
 Baytown, TX 77520

BARGE VAPOR TIGHTNESS TEST SHEET

THE FOLLOWING BARGE WAS TESTED IN ACCORDING WITH THE NATIONAL EMISSION STANDARD FOR BENZENE EMISSIONS FROM TRANSFER OPERATIONS, SECTION 40 CFR, 61.304 (F), AND NATION EMISSIONS STANDARDS FOR HAZARDOUS AIR POLLUTANTS SECTION 40 CFR 63.565 (C).

Barge Name: CBC-1416 Official# 1296719
 Barge Owner: Canal Barge Company Inc
 Owner Address: 1801 Engineers Road Belle Chasse, La 70037 United States
 Date of Test: 7-20-22 Name of Tester: Karim Mendez
 Witnessing Inspector: Juan Serrano Juan Maldonado Angel Arredondo
 Inspector Signature: [Signature]

TEST RESULTS

This barge has been tested at this facility in accordance to Section 61.304 (f), and section 63.565 (c) and is considered to be vapor-tight.

Signature of Tester: [Signature]
 Time Started: 13:00 Time Completed: 13:30
 Starting Pressure: 27.7 Ending Pressure: 26.7
 Allowable Pressure Loss: 1.0

PIPELINE TEST: TRANSFER SYSTEM TESTING DATA

THE FOLLOWING BARGE WAS TESTED IN ACCORDANCE WITH 33 CFR- PART 156.170, SECTION (c)(4) & (e), EQUIPMENT TESTS AND INSPECTIONS REQUIREMENTS.

The Pipeline System was hydro tested at 187.50 P.S.I. 7-20-22
 The Pressure Relief Valve was hydro tested at 125 P.S.I. n/a
 The Load Line was hydro tested at 187.50 P.S.I. 7-20-22
 The Steam Line was hydro tested at 125 P.S.I. n/a
 Cargo Pressure Gauge (Date of Test) 7-20-22 Percent Accuracy 98%

Lynchburg Shipyard Supervisor

[Signature]
 SIGNATURE

7-20-22
 DATE

T.T. COATINGS, INC

NINE MILE POINT

2012 RIVER RD. WESTWEGO LA, 70094
PHONE (504) 436-3766 FAX (504) 436-3855

CARGO PIPELINE TEST CERTIFICATE

The cargo pipeline on barge CBC 1416 was tested to 187.5 P.S.I, one and half times its maximum allowable working pressure, M.A.W.P., and proved operable in accordance with 33CFR156.170 and 46CFR35.35-70.

The cargo pipeline relief valve was tested and lifted at 125 P.S.I.

The cargo pipeline pressure gauge is working within 10 percent of shown pressure.

The steam system pipeline was tested to one and a half times its maximum allowable working pressure, M.A.W.P., and proved operable in accordance with 46CFR61.15-5.

The steam system pipeline relief valve was tested and lifted at 125 P.S.I.

Signature/Tester name: Thank You

Print name/Tester Name: VWT

CBC Authorized Representative

Signature/Witness name: CHUCK HASSSELL

Print name/Witness name: Chuck Hassell

Affiliation of Witness (Company): T.T. BARGE, LMR 104

Test Date: 10-15-21



Move with confidence

Cargo Pipeline Test and/or Vapor Tightness Test Certificate

Barge Name: CBC 1416
Test Date: 9-14-2021
Testing Location: A-Slip Lemont

Barge Vapor Tightness Test

Test Results

This barge has been tested in accordance to section 40 CFR 61.304(f), and section 63.565(c)(1) and is considered to be vapor tight.

Signature of Tester: [Signature]

Test Time Started: 1000 Test Time Completed: 1030

Beginning Pressure: 1PSI Ending Pressure: 1PSI

Operational Cargo Pipeline Test

The following test(s) have been performed in compliance with U.S. Coast Guard regulations 33 CFR 156.170 and 46 CFR 35.35-70 and USCG Marine Safety Manual, Vol. II, Section B, Page B6-30.


Transfer System Piping	Test Pressure	125 psi ✓
Cargo Pump Relief Valve	Test Pressure	125 psi ✓
Cargo Pump Pressure Gauge(s)	Test Pressure	125 psi ✓

(If only one test performed, line through Test Not Performed)

Signature/Tester name: [Signature]
Print name/Tester Name: David Danzell
CBC Authorized Representative

Signature/Witness name: Ted Christie
Print name/Witness name: Ted Christie
Affiliation of Witness (Company): IMT

Revision Date: 2/5/2021



VESSEL REPAIR & CONSTRUCTION

5848 Proctor Street
Port Arthur, TX 77642
409.962.1302


PIPELINE TEST REPORT

The following vessel's pipeline has been tested and stenciled in accordance with U.S.C.G. regulation 33 CFR 156.170 on the dates indicated:

Company: Canal Barge Company Job No. R5030

Vessel: CBC-1416

Test Pressure: 187.5 psi Date: 10-6-20

Signed:  Date: 10-6-20
Vessel Repair Representative