

Marathon Petroleum Company LP
Marine Repair Facility
101 12th Street
Catlettsburg, Kentucky 41129

ANNUAL TRANSFER SYSTEM TESTING DATA

Tank Barge Name: CRC 1417 Date: 9-13-23

Pipeline System was tested at maximum working pressure : YES NO @PSI

All Piping Spool Pieces and Reducer on tank barge, either attached to cargo header valves or unattached, were tested at maximum working pressure: YES NO @PSI

Pipeline System and Spool Pieces and Reducers, either attached to cargo header valves or unattached, were labeled with new Test Date: YES NO

Pressure Relief Valve was tested at maximum working pressure: YES NO @PSI

Cargo Discharge Line pressure gauge was checked and found within 10% accuracy: YES NO

If you answered "NO" to any of the above, please add comment describing why:


Marine Vessel Owner: CRC

Tester Name: Keenan Trotter

Tester Signature: Keenan Trotter

Witnessing Inspector: Paul Robinson

Witnessing Inspector Signature: Paul Robinson



VLS

MARINE SERVICES

Cargo Piping Test Letter

Note: Test results are valid for (1) year from date of test!

Date:	<u>10/21/2022</u>	M.A.W.P.	<u>125</u>
Vessel:	<u>CBC 1417</u>	Method of Test:	<u>Hydro</u>
Owner:	<u>Canal Barge Company</u>	Testing Location:	<u>VLS Marine Services Inc.</u>
Address:	<u>1801 Engineers Rd</u> <u>Belle Chase, LA 70037</u>	Physical Address:	<u>8700 Old Yacht Club Rd</u> <u>Port Arthur, TX 77642</u>

TRANSFER SYSTEM TESTING DATA


**** Fill out completely. Write N/A on any non-applicable line. ****

Date:	Barge Piping:	Results	Note:
<u>10/21/2022</u>	<u>Cargo piping & valves</u>	<u>187.5</u> p.s.i	
<u>10/21/2022</u>	<u>Cargo pressure gauges</u>	<u>98</u> % accurate	
<u>n/a</u>	<u>Steam System</u>	<u>125</u> p.s.i	

Note: Test each pressure gauges annually, accurate within 10 percent. Test each remote controlled operating or indicating equipment such as remotely operated valve, tank alarm, or emergency shutdown device. 33 CFR 156.170(c)(2) & 46 CFR 35.35-70(b)

SIGNATURES

I credit that the tests contained herein were conducted in compliance with 33 CFR 156.170, 46 CFR 35.35-70.

Tester name: Charles Johnson
Tester signature: 
Witnessing inspector name: Beverly Guidry
Witnessing inspector signature: 
Witnessing inspector affiliation: VLS Gas Free PM

LYNCHBURG SHIPYARD
999 Independence Pkwy N.
Baytown, TX 77520

BARGE PIPE TEST SHEET

THE FOLLOWING BARGE WAS TESTED IN ACCORDING WITH THE NATIONAL EMISSION STANDARD FOR BENZENE EMISSIONS FROM TRANSFER OPERATIONS, SECTION 40 CFR, 61.304 (F), AND NATION EMISSIONS STANDARDS FOR HAZARDOUS AIR POLLUTANTS SECTION 40 CFR 63.565 (C).

Barge Name: CBC - 1417 Official# 1296721

Barge Owner: Canal Barge

Owner Address: 1801 Engineers Road

Date of Test: 1-11-22 Name of Tester: Karim Mendez

Witnessing Inspector: Juan Serrano

Inspector Signature: [Signature]

TRANSFER SYSTEM TESTING DATA

The Pipeline System was hydro tested at 187.50 P.S.I.	<u>1-11-22</u>
The Pressure Relief Valve was tested at 125 P.S.I.	<u>n/a</u>
The Load Line was tested at 187.50 P.S.I.	<u>1-11-22</u>
The Steam Line was tested	<u>n/a</u>

Lynchburg Shipyard Supervisor

[Signature]
SIGNATURE

1-11-22
DATE



Campbell Transportation Company
2567 Congo Arroyo Road
Newell, WV 26050-1317

Tel. (304) 387-3860
Fax (304) 387-3885

TANK BARGE PIPING PRESSURE TEST FORM

The following vessel equipment has
been tested in accordance with
46 CFR 35.35-70 and 33 CFR 156.170
on the date indicated.

Date: 11-23-21

Vessel Name: CBT 1417

Cargo Pipeline: 12.5 PSI Operational Test

Cargo Relief Valve: 12.5 PSI

Cargo Pressure Gauge: Operable

Cargo Transfer Hose: N/A

Tested By: [Signature]

Witnessed By: Bill At



SOUTHWEST SHIPYARD, L.P.

F-7 5.1(R) 6.2-E

18310 Market Street, Channelview, Texas 77530 Phone: 281-860-3200 Fax: 281-860-3215
8502 Cypress Street, Houston, Texas 77012 Phone: 713-967-6300 Fax: 713-967-6301
1002 Texas Clipper Rd., Galveston, Texas 77554 Phone: 409-740-3755 Fax: 409-740-3451

BARGE PIPELINE HYDROSTATIC TEST

THE FOLLOWING BARGE WAS TESTED IN ACCORDANCE WITH 33 CFR - PART 156.170, SECTION (c)(4) & (e), EQUIPMENT TESTS AND INSPECTIONS REQUIREMENTS.

BARGE NAME/NUMBER: C.B.C 1417
BARGE OWNER: CANAL -
OWNER ADDRESS: _____

TESTING LOCATION:

SOUTHWEST SHIPYARD, L.P.
18310 MARKET STREET
CHANNELVIEW, TX 77530

SOUTHWEST SHIPYARD, L.P.
8502 CYPRESS
HOUSTON, TX 77012

SOUTHWEST SHIPYARD, L.P.
1002 TEXAS CLIPPER RD.
GALVESTON, TX 77554

Identify Location by Checking Box



DATE OF TEST: 12/02/20
SWSLP TESTER/POSITION: Alonso Paul
SWSLP TESTER SIGNATURE: [Signature]
WITNESSING SWSLP INSPECTOR/POSITION: Jorge Garcia
SWSLP INSPECTOR SIGNATURE: [Signature]

TEST RESULTS

THIS BARGE HAS BEEN TESTED IN ACCORDANCE WITH 33 CFR, PART 156.170, SECTION (C)(4) AND (E) WITH HYDROSTATIC TESTING.

TIME START: 7:00 TIME STOP: 8:00

TEST PRESSURE: 187.5 PSI WITH MINIMUM HOLD TIME OF 10 MINUTES

ENDING PRESSURE: _____ PSI

NO LEAKS DETECTED AT JOINTS, CONNECTIONS AND HIGH STRESS REGIONS AROUND OPENINGS AND THICKNESS TRANSITIONS.