

# T.T. 183 LLC

Phone # 225-473-8222

## Pipeline Test Letter

Date: 5/8/2023

To Whom it may concern:

The cargo piping and relief valve as required by 3 CFR156.170, on Tank Barge # CBC 1709 was located at TT 183, LLC, was tested on 5/8/2023 at 188 psi.

- Pressure gauge was found to be operating.
- The relief valve functioned as required.
- The steam piping system as tested at N/A psi.
- The steam relief valve functioned as required.

Signature of Tester : Michael T. White

Witness : [Signature] / T.T. 183

# CANAL BARGE

Move with confidence

## Cargo Pipeline Test and/or Vapor Tightness Test Certificate

Barge Name: CBC 1769

Test Date: 6-10-2022

Testing Location: Stepan

### Barge Vapor Tightness Test

#### Test Results

This barge has been tested in accordance to section 40 CFR 61.304(f), and section 63.565(c)(1) and is considered to be vapor tight.

Signature of Tester: \_\_\_\_\_

Test Time Started: \_\_\_\_\_

Beginning Pressure: \_\_\_\_\_

Test Time Completed: \_\_\_\_\_

Ending Pressure: \_\_\_\_\_

### Operational Cargo Pipeline Test

The following test(s) have been performed in compliance with U.S. Coast Guard regulations 33 CFR 156.170 and 46 CFR 35.35-70 and USCG Marine Safety Manual, Vol. II, Section B, Page B6-30.

Transfer System Piping	Test Pressure	125 psi
Cargo Pump Relief Valve	Test Pressure	125 psi
Cargo Pump Pressure Gauge(s)	Test Pressure	125 psi

(If only one test performed, line through Test Not Performed)

Signature/Tester name: \_\_\_\_\_

Print name/Tester Name: \_\_\_\_\_


CBC Authorized Representative

Signature/Witness name: \_\_\_\_\_

Print name/Witness name: \_\_\_\_\_

Affiliation of Witness (Company): \_\_\_\_\_

Midwest Tankerman



# VLS

## MARINE SERVICES

### Cargo Piping Test Letter

*Note: Test results are valid for (1) year from date of test!*

Date:	<u>5/21/2021</u>	M.A.W.P.	<u>125</u>
Vessel:	<u>CBC 1709</u>	Method of Test:	<u>Hydro</u>
Owner:	<u>Canal Barge Company</u>	Testing Location:	<u>VLS Marine Services Inc.</u>
Address:	<u>1801 Engineers Rd</u> <u>Belle Chase, LA 70037</u>	Physical Address:	<u>8700 Old Yacht Club Rd</u> <u>Port Arthur, TX 77642</u>

### TRANSFER SYSTEM TESTING DATA


*\*\*\* Fill out completely. Write N/A on any non-applicable line. \*\*\**

Date:	Barge Piping:	Results	Note:
<u>5/21/2021</u>	<u>Cargo piping &amp; valves</u>	<u>187.5</u> p.s.i	
<u>5/21/2021</u>	<u>Cargo pressure gauges</u>	<u>98</u> % accurate	
<u>N/A</u>	<u>Steam System</u>	<u>125</u> p.s.i	

*Note: Test each pressure gauges annually, accurate within 10 percent. Test each remote controlled operating or indicating equipment such as remotely operated valve, tank alarm, or emergency shutdown device. 33 CFR 156.170(c)(2) & 46 CFR 35.35-70(b)*

### SIGNATURES

*I credit that the tests contained herein were conducted in compliance with 33 CFR 156.170, 46 CFR 35.35-70.*

Tester name: Charles Johnson
Tester signature: 



# SOUTHWEST SHIPYARD, L.P.

F-7.5.1(R).6.3-E

18310 Market Street, Channelview, Texas 77530 Phone: 281-860-3200 Fax: 281-860-3215  
8502 Cypress Street, Houston, Texas 77012 Phone: 713-967-6300 Fax: 713-967-6301  
1002 Texas Clipper Rd., Galveston, Texas 77554 Phone: 409-740-3755 Fax: 409-740-3451

## BARGE PIPELINE PRESSURE TEST

THE FOLLOWING BARGE PIPELINE WAS PRESSURE TESTED USING AIR OR LIQUID NITROGEN IN ACCORDANCE WITH SOUTHWEST SHIPYARD PRESSURE TESTING AND INSPECTION PROCEDURES.

BARGE NAME/NUMBER: CBC 1709

BARGE OWNER: Canal Barge Company

OWNER ADDRESS: 1801 Engineers Road Belle Chasse, LA

TESTING LOCATION:

SOUTHWEST SHIPYARD, L.P.  
18310 MARKET STREET  
CHANNELVIEW, TX 77530

SOUTHWEST SHIPYARD, L.P.  
8502 CYPRESS  
HOUSTON, TX 77012

SOUTHWEST SHIPYARD, L.P.  
1002 TEXAS CLIPPER RD.  
GALVESTON, TX 77554

Identify Location by Checking Box

DATE OF TEST: 4/23/2020

SWSLP TESTER/POSITION: Jarred McKinney

SWSLP TESTER SIGNATURE: [Signature]

WITNESSING SWSLP INSPECTOR/POSITION: David Claron

SWSLP INSPECTOR SIGNATURE: [Signature]

## TEST RESULTS

THIS BARGE HAS BEEN TESTED AND INSPECTED IN ACCORDANCE WITH SOUTHWEST SHIPYARD PIPELINE PRESSURE TESTING PROCEDURE, USING THE FOLLOWING GAS: H<sub>2</sub>O

TIME START: 9:00 TIME STOP: 9:30

PIPING TEST PRESSURE: 188 PSI BELOW DECK, 188 PSI ABOVE DECK

ENDING PRESSURE: 188 PSI WITH MINIMUM HOLD TIME OF 10 MIN

NO LEAKS DETECTED FROM PRESSURE DROP OR AT JOINTS, CONNECTIONS AND HIGH STRESS REGIONS AROUND OPENING AREAS.