

T.T. COATINGS, INC

NINE MILE POINT

2012 RIVER RD. WESTWEGO LA, 70094
PHONE (504) 436-3766 FAX (504) 436-3855

CARGO PIPELINE TEST CERTIFICATE

The cargo pipeline on barge CBC-183 was tested to 187.5 P.S.I, one and half times its maximum allowable working pressure, M.A.W.P., and proved operable in accordance with 33CFR156.170 and 46CFR35.35-70.

The cargo pipeline relief valve was tested and lifted at 125 P.S.I.

The cargo pipeline pressure gauge is working within 10 percent of shown pressure.

Signature/Tester name:

Shane Guidry

Print name/Tester Name:

Shane Guidry
CBC Authorized Representative

Signature/Witness name:

M. L. Bailey

Print name/Witness name:

M. L. Bailey

Affiliation of Witness (Company):

T.T. Coatings #104

Test Date:

8/30/23



Move with confidence

Cargo Pipeline Test and/or Vapor Tightness Test Certificate

Barge Name: CBC 183

Test Date: 5/11/23

Testing Location: IMTT, Lenort

Barge Vapor Tightness Test

Test Results

This barge has been tested in accordance to section 40 CFR 61.304(f), and section 63.565(c)(1) and is considered to be vapor tight.

Signature of Tester: _____

Test Time Started: _____ Test Time Completed: _____

Beginning Pressure: _____ Ending Pressure: _____

Operational Cargo Pipeline Test

The following test(s) have been performed in compliance with U.S. Coast Guard regulations 33 CFR 156.170 and 46 CFR 35.35-70 and USCG Marine Safety Manual, Vol. II, Section B, Page B6-30.

Transfer System Piping	Test Pressure	125 psi	AZ
Cargo Pump Relief Valve	Test Pressure	125 psi	AZ
Cargo Pump Pressure Gauge(s)	Test Pressure	125 psi	AZ

(If only one test performed, line through Test Not Performed)

Signature/Tester name: Alfredo Zazua

Print name/Tester Name: Alfredo Zazua

CBC Authorized Representative

Signature/Witness name: Steven Crank

Print name/Witness name: Steven Crank

Affiliation of Witness (Company): Canal Barge Company

LYNCHBURG SHIPYARD
999 Independence Pkwy N.
Baytown, TX 77520

BARGE VAPOR TIGHTNESS TEST SHEET

THE FOLLOWING BARGE WAS TESTED IN ACCORDING WITH THE NATIONAL EMISSION STANDARD FOR BENZENE EMISSIONS FROM TRANSFER OPERATIONS, SECTION 40 CFR, 61.304 (F), AND NATION EMISSIONS STANDARDS FOR HAZARDOUS AIR POLLUTANTS SECTION 40 CFR 63.565 (C).

Barge Name: CBC-183 Official# 1027567

Barge Owner: Canal Barge Company Inc

Owner Address: 1801 Engineers Road Belle Chasse, La 70037 United States

Date of Test: 5-25-22 Name of Tester: Karim Mendez

Witnessing Inspector: Juan Serrano Juan Maldonado Angel Arredondo

Inspector Signature: [Signature]

TEST RESULTS

This barge has been tested at this facility in accordance to Section 61.304 (f), and section 63.565 (c) and is considered to be vapor tight.

Signature of Tester: [Signature]

Time Started: 09:00 Time Completed: 09:30

Starting Pressure: 27.7 Ending Pressure: 26.7

Allowable Pressure Loss: 1.0

PIPELINE TEST: TRANSFER SYSTEM TESTING DATA

THE FOLLOWING BARGE WAS TESTED IN ACCORDANCE WITH 33 CFR- PART 156.170, SECTION (c)(4) & (e), EQUIPMENT TESTS AND INSPECTIONS REQUIREMENTS.

The Pipeline System was hydro tested at 187.50 P.S.I. 5-25-22

The Pressure Relief Valve was hydro tested at 125 P.S.I. N/A

The Load Line was hydro tested at 187.50 P.S.I. 5-25-22

The Steam Line was hydro tested at 125 P.S.I. -

Cargo Pressure Gauge (Date of Test) 5-25-22 Percent Accuracy 98%

Lynchburg Shipyards Supervisor

[Signature]
SIGNATURE

5-25-22
DATE



Move with confidence

Cargo Pipeline Test and/or Vapor Tightness Test Certificate

Barge Name: CBC 183

Test Date: 7-27-2021

Testing Location: VLS PA

Barge Vapor Tightness Test

Test Results

This barge has been tested in accordance to section 40 CFR 61.304(f), and section 63.565(c)(1) and is considered to be vapor tight.

Signature of Tester: Jody Blessing

Test Time Started: 08:30

Test Time Completed: 09:30

Beginning Pressure: 28.0

Ending Pressure: 27.5

Operational Cargo Pipeline Test

The following test(s) have been performed in compliance with U.S. Coast Guard regulations 33 CFR 156.170 and 46 CFR 35.35-70 and USCG Marine Safety Manual, Vol. II, Section B, Page B6-30.

Transfer System Piping	Test Pressure	125 psi
Cargo Pump Relief Valve	Test Pressure	125 psi
Cargo Pump Pressure Gauge(s)	Test Pressure	125 psi

(If only one test performed, line through Test Not Performed)


Signature/Tester name: Brandon Lacey

Print name/Tester Name: Brandon Lacey
CBC Authorized Representative

Signature/Witness name: Jody Blessing

Print name/Witness name: Jody Blessing

Affiliation of Witness (Company): Barge Maintenance



VLS

MARINE SERVICES

Cargo Piping Test Letter

Note: Test results are valid for (1) year from date of test!

Date:	<u>7/14/2020</u>	M.A.W.P.	<u>125</u>
Vessel:	<u>CBC 183</u>	Method of Test:	<u>Hydro</u>
Owner:	<u>Canal Barge Company</u>	Testing Location:	<u>VLS Marine Services Inc.</u>
Address:	<u>1801 Engineers Rd</u> <u>Belle Chase, LA 70037</u>	Physical Address:	<u>8700 Old Yacht Club Rd</u> <u>Port Arthur, TX 77642</u>

TRANSFER SYSTEM TESTING DATA

**** Fill out completely. Write N/A on any non-applicable line. ****

Date:	Barge Piping:	Results	Note:
<u>7/14/2020</u>	<u>Cargo piping & valves</u>	<u>187.5</u> p.s.i	
<u>7/14/2020</u>	<u>Cargo pressure gauges</u>	<u>98</u> % accurate	
<u>N/A</u>	<u>Steam System</u>	<u>125</u> p.s.i	

Note: Test each pressure gauges annually, accurate within 10 percent. Test each remote controlled operating or indicating equipment such as remotely operated valve, tank alarm, or emergency shutdown device. 33 CFR 156.170(c)(2) & 46 CFR 35.35-70(b)

SIGNATURES

I credit that the tests contained herein were conducted in compliance with 33 CFR 156.170, 46 CFR 35.35-70.

Tester name: Ryan Moreau

Tester signature: 