

T.T. COATINGS, INC

NINE MILE POINT

2012 RIVER RD. WESTWEGO LA, 70094
PHONE (504) 436-3766 FAX (504) 436-3855

CARGO PIPELINE TEST CERTIFICATE

The cargo pipeline on barge CBC 204 was tested to 187.5 P.S.I, one and half times its maximum allowable working pressure, M.A.W.P., and proved operable in accordance with 33CFR156.170 and 46CFR35.35-70.

The cargo pipeline relief valve was tested and lifted at 125 P.S.I.

The cargo pipeline pressure gauge is working within 10 percent of shown pressure.

Signature/Tester name:

Shane Guidry

Print name/Tester Name:

Shane Guidry

CBC Authorized Representative

Signature/Witness name:

Chuck Hassell

Print name/Witness name:

CHUCK HASSELL

Affiliation of Witness (Company):

T.T. BARRE

Test Date: 6-5-23



Move with confidence

Cargo Pipeline Test and/or Vapor Tightness Test Certificate

Barge Name: CBC 204
Test Date: 5/24/23
Testing Location: IT 104

Barge Vapor Tightness Test

Test Results

This barge has been tested in accordance to section 40 CFR 61.304(f), and section 63.565(c)(1) and is considered to be vapor tight.

Signature of Tester: [Signature]

Test Time Started: 0830 Test Time Completed: 1100

Beginning Pressure: 1.5 psi Ending Pressure: 3.0 psi

Operational Cargo Pipeline Test

The following test(s) have been performed in compliance with U.S. Coast Guard regulations 33 CFR 156.170 and 46 CFR 35.35-70 and USCG Marine Safety Manual, Vol. II, Section B, Page B6-30.

Transfer System Piping	Test Pressure	125 psi
Cargo Pump Relief Valve	Test Pressure	125 psi
Cargo Pump Pressure Gauge(s)	Test Pressure	125 psi

(If only one test performed, line through Test Not Performed)

Signature/Tester name: [Signature]

Print name/Tester Name: Keith Alaniz
CBC Authorized Representative

Signature/Witness name: [Signature]

Print name/Witness name: Aless. Alvarez

Affiliation of Witness (Company): Canal Barge



Move with confidence

Cargo Pipeline Test and/or Vapor Tightness Test Certificate

Barge Name: LBC 204
Test Date: 5/20/22
Testing Location: TT 104

Barge Vapor Tightness Test

Test Results

This barge has been tested in accordance to section 40 CFR 61.304(f), and section 63.565(c)(1) and is considered to be vapor tight.

Signature of Tester: [Signature]

Test Time Started: 0900 Test Time Completed: 1000

Beginning Pressure: 0.5 psi Ending Pressure: 30 psi

Operational Cargo Pipeline Test

The following test(s) have been performed in compliance with U.S. Coast Guard regulations 33 CFR 156.170 and 46 CFR 35.35-70 and USCG Marine Safety Manual, Vol. II, Section B, Page B6-30.

Transfer System Piping	Test Pressure	125 psi
Cargo Pump Relief Valve	Test Pressure	125 psi
Cargo Pump Pressure Gauge(s)	Test Pressure	125 psi

(If only one test performed, line through Test Not Performed)

Signature/Tester name: [Signature]

Print name/Tester Name: Brennan Tucker

CBC Authorized Representative

Signature/Witness name: [Signature]

Print name/Witness name: Alessia Carino

Affiliation of Witness (Company): Canal Barge Co.

CANAL BARGE

Move with confidence

Cargo Pipeline Test and/or Vapor Tightness Test Certificate

Barge Name: CBC 204

Test Date: 4-26-22

Testing Location: Stepan Joliet

Barge Vapor Tightness Test

Test Results

This barge has been tested in accordance to section 40 CFR 61.304(f), and section 63.565(c)(1) and is considered to be vapor tight.

Signature of Tester: [Signature]

Test Time Started: _____

Beginning Pressure: _____

Test Time Completed: _____

Ending Pressure: _____

Operational Cargo Pipeline Test

The following test(s) have been performed in compliance with U.S. Coast Guard regulations 33 CFR 156.170 and 46 CFR 35.35-70 and USCG Marine Safety Manual, Vol. II, Section B, Page B6-30.

Transfer System Piping	Test Pressure	125 psi
Cargo Pump Relief Valve	Test Pressure	125 psi
Cargo Pump Pressure Gauge(s)	Test Pressure	125 psi

Signature/Tester name: [Signature]

Print name/Tester Name: Ray Dave Kus

CBC Authorized Representative

(If only one test performed, line through Test Not Performed)

Signature/Witness name: [Signature]

Print name/Witness name: FORREST BRIESE

Affiliation of Witness (Company): Midwest



Move with confidence

Cargo Pipeline Test and/or Vapor Tightness Test Certificate

Barge Name: CBC 204

Test Date: 4-15-21

Testing Location: Lemont A-Slip

Barge Vapor Tightness Test

Test Results

This barge has been tested in accordance to section 40 CFR 61.304(f), and section 63.565(c)(1) and is considered to be vapor tight.

Signature of Tester: Manuel Silva

Test Time Started: 1200 Test Time Completed: 1300

Beginning Pressure: 1psi Ending Pressure: 1psi

Operational Cargo Pipeline Test

The following test(s) have been performed in compliance with U.S. Coast Guard regulations 33 CFR 156.170 and 46 CFR 35.35-70 and USCG Marine Safety Manual, Vol. II, Section B, Page B6-30.

Transfer System Piping	Test Pressure	125 psi ✓
Cargo Pump Relief Valve	Test Pressure	125 psi ✓
Cargo Pump Pressure Gauge(s)	Test Pressure	125 psi ✓

(If only one test performed, line through Test Not Performed)

Signature/Tester name: Manuel Silva

Print name/Tester Name: Manuel Silva

CBC Authorized Representative

Signature/Witness name: Ted Christie

Print name/Witness name: Ted Christie

Affiliation of Witness (Company): IMT



SOUTHWEST SHIPYARD, L.P.

F-7.5.1(R).6-D

18310 Market Street, Channelview, Texas 77530 Phone: 281-860-3200 Fax: 281-860-3215
8502 Cypress Street, Houston, Texas 77012 Phone: 713-967-6300 Fax: 713-967-6301
1002 Texas Clipper Rd., Galveston, Texas 77554 Phone: 409-740-3755 Fax: 409-740-3451

BARGE PIPING TEST LETTER

Note: Test Results are valid for One (1) Year from Date of Test !

INSTRUCTIONS: FILL OUT COMPLETELY. WRITE "N/A" ON ANY NON-APPLICABLE LINE.

BARGE NAME / NUMBER: CBC 204

BARGE OWNER: CANAL

OWNER ADDRESS: _____

TESTING LOCATION:

SOUTHWEST SHIPYARD, L.P.
18310 MARKET STREET
CHANNELVIEW, TX 77530

SOUTHWEST SHIPYARD, L.P.
8502 CYPRESS
HOUSTON, TX 77012

SOUTHWEST SHIPYARD, L.P.
1002 TEXAS CLIPPER RD.
GALVESTON, TX 77554

Identify Location by Checking Box

LETTER EXPIRATION DATE (One Year from Test): 04-23-2021

1. Cargo Piping and Valves (Date of Test): 04-23-2020

Test Pressure (psi): 185 Psi

2. Cargo Pressure Gauge (Date of Test): 04-23-2020

Percent Accuracy (%): 98%

3. Steam Piping and Valves (Date of Test): N/A

Test Pressure (psi): N/A

4. Cargo Tank Relief Valves (Date of Test): N/A

Test Pressure (psi): N/A

SWSLP Tester/Position: [Signature] Date: 04-23-20

SWSLP Inspector/Position: [Signature] Date: 4/23/20

DISTRIBUTION: Place original as last page of "USCG Papers Folder" located in Barge document mailbox.

T.T. Barge Cleaning
Mile 183 & Mile 161

Specializing in Gas Freeing and Cleaning Barges

P.O. Box 1287 Donaldsonville, LA 70346
Phone # 225-473-8222 Fax: (225) 473-2199

Pipeline Test Letter

Date: 8-19-19

To Whom it may concern:

The cargo piping system on the Tank Barge # CBC 204 was tested
on 8-19-19 located at TT Barge
in accordance with 33CFR 156.170

The pressure gauge was found to be operating.
The relief valve did function as required.

The steam system was tested on NA
The steam relief valve did function as required.

Signature of Tester : Shean