

T.T. 237, LLC

Specializing in Gas Freeing, Cleaning and Repairs
5190 North River Road, Port Allen, Louisiana 70767
Phone: (225) 473-8222 Fax: (225) 473-2199

Pipeline Test Letter

Date: 7/20/23

To Whom It May Concern:

The cargo pipeline and relief valve as required by 33CRH156.170, on tank barge

CBC 306 located at T.T. 237, was tested on 7/20/23 at 188psi.


- Pressure gauge was found to be operating.
- The relief valve functioned as required.
- The steam piping system was tested at 125 psi.
- The steam system relief valve functioned as required.

Signature of Tester:



Witness







5848 Proctor Street
Port Arthur, TX 77642
409.962.1302

PIPELINE TEST REPORT

The following vessel's pipeline has been tested and stenciled in accordance with U.S.C.G. regulation 33 CFR 156.170 on the dates indicated:

Vessel Name:	CBC-306
Vessel Owner:	Canal Barge Company
Date of Test:	8/2/22
Test Pressure:	188 psi.
Name of Tester:	Kurt Moerbe
Tester Signature:	
Name of Witness:	Wes Boussard
Witness Signature:	

LYNCHBURG SHIPYARD

999 Independence Pkwy N.
Baytown, TX 77520

BARGE PIPE TEST SHEET

THE FOLLOWING BARGE WAS TESTED IN ACCORDING WITH THE NATIONAL EMISSION STANDARD FOR BENZENE EMISSIONS FROM TRANSFER OPERATIONS, SECTION 40 CFR, 61.304 (F), AND NATION EMISSIONS STANDARDS FOR HAZARDOUS AIR POLLUTANTS SECTION 40 CFR 63.565 (C).

Barge Name: CBC - 306 Official# 1242023

Barge Owner: canal Barge

Owner Address: 1801 Engineers Rd

Date of Test: 1-21-22 Name of Tester: Karim Mendez

Witnessing Inspector: Juan Servano

Inspector Signature: 

TRANSFER SYSTEM TESTING DATA

The Pipeline System was tested at 187.50 P.S.I. 1-21-22

The Pressure Relief Valve was tested at 125 P.S.I. n/a

The Load Line was tested at 187.50 P.S.I. 1-21-22

The Steam Line was tested n/a

Lynchburg Shipyard Supervisor


SIGNATURE

1-21-22
DATE



VLS

GAS FREE SERVICES

Cargo Piping Test Letter

Note: Test results are valid for (1) year from date of test!

Date:	1/21/2021	M.A.W.P.	125
Vessel:	CBC 306	Method of Test:	Hydro
Owner:	Canal Barge Company	Testing Location:	VLS Gas Free Services, LLC
Address:	1801 Engineers Rd Belle Chase, LA 70037	Physical Address:	8700 Old Yacht Club Rd Port Arthur, TX 77642

TRANSFER SYSTEM TESTING DATA

**** Fill out completely. Write N/A on any non-applicable line. ****

Date:	Barge Piping:	Results	Note:
1/21/2021	Cargo piping & valves	187.5 p.s.i	
1/21/2021	Cargo pressure gauges	98 % accurate	
na	Steam System	125 p.s.i	


Note: Test each pressure gauges annually, accurate within 10 percent. Test each remote controlled operating or indicating equipment such as remotely operated valve, tank alarm, or emergency shutdown device. 33 CFR 156.170(c)(2) & 46 CFR 35.35-70(b)

SIGNATURES

I credit that the tests contained herein were conducted in compliance with 33 CFR 156.170, 46 CFR 35.35-70.

Tester name: Michael Powell

Tester signature:



Move with confidence

Cargo Pipeline Test and/or Vapor Tightness Test Certificate

Barge Name: CBC 306

Test Date: 2-4-20

Testing Location: Channel Shipyard

Barge Vapor Tightness Test

Test Results

This barge has been tested in accordance to section 40 CFR 61.304(f), and section 63.565(c)(1) and is considered to be vapor tight.

Signature of Tester: [Signature]

Test Time Started: 0900

Test Time Completed: 1000

Beginning Pressure: 27.6

Ending Pressure: 26.7

Operational Cargo Pipeline Test

The following test(s) have been performed in compliance with U.S. Coast Guard regulations 33 CFR 156.170 and 46 CFR 35.35-70 and USCG Marine Safety Manual, Vol. II, Section B, Page B6-30.

Transfer System Piping	Test Pressure	125 psi
Cargo Pump Relief Valve	Test Pressure	125 psi
Cargo Pump Pressure Gauge(s)	Test Pressure	125 psi

(If only one test performed, line through Test Not Performed)

Signature: [Signature]

CBC Authorized Representative

Print Name: Kendall White



Move with confidence

1801 Engineers Road
Belle Chasse, LA 70037
Ph: (504) 581-2424

Operational Cargo Pipeline Test Letter

Barge Name: CBC 306

Test Date: 2/5/19

Testing Location: STOLT SBS

STEAM DOCK

Barge M.A.W.P. 125 psi

The following test(s) have been performed in compliance with U.S. Coast Guard regulations 33 CFR 156.170 and 46 CFR 35.35-70 and USCG Marine Safety Manual, Vol. II, Section B, Page B6-30.

Transfer System Piping	Test Pressure	<u>125 psi</u>
------------------------	---------------	----------------

Cargo Pump Relief Valve	Test Pressure	<u>125 psi</u>
-------------------------	---------------	----------------

Cargo Pump Pressure Gauge(s)	Test Pressure	<u>125 psi</u>
------------------------------	---------------	----------------

Signature: Joe Thompson
CBC Authorized Representative

Printed: JOE THOMPSON