T.T. 237, LLC

Specializing in Gas Freeing, Cleaning and Repairs 5190 North River Road, Port Allen, Louisiana 70767 Phone: (225) 473-8222 Fax: (225) 473-2199

Pipeline Test Letter

Date:11/1/23
To Whom It May Concern:
The cargo pipeline and relief valve as required by 33CRH156.170, on tank barge
#CBC 316 located at T.T. 237, was tested on11/1/23 at 188psi.
Pressure gauge was found to be operating.
The relief valve functioned as required.
The steam piping system was tested at125 psi.
The steam system relief valve functioned as required.
Signature of Tester: Jones Jones



SOUTHWEST SHIPYARD, L.P.

F-7.5.1(R).6.3-E

18310 Market Street, Channelview, Texas 77530 Phone: 281-860-3200 Fax: 281-860-3215 8502 Cypress Street, Houston, Texas 77012 Phone: 713-967-6300 Fax: 713-967-6301 1002 Texas Clipper Rd., Galveston, Texas 77554 Phone: 409-740-3755 Fax: 409-740-3451

BARGE PIPELINE PRESSURE TEST

THE FOLLOWING BARGE PIPELINE WAS PRESSURE TESTED USING AIR OR LIQUID NITROGEN IN ACCORDANCE WITH SOUTHWEST SHIPYARD PRESSURE TESTING AND INSPECTION PROCEDURES.

BARGE NAM	E/NUMBER:CB	C 316	
BARGE OWN	IER: CA	NAL	
OWNER ADD	RESS:		
TESTING LOCATION:	SOUTHWEST SHIPYARD, L.P. 18310 MARKET STREET CHANNELVIEW, TX 77530	SOUTHWEST SHIPYARD, L.P. 8502 CYPRESS HOUSTON, TX 77012	SOUTHWEST SHIPYARD, L.P. 1002 TEXAS CLIPPER RD. GALVESTON, TX 77554
Identify Location by Che	ecking Box		
DATE OF TE	ST:	7-28-23	
SWSLP TEST	rer/position: 45	sus PosAdA / For	reman
SWSLP TEST	ΓER SIGNATURE:	Jun loud	
WITNESSING	S SWSLP INSPECTOR	R/POSITION: CO	OBB / SHIFT MAJAGER
	ECTOR SIGNATURE		45
	TEST	T RESULTS	
SOUTHWEST		INE PRESSURE TE	ACCORDANCE WITH STING PROCEDURE,
TIME START:	1530	TIME STOP:	1600
PIPING TEST	PRESSURE: 20 PSI	BELOW DECK, 188	PSI ABOVE DECK
ENDING PRE	SSURE: 187.9 PS	SI WITH 10 MIN MINU	MUM HOLD TIME
		1 PRESSURE DRO	P OR AT JOINTS,



SOUTHWEST SHIPYARD, L.P.

F-7.5.1(R).6-D

18310 Market Street, Channelview, Texas 77530 Phone: 281-860-3200 Fax: 281-360-3215 8502 Cypress Street, Houston, Texas 77012 Phone: 713-967-6300 Fax: 713-967-6301 1002 Texas Clipper Rd., Galveston, Texas 77554 Phone: 409-740-3755 Fax: 409-740-3451

BARGE PIPING TEST LETTER

Note: Test Results are valid for One (1) Year from Date of Test!

INSTRUCTIO	NS: FILL OUT COMPLETELY, WRITE "N/A" ON ANY NON-APPLICABLE LINE.
BARGE NAME	/ NUMBER:
BARGE OWNE	R: CANAL. BARGE. LINGS.
OWNER ADDR	ESS:
TESTING LOCATION:	SOUTHWEST SHIPYARD, L.P. 18319 MARKET STREET CHANNELVIEW, TX 77530 SOUTHWEST SHIPYARD, L.P. 8502 CYPRESS HOUSTON, TX 77012 SOUTHWEST SHIPYARD, L.P. 1902 TEXAS CLIPPER RD. GALVESTON, TX 77554
Identify Location by Cha	ecking Box
LETTER EXPIR	RATION DATE (One Year from Test): 10 - 04 - 2023
1. Cargo F	Piping and Valves (Date of Test): 10 - 04 - 2022.
	Test Pressure (psi): 199 PS1
2. Cargo F	Pressure Gauge (Date of Test): 10 - 64 - 2022.
	Percent Accuracy (%): 98%
3. Steam F	Piping and Valves (Date of Test):
	Test Pressure (psi):
4. Cargo T	ank Relief Valves (Date of Test):
	Test Pressure (psi):
SWSLP Teste	r/Position: Plan: Pate/D/c.4/20
SWSLP Inspe	ctor/Position:
DISTRIBUTION document mai	I: Place original as last page of "USCG Papers Folder" located in Barge lbox.



5848 Proctor Street Port Arthur, TX 77642 409.962.1302

PIPELINE TEST REPORT

The following vessel's pipeline has been tested and stenciled in accordance with U.S.C.G. regulation 33 CFR 156.170 on the dates indicated:

Vessel Name:	CBC-316
Vessel Owner:	Canal Barge Company
Date of Test:	3/14/22
Test Pressure:	188 psi.
Name of Tester:	Kurt Moerbe
Tester Signature:	7-7-
Name of Witness:	Wes Broussard
Witness Signature:	Wirld



Cargo Piping Test Letter

Note:	Test results are	valid for (1)	voor from	date of testi
		ARIIM IOL ITI	veui iiviii	BULE VI LESLI

3/29/2021		
	M.A.W.P.	125
CBC 319	Method of Test:	Hydro
A Comment of the Comm		
Canal Barge Company	Testing Location:	VLS Gas Free Services, LLC
	Physical Address:	8700 Old Yacht Club Rd
Belle Chase, LA 70037		Port Arthur, TX 77642
	CBC 316 Canal Barge Company	3/29/2021 M.A.W.P. CBC 316 Method of Test: Canal Barge Company Testing Location: 1801 Engineers Rd Physical Address:

TRANSFER SYSTEM TESTING DATA

*** Fill out completely. Write N/A on any non-applicable line. ***

Date:	Barge Piping:	Results		Note:	
3/29/2021	Cargo piping & valves	187.5	p.s.i		•
3/29/2021	Cargo pressure gauges	98	% accurate		,
na	Steam System	125	p.s.i		

Note: Test each pressure gauges annually, accurate within 10 percent. Test each remote controlled operating or indicating equipment such as remotely operated valve, tank alarm, or emergency shutdown device. 33 CFR 156.170(c((2) & 46 CFR 35.35-70(b)

SIGNATURES

I credit that the tests contained herein were conducted in compliance with 33 CFR 156.170, 46 CFR 35.35-70.

Tester name: Jimmy Ortego
Tester signature: Ounime Citego