

Cargo Piping Test Letter

Note: Test results are valid for (1) year from date of test!

Date:	12/7/2022	M.A.W.P.	125	
Vessel:	CBC 337	Method of Test:	Hydro	
Owner:	Canal Barge Company	Testing Location:	VLS Marine Services Inc.	
Address:	1801 Engineers Rd	Physical Address:	8700 Old Yacht Club Rd	
	Belle Chase, LA 70037		Port Arthur, TX 77642	

TRANSFER SYSTEM TESTING DATA

*** Fill out completely. Write N/A on any non-applicable line. ***

	Note:
12/7/2022 Cargo piping & valves187.5p.s.i	
12/7/2022 Cargo pressure gauges 98 % accurate	
N/A Steam System 125 p.s.i	

Note: Test each pressure gauges annually, accurate within 10 percent. Test each remote controlled operating or indicating equipment such as remotely operated valve, tank alarm, or emergency shutdown device. 33 CFR 156.170(c((2) & 46 CFR 35.35-70(b)

SIGNATURES

I credit that the tests contained herein were conducted in compliance with 33 CFR 156.170, 46 CFR 35.35-70.

Tester name: Charles Johnson
rester frame, charles somison
Tester signature:
Witnessing inspector name: Beverly Guidry
Witnessing inspector signature: Burel Dudy
Witnessing inspector affiliation: VLS Gas Free PM



Cargo Piping Test Letter

Note: Test results are valid for (1) year from date of test!

Date:	1/5/2022	M.A.W.P.	125	
Vessel:	CBC 337	Method of Test:	Hydro	±11
Owner:	Canal Barge Company	Testing Location:	VLS Marine Services Inc.	
Address:	1801 Engineers Rd	Physical Address:	8700 Old Yacht Club Rd	
	Belle Chase, LA 70037		Port Arthur, TX 77642	

TRANSFER SYSTEM TESTING DATA

*** Fill out completely. Write N/A on any non-applicable line. ***

Date:	Barge Piping:	Results		Note:
1/5/2022	Cargo piping & valves	187.5	_p.s.i	
1/5/2022	Cargo pressure gauges	98	% accurate	
N/A	Steam System	125	p.s.i	

Note: Test each pressure gauges annually, accurate within 10 percent. Test each remote controlled operating or indicating equipment such as remotely operated valve, tank alarm, or emergency shutdown device. 33 CFR 156.170(c((2) & 46 CFR 35.35-70(b)

SIGNATURES

I credit that the tests contained herein were conducted in compliance with 33 CFR 156.170, 46 CFR 35.35-70.

Tester name: Charles Johnson		
Tester signature:		
Constant Constant of the		
Witnessing inspector name: Beve	rly Guidry	
Witnessing inspector signature:	Burely Muidry	
- Strineson 8 map and a special specia	CICC CO CI CONTRATA	
Witnessing inspector affiliation: V	LS Gas Free PM	
Terresonia mopassar arimatient		

James Marine Hahnville LLC 15442 River Road, Hahnville La 70057

Cargo Pipeline Test certificate

Barge Owner/Barge Name: Canal Barge CO. CBC 337
Letter expiration date (one year from test date) 61/15/2021
Test Dates are valid one (1) year from date of test.
1. Cargo piping and valves (actual date of test): OI/15/ 2021
Test Pressure (188 psi)
2. Cargo Relief valve (actual date of test): 0 - 15 - 2021
Test pressure (125PSI) 25 PSI
Cargo pressure Guage (actual date of test) 01-15-2021
3. Steam piping and Relief valves (actual date of test): ///
4. Steam piping and relief valves (actual date of test): //
Test Pressure (125 PSI) W/A
Signature of tester:
Printed name of tester: Scryto Torres
Company and Location of tester: JMI Habnville

TRANSFER SYSTEM TESTING DATA Tank Barge CB0 337 Official Number 1/19686 The Pipeline System was tested at 187.5 PSI All Piping Spool Pieces & Reducers on the tank barge (either attached to the cargo header valves or unattached) were tested at 187.5 PSI The Pipeline System and Spool Pieces/Reducers (either attached to the cargo header valves or unattached) were labeled with the new test date The Pressure Relief Valve was tested @ 125 PSI Cargo Discharge Line Pressure Gauge was checked and found within 10% accuracy.

DISCLAIMER

Superior Marine Ways, Inc. offers no warranty either expressed or implied, to the owner of the tank barge, as to the integrity of the tests performed that are listed on the document once the barge leaves our facility.



SOUTHWEST SHIPYARD, L.P.

F-7.5.1(R).6.2-E

18310 Market Street, Channelview, Texas 77530 Phone: 281-860-3200 Fax: 281-860-3215 8502 Cypress Street, Houston, Texas 77012 Phone: 713-967-6300 Fax: 713-967-6301 1002 Texas Clipper Rd., Galveston, Texas 77554 Phone: 409-740-3755 Fax: 409-740-3451

BARGE PIPELINE HYDROSTATIC TEST

THE FOLLOWING BARGE WAS TESTED IN ACCORDANCE WITH 33 CFR -156.170, SECTION (c)(4) & (e), EQUIPMENT TESTS AND INSPECTIONS REQUIREMENTS. CBC. 33-BARGE NAME/NUMBER: BARGE OWNER: OWNER ADDRESS: TESTING SOUTHWEST SHIPYARD, L.P. SOUTHWEST SHIPYARD, L.P. SOUTHWEST SHIPYARD, L.P. **18310 MARKET STREET** 8502 CYPRESS 1002 TEXAS CLIPPER RD. LOCATION: **CHANNELVIEW, TX 77530 HOUSTON, TX 77012 GALVESTON, TX 77554** Identify Location by Checking Box 3.19.19 DATE OF TEST: Fransico Manjarrez Foreman SWSLP TESTER/POSITION: transico SWSLP TESTER SIGNATURE: Manjurez WITNESSING SWSLP INSPECTOR/POSITION: andre SWSLP INSPECTOR SIGNATURE: TEST RESULTS THIS BARGE HAS BEEN TESTED IN ACCORDANCE WITH 33 CFR, PART 156.170, SECTION (C)(4) AND (E) WITH HYDROSTATIC TESTING. TIME START: _ OPOO 1000 TIME STOP: TEST PRESSURE: 187.5 PSI WITH MINIMUM HOLD TIME OF 10 MINUTES ENDING PRESSURE: (87.2 PSI

NO LEAKS DETECTED AT JOINTS, CONNECTIONS AND HIGH STRESS REGIONS AROUND OPENINGS AND THICKNESS TRANSITIONS.

T.T. COATINGS, INC. NINE MILE POINT

2012 RIVER ROAD WESTWEGO, LA 70094 OFFICE: 504-436-3766 FAX: 504-436-3855

CARGO PIPELINE TEST CERTIFICATE

__was tested to 187.5 P.S.I.,

The cargo pipeline on barge __

accordance with CFR 156.170.	ting pressure, M.A.W.P., and proved operable in
The cargo pipelines relief valve was tested and l	ifted at 125 P.S.I.
The cargo pipeline pressure gauge is working w	ithin 10 percent of shown pressure.
# # # # # # # # # # # # # # # # # # #	Date: /-//-/9
· ·	Signature:

T.T. COATINGS, INC. NINE MILE POINT

2012 RIVER ROAD WESTWEGO, LA 70094 OFFICE: 504-436-3766 FAX: 504-436-3855

CARGO PIPELINE TEST CERTIFICATE

The cargo pipeline on barge come and half times its maximum allowable accordance with CFR 156.170.	8C 337 The working pressur	was tested to 187.5 P.S.I., re, M.A.W.P., and proved operable in
The cargo pipelines relief valve was test	ed and lifted at 125	P.S.I.
The cargo pipeline pressure gauge is wo	rking within 10 per	cent of shown pressure.
	Date <u>:</u>	1-25-18

NATIONAL MAINTENANCE & REPAIR OF LOUISIANA 5004 RIVER ROAD HARAHAN, LOUISIANA 70183

HOSE AND PIPELINE TESTS

VESSEL: CB	(-337
THE FOLLOWING ITEMS HAV	E BEEN CHECKED AND TESTED IN ACCORDANCE WITH
46CFR 35.35-70 AND 33CFR 1	156.170 ON DATE: 2-01-17
4ë5	CARGO HEADER PIPING AND ASSOCIATED VALVES HAVE BEEN TESTED AND CHECKED AT 188 P.S.I.
<u> 4es</u>	CARGO HOSE VISUALLY CHECKED AND TESTED TO 225 P.S.I. HOSE SERIAL NO THOOY!
Yes	VAPOR SYSTEM HOSE VISUALLY CHECKED AND TESTED TO 125 P.S.I. HOSE SERIAL NO 119686
Yes	PRESSURE GAUGES HAVE BEEN CHECKED WITHIN 10% OF ACCURACY
THE ABOVE ITEMS CHECKED, 1	TESTED AND VERIFIED BY:
SIGNATUR	E: