

T.T. 237, LLC

Specializing in Gas Freeing, Cleaning and Repairs
5190 North River Road, Port Allen, Louisiana 70767
Phone: (225) 473-8222 Fax: (225) 473-2199

Pipeline Test Letter


Date: 3/27/23


To Whom It May Concern:

The cargo pipeline and relief valve as required by 33CRH156.170, on tank barge

CBC 339 located at T.T. 237, was tested on 3/27/23 at 188psi.

- Pressure gauge was found to be operating.
- The relief valve functioned as required.
- The steam piping system was tested at n/a psi.
- The steam system relief valve functioned as required.

Signature of Tester: 

Witness: 



Move with confidence

Cargo Pipeline Test and/or Vapor Tightness Test Certificate

Barge Name: CBC 339

Test Date: 1-25-2023

Testing Location: McKinney Fleet Baton Rouge, La.

Barge Vapor Tightness Test

Test Results

This barge has been tested in accordance to section 40 CFR 61.304(f), and section 63.565(c)(1) and is considered to be vapor tight.

Signature of Tester: _____

Test Time Started: _____ Test Time Completed: _____

Beginning Pressure: _____ Ending Pressure: _____

Operational Cargo Pipeline Test

The following test(s) have been performed in compliance with U.S. Coast Guard regulations 33 CFR 156.170 and 46 CFR 35.35-70 and USCG Marine Safety Manual, Vol. II, Section B, Page B6-30.

Transfer System Piping	Test Pressure	<u>✓</u> 125 psi
Cargo Pump Relief Valve	Test Pressure	<u>✓</u> 125 psi
Cargo Pump Pressure Gauge(s)	Test Pressure	<u>✓</u> 125 psi

(If only one test performed, line through Test Not Performed)

Signature: D. Tereno
Daron Tereno CBC Authorized Representative

Print Name: Daron Tereno

Witness by: Arden Perry

Revision Date: 2/15/2019



SOUTHWEST SHIPYARD, L.P.

18310 Market Street, Channelview, Texas 77530

Phone: 281-860-3200

Fax: 281-860-3215

F-7.5.1(C).6 - B

Hydro BARGE PIPING TEST LETTER

Note: Test Results are valid for One (1) Year from Date of Test !

INSTRUCTIONS: FILL OUT COMPLETELY. WRITE "N/A" ON ANY NON-APPLICABLE LINE.

BARGE NAME/NUMBER: CBC 339

BARGE OWNER: CANAL

OWNER ADDRESS: _____

TESTING LOCATION: SOUTHWEST SHIPYARD, L.C. GAS FRONT CLEANING FACILITY

LETTER EXPIRATION DATE (One Year from Test): 2-10-23

1. Cargo Piping and Valves (Date of Test): 2-10-22

Test Pressure (psi): 188

2. Cargo Pressure Gauge (Date of Test): 2-10-22

Percent Accuracy (%): 98%

3. Steam Piping and Valves (Date of Test): NA

Test Pressure (psi): NA

4. Cargo Tank Relief Valves (Date of Test): 2-10-22

Test Pressure (psi): 188

SWSLP Tester/Position: Margi Sample Date: 2-10-22

SWSLP Inspector/Position: Jon Cobb / SHIFT MANAGER Date: 2-10-22

DISTRIBUTION: Place original as last page of "USCG Papers Folder" located in Barge document mailbox.



VLS

MARINE SERVICES

Cargo Piping Test Letter

Note: Test results are valid for (1) year from date of test!

Date:	12/5/2021	M.A.W.P.	125
Vessel:	CBC 339	Method of Test:	Hydro
Owner:	Canal Barge Company	Testing Location:	VLS Marine Services Inc.
Address:	1801 Engineers Rd Belle Chase, LA 70037	Physical Address:	8700 Old Yacht Club Rd Port Arthur, TX 77642

TRANSFER SYSTEM TESTING DATA

**** Fill out completely. Write N/A on any non-applicable line. ****


Date:	Barge Piping:	Results	Note:
12/5/2021	Cargo piping & valves	187.5 p.s.i	
12/5/2021	Cargo pressure gauges	98 % accurate	
N/A	Steam System	125 p.s.i	

Note: Test each pressure gauges annually, accurate within 10 percent. Test each remote controlled operating or indicating equipment such as remotely operated valve, tank alarm, or emergency shutdown device. 33 CFR 156.170(c)(2) & 46 CFR 35.35-70(b)


SIGNATURES

I credit that the tests contained herein were conducted in compliance with 33 CFR 156.170, 46 CFR 35.35-70.


Tester name: John Haley

Tester signature: 

Witnessing inspector name: Luis Barrajan

Witnessing inspector signature: 

Witnessing inspector affiliation: VLS Gas Free PM



VESSEL REPAIR & CONSTRUCTION

5848 Proctor Street
Port Arthur, TX 77642
409.962.1302


PIPELINE TEST REPORT

The following vessel's pipeline has been tested and stenciled in accordance with U.S.C.G. regulation 33 CFR 156.170 on the dates indicated:

Company: Canal Barge Company Job No. R5069

Vessel: CBC-339

Test Pressure: 187.5 psi Date: 12/10/20

Signed:  Date: 12/10/20
Vessel Repair Representative