

CANAL



BARGE

Move with confidence

## Cargo Pipeline Test and/or Vapor Tightness Test Certificate

Barge Name: CBC180

Test Date: 9-20-23

Testing Location: IMT Cement

### Barge Vapor Tightness Test

#### Test Results

This barge has been tested in accordance to section 40 CFR 61.304(f), and section 63.565(c)(1) and is considered to be vapor tight.

Signature of Tester: Manuel Silva

Test Time Started: 0800

Test Time Completed: 0900

Beginning Pressure: 1 psi

Ending Pressure: 1 psi

### Operational Cargo Pipeline Test

The following test(s) have been performed in compliance with U.S. Coast Guard regulations 33 CFR 156.170 and 46 CFR 35.35-70 and USCG Marine Safety Manual, Vol. II, Section B, Page B6-30.

Transfer System Piping Test Pressure

✓ 125 psi

Cargo Pump Relief Valve Test Pressure

✓ 125 psi - 9-20-23

Cargo Pump Pressure Gauge(s) Test Pressure

✓ 125 psi

(If only one test performed, line through Test Not Performed)

Signature/Tester name: Manuel Silva

Print name/Tester Name: Manuel Silva

CBC Authorized Representative

Signature/Witness name: Ray England

Print name/Witness name: RAY ENGLAND

Affiliation of Witness (Company):

IMT