

CANAL



BARGE

Move with confidence

## Cargo Pipeline Test and/or Vapor Tightness Test Certificate

Barge Name: CBC 205

Test Date: 08-17-2023

Testing Location: KOPPERS

### Barge Vapor Tightness Test

#### Test Results

This barge has been tested in accordance to section 40 CFR 61.304(f), and section 63.565(c)(1) and is considered to be vapor tight.

Signature of Tester: RAY ENGLAND

Test Time Started: 0330

Test Time Completed: 0430

Beginning Pressure: 16<sup>02</sup>

Ending Pressure: 16<sup>02</sup>

### Operational Cargo Pipeline Test

The following test(s) have been performed in compliance with U.S. Coast Guard regulations 33 CFR 156.170 and 46 CFR 35.35-70 and USCG Marine Safety Manual, Vol. II, Section B, Page B6-30.

Transfer System Piping	Test Pressure	125 psi	<u>08-17-23</u>
Cargo Pump Relief Valve	Test Pressure	125 psi	<u>08-17-23</u>
Cargo Pump Pressure Gauge(s)	Test Pressure	125 psi	<u>08-17-23</u>

(If only one test performed, line through Test Not Performed)

Signature/Tester name:

Ray England

name/Tester Name:

RAY ENGLAND

CBC Authorized Representative

Signature/Witness name:

Pablo Rivera

Print name/Witness name:

PABLO RIVERA

Affiliation of Witness (Company):

KOPPERS EMPLOYEE