



ILLINOIS MARINE TOWING, INC.

LEMONT SHIPYARD

Lemont Shipyards Physical Address – 16600 Des Plaines Rd., Lemont, IL 60439

Lemont Shipyards – Phone: 630-972-2920 Fax: 630-972-2915

Billing Address – 203 North Ottawa St, Suite 200, Joliet, IL 60432

OPERATIONAL TRANSFER SYSTEM TESTING DATA

Barge Number: CBC 127

The following test(s) have been performed in compliance with U.S. Coast Guard regulations 33 CFR 156.170 and 46 CFR 35.35-70 and USCG Marine Safety Manual, Vol. II, Section B, Page B6-30.

Transfer System Piping	Test Pressure	125PSI	3-26-26
Cargo Pump Relief Valve	Test Pressure	125PSI	3-26-26
Cargo Pump Pressure Gauge(s)	Test Pressure	125PSI	3-26-26

Signature/Tester Name:

Manuel Silva

Print Name/Tester Name:

Manuel Silva

IMT Authorized Representative

Signature/Witness Name:

Francisco Remos

Print Name/Witness Name:

Francisco Remos



Campbell Transportation Company, Inc.
2567 Congo Arroyo Road
Newell, WV 26050-1317

Tel. (304) 387-3860
Fax (304) 387-3885

TANK BARGE PIPING PRESSURE TEST FORM

The following vessel equipment has
been tested in accordance with
46 CFR 35.35-70 and 33 CFR 156.170
on the date indicated.

Date: 7-29-25

Vessel Name: CBC 127

Cargo Pipeline: 148 PSI

Cargo Relief Valve: MWP 125 PSI

Cargo Pressure Gauge: Operable

Cargo Transfer Hose: N/A

Tested By: [Signature]

Witnessed By: [Signature]



Campbell Transportation Company, Inc.
2567 Congo Arroyo Road
Newell, WV 26050-1317

Tel. (304) 387-3860

Fax (304) 387-3885

TANK BARGE PIPING PRESSURE TEST FORM

The following vessel equipment has
been tested in accordance with
46 CFR 35.35-70 and 33 CFR 156.170
on the date indicated.

Date: 1-20-25

Vessel Name: CBC127

Cargo Pipeline: 158 PSI

Cargo Relief Valve: MWP 125 PSI

Cargo Pressure Gauge: Operable

Cargo Transfer Hose: N/A

Tested By: [Signature]

Witnessed By: Bill [Signature]

Marathon Petroleum Company LP
Marine Repair Facility
101 12th Street
Catlettsburg, Kentucky 41129

ANNUAL TRANSFER SYSTEM TESTING DATA

Tank Barge Name: CBC 127 Date: 2-15-24

Pipeline System was tested at maximum working pressure : YES NO @PSI 187.5

All Piping Spool Pieces and Reducer on tank barge, either attached to cargo header valves or unattached, were tested at maximum working pressure: YES NO @PSI 187.5

Pipeline System and Spool Pieces and Reducers, either attached to cargo header valves or unattached, were labeled with new Test Date: YES NO

Pressure Relief Valve was tested at maximum working pressure: YES NO @PSI 125

Cargo Discharge Line pressure gauge was checked and found within 10% accuracy: YES NO

If you answered "NO" to any of the above, please add comment describing why:

Marine Vessel Owner: Canal

Tester Name: Matt Pridmore

Tester Signature: *Matt Pridmore*

Witnessing Inspector: Justin Meade

Witnessing Inspector Signature: *Justin Meade*



SOUTHWEST SHIPYARD, L.P.

18310 Market Street, Channelview, Texas 77530 Phone: 281-860-3200 Fax: 281-860-3215
8502 Cypress Street, Houston, Texas 77012 Phone: 713-967-6300 Fax: 713-967-6301
1002 Texas Clipper Rd., Galveston, Texas 77554 Phone: 409-740-3755 Fax: 409-740-3451

F-7.5 1(C/R) 6 - A

BARGE PIPING TEST LETTER

Note: Test Results are valid for One (1) Year from Date of Test !

INSTRUCTIONS: FILL OUT COMPLETELY. WRITE "N/A" ON ANY NON-APPLICABLE LINE.

BARGE NAME/NUMBER: C.B.C. 127 CANAL BARGE LINE.

LETTER EXPIRATION DATE (One Year from Test): 05/04/2024

1. Cargo Piping and Valves (Date of Test): 05/04/2023

Test Pressure (psi): 188 PSI

2. Cargo Pressure Gauge (Date of Test): 05/04/2023.

Percent Accuracy (%): 98%

3. Steam Piping and Valves (Date of Test): 05/04/2023.

Test Pressure (psi): 125 PSI

SWSLP Signature: [Signature]

Date: 05/04/23

DISTRIBUTION: Place original as last page of "USCG Papers Folder" located in Barge document mailbox.