



# SOUTHWEST SHIPYARD, L.P.

F-7.5.1(R).6-C

18310 Market Street, Channelview, Texas 77530 Phone: 281-860-3200 Fax: 281-860-3215  
8502 Cypress Street, Houston, Texas 77012 Phone: 713-967-6300 Fax: 713-967-6301  
1002 Texas Clipper Rd., Galveston, Texas 77554 Phone: 409-740-3755 Fax: 409-740-3451

## BARGE PIPING TEST LETTER

Note: Test Results are valid for One (1) Year from Date of Test !

INSTRUCTIONS: FILL OUT COMPLETELY. WRITE "N/A" ON ANY NON-APPLICABLE LINE.

BARGE NAME / NUMBER: CBC 18

BARGE OWNER: CANA

OWNER ADDRESS: \_\_\_\_\_

TESTING LOCATION:

SOUTHWEST SHIPYARD, L.P.  
18310 MARKET STREET  
CHANNELVIEW, TX 77530

SOUTHWEST SHIPYARD, L.P.  
8502 CYPRESS  
HOUSTON, TX 77012

SOUTHWEST SHIPYARD, L.P.  
1002 TEXAS CLIPPER RD.  
GALVESTON, TX 77554

Identify Location by Checking Box

LETTER EXPIRATION DATE (One Year from Test): 9-22-2026

1. Cargo Piping and Valves (Date of Test): 9-22-2025

Test Pressure (psi): 188 PSI

2. Cargo Pressure Gauge (Date of Test): 9-22-2025

Percent Accuracy (%): 98%

3. Steam Piping and Valves (Date of Test): 9-22-2025

Test Pressure (psi): 125 PSI

SWSLP Tester/Position: [Signature] Date: 09/24/2025

SWSLP Inspector/Position: [Signature] Date: 9/24/2025

DISTRIBUTION: Place original as last page of "USCG Papers Folder" located in Barge document mailbox.

*Big River Shipbuilders, inc.*  
404 Port Terminal Circle  
Vicksburg, MS 39183  
(601) 636-9161 fax (601) 636-9165

**PIPELINE TEST LETTER**

Date: 9/5/24

To Whom It May Concern:

The cargo pipeline on tank barge CBC 18 was tested to 187.5psi, one and a half times its working pressure MAWP 125psi and proved operable in accordance with 33CFR156.170 and 46CFR35.35-70.

The cargo pipeline relief valve was tested to 125psi and certified. The cargo pipeline pressure gauge is working within 10 percent of shown pressure.

The steam system and relief valve did function at 125psi as required by 46 CFR61.15-15

**BIG RIVER TESTER**

(PRINT) Terry DeFrance

(SIGN) Terry DeFrance DATE: 9/5/24

**WITNESSING INSPECTOR**

(PRINT) John R Dent

(SIGN) John R Dent DATE: 09/05/24

(PRINT) Juan Aguilar

(SIGN) JR DATE: 09/05/24

Barge Name: CBC 18  
Test Date: 8-19-24  
Testing Location: P-66 HARTFORD

### Barge Vapor Tightness Test

#### Test Results

This barge has been tested in accordance to section 40 CFR 61.304(f), and section 63.565(c)(1) and is considered to be vapor tight.

Signature of Tester: Joe Engelman  
Test Time Started: 1300 Test Time Completed: 1400  
Beginning Pressure: 1 PSI Ending Pressure: 1 PSI

### Operational Cargo Pipeline Test

The following test(s) have been performed in compliance with U.S. Coast Guard regulations 33 CFR 156.170 and 46 CFR 35.35-70 and USCG Marine Safety Manual, Vol. II, Section B, Page B6-30.

Transfer System Piping	Test Pressure	125 psi	<u>9E</u>
Cargo Pump Relief Valve	Test Pressure	125 psi	<u>9E</u>
Cargo Pump Pressure Gauge(s)	Test Pressure	125 psi	<u>9E</u>

(If only one test performed, line through Test Not Performed)

Signature/Tester name: Joe Engelman  
Print name/Tester name: JOE ENGELMAN  
CBC Authorized Representative

Signature/Witness name: Bill Owens  
Print name/Witness name: BILL OWENS  
Affiliation of Witness (Company): P66

LYNCHBURG SHIPYARD  
999 Independence Pkwy N.  
Baytown, TX 77520

**BARGE VAPOR TIGHTNESS TEST SHEET**

THE FOLLOWING BARGE WAS TESTED IN ACCORDING WITH THE NATIONAL EMISSION STANDARD FOR BENZENE EMISSIONS FROM TRANSFER OPERATIONS, SECTION 40 CFR, 61.304 (F), AND NATION EMISSIONS STANDARDS FOR HAZARDOUS AIR POLLUTANTS SECTION 40 CFR 63.565 (C).

Barge Name: CBC-18 Official# 1051104

Barge Owner: Canal Barge Company Inc

Owner Address: 1801 Engineers Road Belle Chasse, La 70037 United States


Date of Test: 9 - 28 - 23 Name of Tester: Karim Mendez

Witnessing Inspector:  Juan Serrano  Juan Maldonado  Angel Arredondo

Inspector Signature: 

**TEST RESULTS**

This barge has been tested at this facility in accordance to Section 61.304 (f), and section 63.565 (c) and is considered to be vapor-tight.

Signature of Tester: 

Time Started: 13:00 Time Completed: 13:30

Starting Pressure: 27.7 Ending Pressure: 26.7

Allowable Pressure Loss: 1.0

**PIPELINE TEST: TRANSFER SYSTEM TESTING DATA**

THE FOLLOWING BARGE WAS TESTED IN ACCORDANCE WITH 33 CFR- PART 156.170, SECTION (c)(4) & (e), EQUIPMENT TESTS AND INSPECTIONS REQUIREMENTS.

The Pipeline System was hydro tested at 187.50 P.S.I. 9 - 28 - 23


The Pressure Relief Valve was hydro tested at 125 P.S.I. - N/A -

The Load Line was hydro tested at 187.50 P.S.I. 9 - 28 - 23

The Steam Line was hydro tested at 125 P.S.I. 9 - 28 - 23

Cargo Pressure Gauge (Date of Test) 9 - 28 - 23 Percent Accuracy 98%

Lynchburg Shipyard Supervisor

  
SIGNATURE

9 - 28 - 23  
DATE



LYNCHBURG SHIPYARD  
 999 Independence Pkwy N.  
 Baytown, TX 77520

**BARGE VAPOR TIGHTNESS TEST SHEET**

THE FOLLOWING BARGE WAS TESTED IN ACCORDING WITH THE NATIONAL EMISSION STANDARD FOR BENZENE EMISSIONS FROM TRANSFER OPERATIONS, SECTION 40 CFR, 61.304 (F), AND NATION EMISSIONS STANDARDS FOR HAZARDOUS AIR POLLUTANTS SECTION 40 CFR 63.565 (C).

Barge Name: CBC-18 Official# 1051104

Barge Owner: Canal Barge Company Inc

Owner Address: 1801 Engineers Road Belle Chasse, La 70037 United States

Date of Test: 7 - 6 - 22 Name of Tester: Karim Mendez

Witnessing Inspector:  Juan Serrano  Juan Maldonado  Angel Arredondo

Inspector Signature: [Signature]

**TEST RESULTS**

This barge has been tested at this facility in accordance to Section 61.304 (f), and section 63.565 (c) and is considered to be vapor-tight.

Signature of Tester: [Signature]

Time Started: 12:00 Time Completed: 12:30

Starting Pressure: 27.7 Ending Pressure: 26.7

Allowable Pressure Loss: 1.0

**PIPELINE TEST: TRANSFER SYSTEM TESTING DATA**

THE FOLLOWING BARGE WAS TESTED IN ACCORDANCE WITH 33 CFR- PART 156.170, SECTION (c)(4) & (e), EQUIPMENT TESTS AND INSPECTIONS REQUIREMENTS.

The Pipeline System was hydro tested at 187.50 P.S.I. 7 - 6 - 22

The Pressure Relief Valve was hydro tested at 125 P.S.I. n/a

The Load Line was hydro tested at 187.50 P.S.I. 7 - 6 - 22

The Steam Line was hydro tested at 125 P.S.I. 7 - 6 - 22

Cargo Pressure Gauge (Date of Test) 7 - 6 - 22 Percent Accuracy 98%

Lynchburg Shipyard Supervisor

[Signature]  
SIGNATURE

7 - 6 - 22  
DATE



Campbell Transportation Company  
2567 Congo Arroyo Road  
Newell, WV 26050-1317

Tel. (304) 387-3860

Fax (304) 387-3885

## TANK BARGE PIPING PRESSURE TEST FORM

The following vessel equipment has  
been tested in accordance with  
46 CFR 35.35-70 and 33 CFR 156.170  
on the date indicated.

Date: 9-1-21

Vessel Name: CBC 18

Cargo Pipeline: 188 PSI Hydro Test

Cargo Relief Valve: 125 PSI

Cargo Pressure Gauge: Operable

Cargo Transfer Hose: N/A

Tested By: [Signature]

Witnessed By: [Signature]