

C & C Marine and Repair, Inc.


Post Office Box 2253
Harvey, LA 70059
Phone (504) 433-2000
FAX (504) 433-2044

Vessel Cargo Piping Test Certificate

Barge CBC 70

This is to certify that on 1/29/25, cargo piping on the tank barge CBC 70 was hydrostatically tested to 188 psi in accordance with 46 CFR 56.97-30. The cargo relief valve is set at 125 psi. Pump pressure gauge tested to within 10%.

Prior to the hydrostatic pipeline test, the test gauge was calibrated to ensure the correct pressure was applied to the pipeline.

Tester: 

Witness: 
JOSHUA BAUER

Marathon Petroleum Company LP
Marine Repair Facility
101 12th Street
Catlettsburg, Kentucky 41129

ANNUAL TRANSFER SYSTEM TESTING DATA

Tank Barge Name: CBC 76 Date: 12-8-23

Pipeline System was tested at maximum working pressure : YES NO @PSI

All Piping Spool Pieces and Reducer on tank barge, either attached to cargo header valves or unattached, were tested at maximum working pressure: YES NO @PSI

Pipeline System and Spool Pieces and Reducers, either attached to cargo header valves or unattached, were labeled with new Test Date: YES NO

Pressure Relief Valve was tested at maximum working pressure: YES NO @PSI

Cargo Discharge Line pressure gauge was checked and found within 10% accuracy: YES NO

If you answered "NO" to any of the above, please add comment describing why:

Marine Vessel Owner: CBC

Tester Name: Keaton Trotter

Tester Signature: Keaton Trotter

Witnessing Inspector: Paul Dehner

Witnessing Inspector Signature: Paul Dehner

T.T. COATINGS, INC

NINE MILE POINT

2012 RIVER RD. WESTWEGO LA, 70094
PHONE (504) 436-3766 FAX (504) 436-3855

CARGO PIPELINE TEST CERTIFICATE

The cargo pipeline on barge CBC-70 was tested to **187.5 P.S.I.**, one and half times its maximum allowable working pressure, M.A.W.P., and proved operable in accordance with 33CFR156.170 and 46CFR35.35-70.

The cargo pipeline relief valve was tested and lifted at **125 P.S.I.**

The cargo pipeline pressure gauge is working within **10** percent of shown pressure.

The steam system pipeline was tested to one and a half times its maximum allowable working pressure, M.A.W.P., and proved operable in accordance with 46CFR61.15-5.

The steam system pipeline relief valve was tested and lifted at **125 P.S.I.**

Signature/Tester name:

Micah Bailey

Print name/Tester Name:

Micah Bailey

CBC Authorized Representative

Signature/Witness name:

Shane Guidry

Print name/Witness name:

Shane Guidry

Affiliation of Witness (Company):

T. T. Coatings

Test Date: 2/16/23



ILLINOIS MARINE TOWING, INC.

LEMONT SHIPYARD

Lemont Shipyards Physical Address - 16600 Des Plaines Rd., Lemont, IL 60439
Lemont Shipyards - Phone: 630-972-2920 Fax: 630-972-2915
Billing Address - 23213 S. Youngs Rd., Channahon, IL 60410

I. BARGE VAPOR TIGHTNESS TEST SHEET

Barge Name: CBC 70

Barge Owner: Canal Barge

Date of Test: Jan 20 22

Name of Tester: Cliff Chapman

Witnessing Inspector: Matt Fort

Inspector Signature: Matt Fort

TEST RESULTS

This barge has been tested in accordance to section 61.304f and is considered to be vapor tight.

Signature of Tester: Cliff Chapman

Test Time Completed: 12:05 PM

Beginning Pressure: 1 Pound

Ending Pressure: 1 Pound

II. TRANSFER SYSTEM TESTING DATA

The Pipeline System was tested at 187.50 P.S.I. Jan 20-2022

The Pressure Relief Valve was tested at 125 P.S.I. 1 Jan-20-22

The Cargo Hose was tested at 187.50 P.S.I. _____

The cargo pipeline pressure gauge is working to within 10% of shown pressure.

III. STEAM SYSTEM TESTING

The Steam System was tested at _____

The Steam Pressure Relief Valve was tested at _____

X Paul [Signature]

Illinois Marine Towing Lemont Shipyards

Date: Jan-20-22

T.T. COATINGS, INC

NINE MILE POINT

2012 RIVER RD. WESTWEGO LA, 70094
PHONE (504) 436-3766 FAX (504) 436-3855

CARGO PIPELINE TEST CERTIFICATE

The cargo pipeline on barge CBC 70 was tested to **187.5 P.S.I.**, one and half times its maximum allowable working pressure, M.A.W.P., and proved operable in accordance with 33CFR156.170 and 46CFR35.35-70.

The cargo pipeline relief valve was tested and lifted at **125 P.S.I.**

The cargo pipeline pressure gauge is working within **10** percent of shown pressure.

The steam system pipeline was tested to one and a half times its maximum allowable working pressure, M.A.W.P., and proved operable in accordance with 46CFR61.15-5.

The steam system pipeline relief valve was tested and lifted at **125 P.S.I.**

Signature/Tester name:

Shane Guidry

Print name/Tester Name:

Shane Guidry
CBC Authorized Representative

Signature/Witness name:

Chuck Hassell

Print name/Witness name:

CHUCK HASSELL

Affiliation of Witness (Company):

T.T. BARGE

Test Date: 3-16-22