



Campbell Transportation Company, Inc.  
2567 Congo Arroyo Road  
Newell, WV 26050-1317

Tel. (304) 387-3860

Fax (304) 387-3885

## TANK BARGE PIPING PRESSURE TEST FORM

The following vessel equipment has  
been tested in accordance with  
46 CFR 35.35-70 and 33 CFR 156.170  
on the date indicated.

Date: 9-24-25

Vessel Name: CBC96

Cargo Pipeline: 158 PSI

Cargo Relief Valve: MWP 125 PSI

Cargo Pressure Gauge: Operable

Cargo Transfer Hose: N/A

Tested By: Rocky B

Witnessed By: Bill [Signature]



Campbell Transportation Company, Inc.  
2567 Congo Arroyo Road  
Newell, WV 26050-1317

Tel. (304) 387-3860  
Fax (304) 387-3885

## TANK BARGE PIPING PRESSURE TEST FORM

The following vessel equipment has  
been tested in accordance with  
46 CFR 35.35-70 and 33 CFR 156.170  
on the date indicated.

Date: 9-9-25

Vessel Name: CBC 96

Cargo Pipeline: 148 PSI

Cargo Relief Valve: MWP 12.5 PSI

Cargo Pressure Gauge: Operable

Cargo Transfer Hose: N/A

Tested By: Victor Hunt

Witnessed By: Bill Att



Campbell Transportation Company, Inc.  
2567 Congo Arroyo Road  
Newell, WV 26050-1317

Tel. (304) 387-3860

Fax (304) 387-3885

## TANK BARGE PIPING PRESSURE TEST FORM

The following vessel equipment has  
been tested in accordance with  
46 CFR 35.35-70 and 33 CFR 156.170  
on the date indicated.

Date: 9-11-24

Vessel Name: L3C96

Cargo Pipeline: 188 PSI

Cargo Relief Valve: MWP 125 PSI

Cargo Pressure Gauge: Operable

Cargo Transfer Hose: N/A

Tested By: [Signature]

Witnessed By: Bill [Signature]



# SOUTHWEST SHIPYARD, L.P.

F-7.5.1(C/R).6 - A

18310 Market Street, Channelview, Texas 77530 Phone: 281-860-3200 Fax: 281-860-3215  
8502 Cypress Street, Houston, Texas 77012 Phone: 713-967-6300 Fax: 713-967-6301  
1002 Texas Clipper Rd., Galveston, Texas 77554 Phone: 409-740-3755 Fax: 409-740-3451

## BARGE PIPING TEST LETTER

Note: Test Results are valid for One (1) Year from Date of Test !

INSTRUCTIONS: FILL OUT COMPLETELY. WRITE "N/A" ON ANY NON-APPLICABLE LINE.

BARGE NAME/NUMBER: CBC 96 CANAL BARGE LINE

LETTER EXPIRATION DATE (One Year from Test): 10-08-2024

1. Cargo Piping and Valves (Date of Test): 10-08-2023

Test Pressure (psi): 188 PSI

2. Cargo Pressure Gauge (Date of Test): 10-08-2023

Percent Accuracy (%): 98%

3. Steam Piping and Valves (Date of Test): 10-08-2023

Test Pressure (psi): 125 PSI

SWSLP Signature: [Handwritten Signature]

Date: 10-08-23

DISTRIBUTION: Place original as last page of "USCG Papers Folder" located in Barge document mailbox.

# T.T. COATINGS, INC

## NINE MILE POINT

2012 RIVER RD. WESTWEGO LA, 70094  
PHONE (504) 436-3766 FAX (504) 436-3855

### CARGO PIPELINE TEST CERTIFICATE

The cargo pipeline on barge CBC 96 was tested to **187.5 P.S.I.**, one and half times its maximum allowable working pressure, M.A.W.P., and proved operable in accordance with 33CFR156.170 and 46CFR35.35-70.

The cargo pipeline relief valve was tested and lifted at **125 P.S.I.**

The cargo pipeline pressure gauge is working within **10** percent of shown pressure.

The steam system pipeline was tested to one and a half times its maximum allowable working pressure, M.A.W.P., and proved operable in accordance with 46CFR61.15-5.

The steam system pipeline relief valve was tested and lifted at **125 P.S.I.**

Signature/Tester name:

Shane Guidry

Print name/Tester Name:

Shane Guidry

CBC Authorized Representative

Signature/Witness name:

Chuck Hassell

Print name/Witness name:

CHUCK HASSELL

Affiliation of Witness (Company):

T.T. BARGE

Test Date: 8-18-22

# T.T. Barge Services Mile 237, LLC

Specializing in Gas Freeing, Cleaning and Repairs  
5190 North River Road, Port Allen, Louisiana 70767  
Phone: (225) 473-8222 Fax: (225) 473-2199

---

## Pipeline Test Letter

Date: 9-7-21

To Whom It May Concern:

The cargo pipeline and relief valve as required by 33CRH156.170, on tank barge

# CBC 96 located at T.T. Barge Mile 237, was tested on

9-7-21 at 188psi.

- Pressure gauge was found to be operating.
- The relief valve functioned as required. 125
- The steam piping system was tested at 125 psi.
- The steam system relief valve functioned as required.

Signature of Tester: *Hot City*