




TRANSFER SYSTEM TESTING DATA

Barge Number CBC 1011

The Pipeline System was tested at 187.50 P.S.I. The Pressure Relief Valve was tested at 125 P.S.I. The Cargo Hose was tested at 187.50 P.S.I. The cargo pipeline pressure gauge is working to within 10% of shown pressure.	0/12/25 (TMT) 0/21/25 (Allied Valve) N/A
--	--

Tester Name/Signature: Phishko [Signature]
 Witness Name/Signature: Ray Engano [Signature]

Illinois Marine Towing Lemont Shipyards
 Date: 8/21/25



WALKER BOAT YARD

A DIVISION OF JAMES MARINE, INC.

4040 Clarks River Rd. Paducah, KY 42002

PHONE (270) 898-7392

CARGO PIPELINE TEST CERTIFICATE

Barge Name: CB 1611
Barge Owner: Coal Barge
Date of Test: 12/5/24
Name of Tester: Cody Alvey
Official # 1302991
Owner Address: 835 Union St.
New Orleans, La. 70112
Witnessing Inspector: Garrett Thompson
Inspector Signature: _____
The cargo pipeline on barge CB 1611 was tested to 187.5 P.S.I., one and half times its maximum allowable working pressure, M.A.W.P., and proved operable in accordance with 33CFR156.170 and 46CFR35.35-70.

Date: 12/5/24
Signature: _____



WALKER BOAT YARD


A DIVISION OF JAMES MARINE, INC.

4040 Clarks River Rd. Paducah, KY 42002

PHONE (270) 898-7392

CARGO PIPELINE TEST CERTIFICATE

Barge Name: CBC 1011
Barge Owner: Canal Barge
Date of Test: 3/27/24
Name of Tester: Jeff Kusning
Official # 1302991
Owner Address: 835 Union St. New Orleans, LA 70112

Witnessing Inspector: Garet Thompson
Inspector Signature: 

The cargo pipeline on barge CBC 1011 was tested to 187.5 P.S.I., one and half times its maximum allowable working pressure, M.A.W.P., and proved operable in accordance with 33CFR156.170 and 46CFR35.35-70.

The cargo pipeline pressure gauge is working within 10 percent of shown pressure.

Date: 3/27/24
Signature: 



Move with confidence

Cargo Pipeline Test and/or Vapor Tightness Test Certificate

Barge Name: CBC 1011
Test Date: 3-24-23
Testing Location: Heaven FL

Barge Vapor Tightness Test

Test Results
This barge has been tested in accordance to section 40 CFR 61.304(f), and section 63.565(c)(1) and is considered to be vapor tight.
Signature of Tester: [Signature]
Test Time Started: 1000
Beginning Pressure: 195
Ending Pressure: 195
Test Time Completed: 1100

Operational Cargo Pipeline Test

The following test(s) have been performed in compliance with U.S. Coast Guard regulations 33 CFR 156.170 and 46 CFR 35.35-70 and USCG Marine Safety Manual, Vol. II, Section B, Page B6-30.
Transfer System Piping Test Pressure 125 psi
Cargo Pump Relief Valve Test Pressure 125 psi
Cargo Pump Pressure Gauge(s) Test Pressure 125 psi

(If only one test performed, line through Test Not Performed)

Signature/Tester name: [Signature]
Print name/Tester Name: Mark Smith
CBC Authorized Representative

Signature/Witness name: [Signature]
Print name/Witness name: RAY ENGLISH
Affiliation of Witness (Company): IWI



Move with confidence

Cargo Pipeline Test and/or Vapor Tightness Test Certificate

Barge Name: CB 1011
 Test Date: 6-8-22
 Testing Location: Levent ASLT

Barge Vapor Tightness Test

Test Results

This barge has been tested in accordance to section 40 CFR 61.304(f), and section 63.565(c)(1) and is considered to be vapor tight.

Signature of Tester: [Signature]

Test Time Started: 1200

Test Time Completed: 1300

Beginning Pressure: 195

Ending Pressure: 195

Operational Cargo Pipeline Test

The following test(s) have been performed in compliance with U.S. Coast Guard regulations 33 CFR 156.170 and 46 CFR 35.35-70 and USCG Marine Safety Manual, Vol. II, Section B, Page B6-30.

Transfer System Piping	Test Pressure	125 psi
Cargo Pump Relief Valve	Test Pressure	125 psi
Cargo Pump Pressure Gauge(s)	Test Pressure	125 psi

1 / 6-8-22

(If only one test performed, line through Test Not Performed)

Signature/Tester name: [Signature]
 Print name/Tester Name: Mark Sipe
 Authorized Representative

Signature/Tester name: [Signature]
 Print name/Tester Name: Ted Christie
 Affiliation of Witness (Company): IMT

Plaquemine Point Shipyard, LLC
1070 River Rd.
Sunshine, LA 70780
Office (225)642-5376
Fax (225)642-7756



Barge Name: CBC 1011

Operator: Canal Barge

Transfer system testing data

cargo piping test date: 07/19/21

cargo piping test pressure: 188 psi

relief valve test date: 07/19/21

relieving pressure: 125 psi

pressure gauge test date: 07/19/21

Signature: _____
Date: 07/19/21

Witness: *[Signature]*
Date: 07/19/21