



Campbell Transportation Company, Inc.
2567 Congo Arroyo Road
Newell, WV 26050-1317

Tel. (304) 387-3860

Fax (304) 387-3885

TANK BARGE PIPING PRESSURE TEST FORM

The following vessel equipment has
been tested in accordance with
46 CFR 35.35-70 and 33 CFR 156.170
on the date indicated.

Date: 9-4-25

Vessel Name: CBC 1114

Cargo Pipeline: 188 PSI

Cargo Relief Valve: MWP 125 PSI

Cargo Pressure Gauge: Operable

Cargo Transfer Hose: N/A

Tested By: Sam Miller

Witnessed By: Bill [Signature]



Campbell Transportation Company, Inc.
2567 Congo Arroyo Road
Newell, WV 26050-1317

Tel. (304) 387-3860

Fax (304) 387-3885

TANK BARGE PIPING PRESSURE TEST FORM

The following vessel equipment has
been tested in accordance with
46 CFR 35.35-70 and 33 CFR 156.170
on the date indicated.

Date: 10-17-24

Vessel Name: CBC 1114

Cargo Pipeline: 158 PSI

Cargo Relief Valve: MWP 125 PSI

Cargo Pressure Gauge: Operable

Cargo Transfer Hose: N/A

Tested By: [Signature]

Witnessed By: Bill [Signature]

Marathon Petroleum Company LP
Marine Repair Facility
101 12th Street
Catlettsburg, Kentucky 41129

ANNUAL TRANSFER SYSTEM TESTING DATA

Tank Barge Name: CRC 1114 Date: 6-12-24

Pipeline System was tested at maximum working pressure : YES NO @PSI

All Piping Spool Pieces and Reducer on tank barge, either attached to cargo header valves or unattached, were tested at maximum working pressure: YES NO @PSI

Pipeline System and Spool Pieces and Reducers, either attached to cargo header valves or unattached, were labeled with new Test Date: YES NO

Pressure Relief Valve was tested at maximum working pressure: YES NO @PSI

Cargo Discharge Line pressure gauge was checked and found within 10% accuracy: YES NO

If you answered "NO" to any of the above, please add comment describing why:

Marine Vessel Owner: CRC

Tester Name: Keenan Trotter

Tester Signature: Paul Dehner

Witnessing Inspector: Paul Dehner

Witnessing Inspector Signature: Keenan Trotter

T.T. COATINGS, INC

NINE MILE POINT

2012 RIVER RD. WESTWEGO LA, 70094
PHONE (504) 436-3766 FAX (504) 436-3855

CARGO PIPELINE TEST CERTIFICATE

The cargo pipeline on barge CBC 1114 was tested to **187.5 P.S.I.**, one and half times its maximum allowable working pressure, M.A.W.P., and proved operable in accordance with 33CFR156.170 and 46CFR35.35-70.

The cargo pipeline relief valve was tested and lifted at **125 P.S.I.**

The cargo pipeline pressure gauge is working within **10** percent of shown pressure.

The steam system pipeline was tested to one and a half times its maximum allowable working pressure, M.A.W.P., and proved operable in accordance with 46CFR61.15-5.

The steam system pipeline relief valve was tested and lifted at **125 P.S.I.**

Signature/Tester name:

Brandon Gorrondona

Print name/Tester Name:

Brandon Gorrondona

CBC Authorized Representative

Signature/Witness name:

Charles Hassell

Print name/Witness name:

CHARLES HASSELL

Affiliation of Witness (Company):

T.T. BARGE

Test Date: 7-24-23



Campbell Transportation Company, Inc.
2567 Congo Arroyo Road
Newell, WV 26050-1317

Tel. (304) 387-3860
Fax (304) 387-3885

TANK BARGE PIPING PRESSURE TEST FORM

The following vessel equipment has
been tested in accordance with
46 CFR 35.35-70 and 33 CFR 156.170
on the date indicated.

Date: 9-29-22

Vessel Name: CBC1114

Cargo Pipeline: 148 PSE

Cargo Relief Valve: 125 PSI

Cargo Pressure Gauge: Operable

Cargo Transfer Hose: N/A

Tested By: [Signature]

Witnessed By: [Signature]



DOCUMENT: Quality Assurance Form
TITLE: Piping Test Report

Revised By: **Howard Abell**
Approved By: **Rickey Calhoun**

PIPING TEST REPORT

Customer / Contract	CAMPBELL	/	96314
Vessel Name	CBC 1114		
Hull Number	5492		
Official Number	1314843		
KEEL Date / COI Year	8/24/2021	/	2021

TESTING INFO

System	Method of Test	PSI or OK	Date	Witness By
Cargo Pipe	HYDRO	200	11/4/2021	SS
Pump Well	AIR	20	11/4/2021	SS
Fuel Oil Piping	AIR	90	11/4/2021	SS
Hot Oil Piping				
Steam Piping	HYDRO	200	11/4/2021	SS
Air Piping				
Stripping Piping				
Hydraulic Piping				
Cargo Piping Relief Valve	HYDRO	125	11/4/2021	JB
Vapor Piping Relief Valve	AIR	3	11/4/2021	SS
Steam Piping Relief Valve	HYDRO	125	11/4/2021	JB
Air Piping Relief Valve				
Fuel Tank	HYDRO	5	11/4/2021	SS
Slop Tank				
Cargo Pressure Gauge	AIR	120	11/4/2021	JB
Vapor Pressure Gauge	AIR	3	11/4/2021	SS
Air Pressure Gauge				
Hydraulic Pressure Gauge				
Emergency Shutdown	OPERATIONAL	OK	11/4/2021	JB
Pump Operational Test	OPERATIONAL	OK	11/4/2021	SS
Heater Operational Test				
Stripping Operational Test				
Hydraulic Operational Test				

If a system is not applicable, leave that line blank

	Initial	Print	Signature
QA WITNESS	CB	Gerald Brown	
QA WITNESS	SS	Sgt Sato	
QA WITNESS			