



ILLINOIS MARINE TOWING, INC.

LEMONT SHIPYARD

Lemont Shipyard Physical Address – 16600 Des Plaines Rd., Lemont, IL 60439

Lemont Shipyard – Phone: 630-972-2920 Fax: 630-972-2315

Billing Address – 203 North Ottawa St, Suite 200, Joliet, IL 60432

OPERATIONAL TRANSFER SYSTEM TESTING DATA

Barge Number: CB 1409

The following test(s) have been performed in compliance with U.S. Coast Guard regulations 33 CFR 156.170 and 46 CFR 35.35-70 and USCG Marine Safety Manual, Vol. II, Section B, Page B6-30.

Transfer System Piping	Test Pressure	125PSI
Cargo Pump Relief Valve	Test Pressure	125PSI
Cargo Pump Pressure Gauge(s)	Test Pressure	125PSI

12-22-25

Signature/Tester Name:

Print Name/Tester Name:

Francisco Ramos

IMT Authorized Representative

Signature/Witness Name:

Print Name/Witness Name:

Colton Rhodenkaush

T.T. 237, LLC

Specializing in Gas Freeing, Cleaning and Repairs
5190 North River Road, Port Allen, Louisiana 70767
Phone: (225) 473-8222 Fax: (225) 473-2199

Pipeline Test Letter

Date: 1/31/25

To Whom It May Concern:

The cargo pipeline and relief valve as required by 33CRH156.170, on tank barge


CBC 1409 located at T.T. 237, was tested on 1/31/25 at 188psi.

- Pressure gauge was found to be operating.
- The relief valve functioned as required.
- The steam piping system was tested at N/A psi.
- The steam system relief valve functioned as required.

Signature of Tester: _____

Witness: _____





VLS

MARINE SERVICES

Cargo Piping Test Letter

Note: Test results are valid for (1) year from date of test!

Date:	<u>3/12/2024</u>	M.A.W.P.	<u>125</u>
Vessel:	<u>CBC 1409</u>	Method of Test:	<u>Hydro</u>
Owner:	<u>CANAL BARGE LINES</u>	Testing Location:	<u>VLS Marine Services Inc.</u>
Address:	<u>1801 ENGINEER RD, BELLE CHASSE, LA 70037</u>	Physical Address:	<u>8700 Old Yacht Club Rd Port Arthur, TX 77642</u>

TRANSFER SYSTEM TESTING DATA



**** Fill out completely. Write N/A on any non-applicable line. ****

Date:	Barge Piping:	Results	Note:
<u>3/12/2024</u>	<u>Cargo piping & valves</u>	<u>187.5</u> p.s.i	
<u>3/12/2024</u>	<u>Cargo pressure gauges</u>	<u>98</u> % accurate	
	<u>Steam System</u>	<u>n/a</u> p.s.i	

Note: Test each pressure gauges annually, accurate within 10 percent. Test each remote controlled operating or indicating equipment such as remotely operated valve, tank alarm, or emergency shutdown device. 33 CFR 156.170(c)(2) & 46 CFR 35.35-70(b)

SIGNATURES

I credit that the tests contained herein were conducted in compliance with 33 CFR 156.170, 46 CFR 35.35-70.

Tester name: <u>Tyler Derouen</u>
Tester signature: 
Witnessing inspector name: <u>Tyler Hyde</u>
Witnessing inspector signature: 
Witnessing inspector affiliation: <u>VLS Marine</u>

T.T. COATINGS, INC

NINE MILE POINT

2012 RIVER RD. WESTWEGO LA, 70094
PHONE (504) 436-3766 FAX (504) 436-3855

CARGO PIPELINE TEST CERTIFICATE

The cargo pipeline on barge CBC 1409 was tested to 187.5 P.S.I, one and half times its maximum allowable working pressure, M.A.W.P., and proved operable in accordance with 33CFR156.170 and 46CFR35.35-70.

The cargo pipeline relief valve was tested and lifted at 125 P.S.I.

The cargo pipeline pressure gauge is working within 10 percent of shown pressure.

Signature/Tester name:

Shane Guidry

Print name/Tester Name:

Shane Guidry

CBC Authorized Representative

Signature/Witness name:

Charles Hassell

Print name/Witness name:

CHARLES HASSELL

Affiliation of Witness (Company):

T.T. BARGE

Test Date: 3-31-23

T.T. 183 LLC

Phone # 225-473-8222

Pipeline Test Letter

DATE: 7/6/2022

To Whom It May Concern:


The cargo pipeline and relief valve as required by 3 CFR156.170, on Tank Barge # CBC-1409 was located at TT 183, LLC, was tested on 7/6/2022 at 188 psi.

- Pressure gauge was found to be operating
- The relief valve functioned as required.
- The steam piping system as tested at N/A psi.
- The steam system relief valve functioned as required.

Signature of Tester:



Witness:



6 JUL 2022

Cargo Piping Test

T.T. Barge Services Mile 183, LLC

Specializing in Gas Freeing, Cleaning and Repairs
7324 Highway 405, Donaldsonville, Louisiana 70346
Phone: (225) 473-8222 Fax: (225) 473-2199

Pipeline Test Letter


Date: 1-18-2022

To Whom It May Concern:

The cargo pipeline and relief valve as required by 33CRH156.170, on tank barge
CBC-1409 located at T.T. Barge Mile 183, was tested on
1-18-2022 at 188psi.

- Pressure gauge was found to be operating.
- The relief valve functioned as required.
- The steam piping system was tested at N/A psi.
- The steam system relief valve functioned as required.

Signature of Tester:


M.L. Weber