



ILLINOIS MARINE TOWING, INC.

LEMONT SHIPYARD

Lemont Shipyards Physical Address – 16600 Des Plaines Rd., Lemont, IL 60439

Lemont Shipyards – Phone: 630-972-2920 Fax: 630-972-2915

Billing Address – 203 North Ottawa St, Suite 200, Joliet, IL 60432

OPERATIONAL TRANSFER SYSTEM TESTING DATA

Barge Number: CBC 369

The following test(s) have been performed in compliance with U.S. Coast Guard regulations 33 CFR 156.170 and 46 CFR 35.35-70 and USCG Marine Safety Manual, Vol. II, Section B, Page B6-30.

Transfer System Piping	Test Pressure	125PSI
Cargo Pump Relief Valve	Test Pressure	125PSI
Cargo Pump Pressure Gauge(s)	Test Pressure	125PSI

IMT
Shipyards
1-5-26

Signature/Tester Name:

Manuel Silva

Print Name/Tester Name:

Manuel Silva

IMT Authorized Representative

Signature/Witness Name:

Jeff Westbrooke

Print Name/Witness Name:

Jeff Westbrooke



5848B Proctor Ext. Port Arthur TX 77642

Phone: (409)-962-1302

Fax: (409)962-6328

HYDROSTATIC CARGO PIPING LETTER

INSTRUCTIONS: ALL FIELDS ARE REQUIRED. USE N/A ON ANY NON-APPLICABLE LINE.

BARGE NAME: CBC-369

Letter expiration date (one year from test date): 1-3-2025

***** Test results are valid for one (1) year from date of test. This test was performed with a certified and calibrated gauge by the testing facility*****

Cargo Piping and Valves (actual date of test): 1-3-2025

Test Pressure 188 PSI

M.A.W.P 125 PSI

Tester Signature	<i>Jesus Trejo</i>	Date: <u>1-3-25</u>
Tester Printed	Jesus Trejo	Date: <u>1-3-25</u>
Witness Signature	<i>Austin Panthier</i>	Date: <u>1-3-25</u>
Witness Printed	Austin Panthier	Date: <u>1-3-25</u>
Company/ Location	Vessel Cleaning Port Arthur, TX	Date: <u>1-3-25</u>

T.T. COATINGS, INC

NINE MILE POINT

2012 RIVER RD. WESTWEGO LA, 70094
PHONE (504) 436-3766 FAX (504) 436-3855

CARGO PIPELINE TEST CERTIFICATE

The cargo pipeline on barge CBC 369 was tested to 187.5 P.S.I, one and half times its maximum allowable working pressure, M.A.W.P., and proved operable in accordance with 33CFR156.170 and 46CFR35.35-70.

The cargo pipeline relief valve was tested and lifted at 125 P.S.I.

The cargo pipeline pressure gauge is working within 10 percent of shown pressure.

Signature/Tester name:

Shane Guidry

Print name/Tester Name:

Shane Guidry

CBC Authorized Representative

Signature/Witness name:

Chuck Hassell

Print name/Witness name:

CHUCK HASSELL

Affiliation of Witness (Company):

T.T. COATINGS, INC.

Test Date: 2-23-24



VLS

MARINE SERVICES

Cargo Piping Test Letter

Note: Test results are valid for (1) year from date of test!

Date:	<u>2/15/2023</u>	M.A.W.P.	<u>125</u>
Vessel:	<u>CBC 369</u>	Method of Test:	<u>Hydro</u>
Owner:	<u>Canal Barge Company</u>	Testing Location:	<u>VLS Marine Services Inc.</u>
Address:	<u>1801 Engineers Rd</u> <u>Belle Chase, LA 70037</u>	Physical Address:	<u>8700 Old Yacht Club Rd</u> <u>Port Arthur, TX 77642</u>

TRANSFER SYSTEM TESTING DATA



**** Fill out completely. Write N/A on any non-applicable line. ****


Date:	Barge Piping:	Results	Note:
<u>2/15/2023</u>	<u>Cargo piping & valves</u>	<u>187.5</u> p.s.i	
<u>2/15/2023</u>	<u>Cargo pressure gauges</u>	<u>98</u> % accurate	
<u>N/A</u>	<u>Steam System</u>	<u>125</u> p.s.i	

Note: Test each pressure gauges annually, accurate within 10 percent. Test each remote controlled operating or indicating equipment such as remotely operated valve, tank alarm, or emergency shutdown device. 33 CFR 156.170(c)(2) & 46 CFR 35.35-70(b)

SIGNATURES

I credit that the tests contained herein were conducted in compliance with 33 CFR 156.170, 46 CFR 35.35-70.

Tester name: Charles Johnson
Tester signature: 
Witnessing inspector name: Beverly Guidry
Witnessing inspector signature: 
Witnessing inspector affiliation: VLS Gas Free PM



Cargo Piping Test Letter

Note: Test results are valid for (1) year from date of test!

Date:	<u>3/25/2022</u>	M.A.W.P.	<u>125</u>
Vessel:	<u>CBC 369</u>	Method of Test:	<u>Hydro</u>
Owner:	<u>Canal Barge Company</u>	Testing Location:	<u>VLS Marine Services Inc.</u>
Address:	<u>1801 Engineers Rd</u> <u>Belle Chase, LA 70037</u>	Physical Address:	<u>8700 Old Yacht Club Rd</u> <u>Port Arthur, TX 77642</u>

TRANSFER SYSTEM TESTING DATA



**** Fill out completely. Write N/A on any non-applicable line. ****


Date:	Barge Piping:	Results	Note:
<u>3/25/2022</u>	<u>Cargo piping & valves</u>	<u>187.5</u> p.s.i	
<u>3/25/2022</u>	<u>Cargo pressure gauges</u>	<u>98</u> % accurate	
<u>N/A</u>	<u>Steam System</u>	<u>125</u> p.s.i	

Note: Test each pressure gauges annually, accurate within 10 percent. Test each remote controlled operating or indicating equipment such as remotely operated valve, tank alarm, or emergency shutdown device. 33 CFR 156.170(c)(2) & 46 CFR 35.35-70(b)

SIGNATURES

I credit that the tests contained herein were conducted in compliance with 33 CFR 156.170, 46 CFR 35.35-70.

Tester name: Ryan Moreau
Tester signature: 
Witnessing inspector name: Beverly Guidry
Witnessing inspector signature: 
Witnessing inspector affiliation: VLS Gas Free PM



5848 Proctor Street
Port Arthur, TX 77642
409.962.1302

PIPELINE TEST REPORT

The following vessel's pipeline has been tested and stenciled in accordance with U.S.C.G. regulation 33 CFR 156.170 on the dates indicated:


Vessel Name: CBC-369

Vessel Owner: Canal Barge Company

Date of Test: 11-18-21

Test Pressure: 188 psi.

Name of Tester: Kurt Moerbe

Tester Signature: 

Name of Witness: Ben Pate

Witness Signature: 