



ILLINOIS MARINE TOWING, INC.

LEMONT SHIPYARD

Lemont Shipyards Physical Address – 16600 Des Plaines Rd., Lemont, IL 60439

Lemont Shipyards – Phone: 630-972-2920 Fax: 630-972-2915

Billing Address – 203 North Ottawa St, Suite 200, Joliet, IL 60432

OPERATIONAL TRANSFER SYSTEM TESTING DATA

Barge Number: CBC 378

The following test(s) have been performed in compliance with U.S. Coast Guard regulations 33 CFR 156.170 and 46 CFR 35.35-70 and USCG Marine Safety Manual, Vol. II, Section B, Page B6-30.

Transfer System Piping	Test Pressure	125PSI	} IMT Shipyards 1-5-26
Cargo Pump Relief Valve	Test Pressure	125PSI	
Cargo Pump Pressure Gauge(s)	Test Pressure	125PSI	

Signature/Tester Name:

Mark King

Print Name/Tester Name:

Mark King

IMT Authorized Representative

Signature/Witness Name:

Jeff Westbrook

Print Name/Witness Name:

Jeff Westbrook

Cargo Piping Test



5848B Proctor Street
Port Arthur, TX 77642
409.962.1302

HYDROSTATIC PIPELINE TEST REPORT

The following vessel's pipeline has been tested and stenciled in accordance with U.S.C.G. regulation 33 CFR 156.170 on the dates indicated:

Vessel Name: CBC 378

Vessel Owner: Canal Barge

Date of Test: 1-7-2025

Test Pressure: 188 psi M.A.W.P 125 psi

Name of Tester: James Moore

Tester Signature: [Signature]

Name of Witness: Jesus Tejeda

Witness Signature: [Signature]

Pump Psi Relief Tested: Probitity Solutions 1-7-25

Cargo Dummy Line Tested: N/A

T.T. COATINGS, INC

NINE MILE POINT

2012 RIVER RD. WESTWEGO LA, 70094
PHONE (504) 436-3766 FAX (504) 436-3855

CARGO PIPELINE TEST CERTIFICATE

The cargo pipeline on barge CBC 378 was tested to 187.5 P.S.I, one and half times its maximum allowable working pressure, M.A.W.P., and proved operable in accordance with 33CFR156.170 and 46CFR35.35-70.

The cargo pipeline relief valve was tested and lifted at 125 P.S.I.

The cargo pipeline pressure gauge is working within 10 percent of shown pressure.

Signature/Tester name:

Shane Guidry

Print name/Tester Name:

Shane Guidry
CBC Authorized Representative

Signature/Witness name:

Chuck Hassell


Print name/Witness name:

CHUCK HASSELL

Affiliation of Witness (Company):

T.T. COATINGS, INC.

Test Date: 2-23-24



**VESSEL
REPAIR
CONSTRUCTION**

5848 Proctor Street
Port Arthur, TX 77642
409.962.1302

PIPELINE TEST REPORT

The following vessel's pipeline has been tested and stenciled in accordance with U.S.C.G. regulation 33 CFR 156.170 on the dates indicated:


Vessel Name: CBC-378

Vessel Owner: Canal Barge Company


Date of Test: 2/13/23

Test Pressure: 188 psi.

Name of Tester: Kurt Moerbe

Tester Signature: 

Name of Witness: Wes Broussard

Witness Signature: 



Move with confidence

Cargo Pipeline Test and/or Vapor Tightness Test Certificate

Barge Name: CBC 378 1243654

Test Date: 2-17-22

Testing Location: US Port Arthur

Barge Vapor Tightness Test

Test Results

This barge has been tested in accordance to section 40 CFR 61.304(f), and section 63.565(c)(1) and is considered to be vapor tight.

Signature of Tester: [Signature]

Test Time Started: 8:00

Test Time Completed: 9:30

Beginning Pressure: 28" H₂O

Ending Pressure: 27.75" H₂O

Operational Cargo Pipeline Test

The following test(s) have been performed in compliance with U.S. Coast Guard regulations 33 CFR 156.170 and 46 CFR 35.35-70 and USCG Marine Safety Manual, Vol. II, Section B, Page B6-30.

Transfer System Piping	Test Pressure	125 psi
Cargo Pump Relief Valve	Test Pressure	125 psi
Cargo Pump Pressure Gauge(s)	Test Pressure	125 psi

(If only one test performed, line through Test Not Performed)

Signature/Tester name: [Signature]

Signature/Witness name: [Signature]

Print name/Tester Name: Kendall White

Print name/Witness name: Jody Blessing

CBC Authorized Representative

Affiliation of Witness (Company): Canal Barge



VLS

GAS FREE SERVICES

Cargo Piping Test Letter

Note: Test results are valid for (1) year from date of test!

Date:	1/24/2021	M.A.W.P.	125
Vessel:	CBC 378	Method of Test:	Hydro
Owner:	Canal Barge Company	Testing Location:	VLS Gas Free Services, LLC
Address:	1801 Engineers Rd Belle Chase, LA 70037	Physical Address:	8700 Old Yacht Club Rd Port Arthur, TX 77642

TRANSFER SYSTEM TESTING DATA

**** Fill out completely. Write N/A on any non-applicable line. ****

Date:	Barge Piping:	Results	Note:
1/24/2021	Cargo piping & valves	187.5 p.s.i	
1/24/2021	Cargo pressure gauges	98 % accurate	
n/a	Steam System	125 p.s.i	

Note: Test each pressure gauges annually, accurate within 10 percent. Test each remote controlled operating or indicating equipment such as remotely operated valve, tank alarm, or emergency shutdown device. 33 CFR 156.170(c)(2) & 46 CFR 35.35-70(b)

SIGNATURES

I credit that the tests contained herein were conducted in compliance with 33 CFR 156.170, 46 CFR 35.35-70.

Tester name: STEVE PERALEZ

Tester signature:

Cargo Piping Test