

# VLS

## MARINE SERVICES

### Cargo Piping Test Letter

*Note: Test results are valid for (1) year from date of test!*

Date:	<u>11/25/2025</u>	M.A.W.P.:	<u>125</u>
Vessel:	<u>CBC 398</u>	Method of Test:	<u>Hydro</u>
Owner:	<u>Canal Barge Company</u>	Testing Location:	<u>VLS Marine Services Inc.</u>
Address:	<u>1801 Engineers Rd</u> <u>Belle Chase, LA 70037</u>	Physical Address:	<u>8700 Old Yacht Club Rd</u> <u>Port Arthur, TX 77642</u>

### TRANSFER SYSTEM TESTING DATA



*\*\*\* Fill out completely. Write N/A on any non-applicable line. \*\*\**

Date:	Barge Piping:	Results	Note:
11/25/2025	Cargo piping & valves	<u>187.5</u> p.s.i	
11/25/2025	Cargo pressure gauges	<u>98</u> % accurate	
<u>n/a</u>	Steam System	<u>n/a</u> p.s.i	

*Note: Test each pressure gauges annually, accurate within 10 percent. Test each remote controlled operating or indicating equipment such as remotely operated valve, tank alarm, or emergency shutdown device. 33 CFR 156.170(c)(2) & 46 CFR 35.35-70(b)*

### SIGNATURES

*I credit that the tests contained herein were conducted in compliance with 33 CFR 156.170, 46 CFR 35.35-70.*

Tester name: John DURIO
Tester signature: 
Witnessing inspector name: Tylor Derouen
Witnessing inspector signature: 
Witnessing inspector affiliation: VLS Repair project manager



# SOUTHWEST SHIPYARD, L.P.

F-7.5.1(R).6.3-E

18310 Market Street, Channelview, Texas 77530 Phone: 281-860-3200 Fax: 281-860-3215  
8502 Cypress Street, Houston, Texas 77012 Phone: 713-967-6300 Fax: 713-967-6301  
1002 Texas Clipper Rd., Galveston, Texas 77554 Phone: 409-740-3755 Fax: 409-740-3451

## BARGE PIPELINE PRESSURE TEST

THE FOLLOWING BARGE PIPELINE WAS PRESSURE TESTED USING AIR OR LIQUID NITROGEN IN ACCORDANCE WITH SOUTHWEST SHIPYARD PRESSURE TESTING AND INSPECTION PROCEDURES.

BARGE NAME/NUMBER: CBL 398

BARGE OWNER: Canal

OWNER ADDRESS: \_\_\_\_\_

TESTING LOCATION:

SOUTHWEST SHIPYARD, L.P.  
18310 MARKET STREET  
CHANNELVIEW, TX 77530

SOUTHWEST SHIPYARD, L.P.  
8502 CYPRESS  
HOUSTON, TX 77012

SOUTHWEST SHIPYARD, L.P.  
1002 TEXAS CLIPPER RD.  
GALVESTON, TX 77554

Identify Location by Checking Box

DATE OF TEST: 10-1-24

SWSLP TESTER/POSITION: Roman Roach / Foreman

SWSLP TESTER SIGNATURE: Roman Roach

WITNESSING SWSLP INSPECTOR/POSITION: Craig Moore / supervisor

SWSLP INSPECTOR SIGNATURE: Cy m

## TEST RESULTS

THIS BARGE HAS BEEN TESTED AND INSPECTED IN ACCORDANCE WITH SOUTHWEST SHIPYARD PIPELINE PRESSURE TESTING PROCEDURE, USING THE FOLLOWING GAS: Air

TIME START: 10:30 TIME STOP: 11:00

PIPING TEST PRESSURE: 20 PSI BELOW DECK, 188.0 PSI ABOVE DECK

ENDING PRESSURE: 187.5 PSI WITH 10 MIN MINIMUM HOLD TIME

NO LEAKS DETECTED FROM PRESSURE DROP OR AT JOINTS, CONNECTIONS AND HIGH STRESS REGIONS AROUND OPENING AREAS.



5848B Proctor Ext. Port Arthur TX 77642

Phone: (409)-962-1302

Fax: (409)962-6328

**HYDROSTATIC CARGO PIPING LETTER**

**INSTRUCTIONS:** ALL FIELDS ARE REQUIRED. USE N/A ON ANY NON-APPLICABLE LINE.

BARGE NAME: CBC 398

Letter expiration date (one year from test date): 11/1/24

**\*\*\* Test results are valid for one (1) year from date of test. This test was performed with a certified and calibrated gauge by the testing facility\*\*\***

Cargo Piping and Valves (actual date of test): 11/1/23

Test Pressure (188 psi): \_\_\_\_\_

M.A.W.P 125 psi

Tester Signature	<i>Jesus Trejo</i>	Date: <i>11/1/23</i>
Tester Printed	JESUS TREJO	Date: <i>11/1/23</i>
Witness Signature	<i>Collin Briggs</i>	Date: <i>11/1/23</i>
Witness Printed	Collin Briggs	Date: <i>11/1/23</i>
Company/ Location	Vessel Cleaning / Port Arthur	Date: <i>11/1/23</i>

# T.T. 237, LLC

Specializing in Gas Freeing, Cleaning and Repairs  
5190 North River Road, Port Allen, Louisiana 70767  
Phone: (225) 473-8222 Fax: (225) 473-2199

---

## Pipeline Test Letter


Date: 11/23/22

To Whom It May Concern:

The cargo pipeline and relief valve as required by 33CRH156.170, on tank barge

# CBC 398 located at T.T. 237, was tested on 11/23/22 at 188psi.

- Pressure gauge was found to be operating.
- The relief valve functioned as required.
- The steam piping system was tested at N/A psi.
- The steam system relief valve functioned as required.

Signature of Tester: 

Witness: Ryan CBC 23 Nov 2022



Move with confidence

### Cargo Pipeline Test and/or Vapor Tightness Test Certificate

Barge Name: CBC 398

Test Date: 11/20/21

Testing Location: Channel 5/1

#### Barge Vapor Tightness Test

Test Results

This barge has been tested in accordance to section 40 CFR 61.304(f), and section 63.565(c)(1) and is considered to be vapor tight.

Signature of Tester: *Evanston*

Test Time Started: 10:00 ~~10:30~~ Test Time Completed: 10:30

Beginning Pressure: 28.0 Ending Pressure: 27.5

#### Operational Cargo Pipeline Test

The following test(s) have been performed in compliance with U.S. Coast Guard regulations 33 CFR 156.170 and 46 CFR 35.35-70 and USCG Marine Safety Manual, Vol. II, Section B, Page B6-30.

Transfer System Piping	Test Pressure	125 psi
Cargo Pump Relief Valve	Test Pressure	125 psi
Cargo Pump Pressure Gauge(s)	Test Pressure	125 psi

(If only one test performed, line through Test Not Performed)

Signature/Tester name: *Quanton Ellis*


Print name/Tester Name: Quanton Ellis

CBC Authorized Representative

Signature/Witness name: *Joe Thompson*

Print name/Witness name: JOE Thompson

Affiliation of Witness (Company): CBC BARGE MAINTENANCE



# VESSEL REPAIR & CONSTRUCTION

5848 Proctor Street  
Port Arthur, TX 77642  
409.962.1302


## PIPELINE TEST REPORT

The following vessel's pipeline has been tested and stenciled in accordance with U.S.C.G. regulation 33 CFR 156.170 on the dates indicated:

Company: Canal Barge Company Job No. R5053

Vessel: CBC-398

Test Pressure: 188 psi Date: 11/19/20

Signed:  Date: 11/19/20  
Vessel Repair Representative