



Cargo Piping Test Letter

Note: Test results are valid for (1) year from date of test!

Date:	<u>8/15/2025</u>	M.A.W.P.	<u>125 PSI</u>
Vessel:	<u>CBC 7032</u>	Method of Test:	<u>HYDRO</u>
Owner:	<u>Canal Barge Company</u>	Testing Location:	<u>VLS Marine Services Calcasieu</u>
Address:	<u>1801 Engineers Rd</u> <u>Belle Chase, LA 70037</u>	Physical Address:	<u>7951 Dock Board Rd</u> <u>Sulphur, LA 70665</u>

TRANSFER SYSTEM TESTING DATA



**** Fill out completely. Write N/A on any non-applicable line. ****

Date:	Barge Piping:	Results
<u>8/15/2025</u>	<u>Cargo piping & valves</u>	<u>187.5</u> p.s.i
<u>8/15/2025</u>	<u>Cargo pressure gauges</u>	<u>98%</u> accurate
<u>N/A</u>	<u>Steam System</u>	<u>125</u> p.s.i

Note: Test each pressure gauges annually, accurate within 10 percent. Test each remote controlled operating or indicating equipment such as remotely operated valve, tank alarm, or emergency shutdown device. 33 CFR 156.170(c)(2) & 46 CFR 35.35-70(b)

SIGNATURES

I credit that the tests contained herein were conducted in compliance with 33 CFR 156.170, 46 CFR 35.35-70.

Tester: Tyler Ryder
Tester signature: 
Witnessing inspector name: Jody Blessing
Witnessing inspector signature: 
Witnessing inspector affiliation: Project Manager

LYNCHBURG SHIPYARD
999 Independence Pkwy N.
Baytown, TX 77520

BARGE VAPOR TIGHTNESS TEST SHEET

THE FOLLOWING BARGE WAS TESTED IN ACCORDANCE WITH THE NATIONAL EMISSION STANDARD FOR BENZENE EMISSIONS FROM TRANSFER OPERATIONS, SECTION 40 CFR, 61.304 (F), AND NATIONAL EMISSIONS STANDARDS FOR HAZARDOUS AIR POLLUTANTS SECTION 40 CFR 63.565 (C).

Barge Name: CBC-7032 Official# 1205976

Barge Owner: Canal Barge Company Inc

Owner Address: 1801 Engineers Road Belle Chasse, La 70037 United States

Date of Test: 6-6-24 Name of Tester: Karim Mendez

Witnessing Inspector: Juan Serrano Juan Maldonado Angel Arredondo

Inspector Signature: km

TEST RESULTS

This barge has been tested at this facility in accordance to Section 61.304 (f), and section 63.565 (c) and is considered to be vapor tight.

Signature of Tester: Karim Mendez

Time Started: 12:00 Time Completed: 12:30

Starting Pressure: 27.7 Ending Pressure: 26.7

Allowable Pressure Loss: 1.0

PIPELINE TEST: TRANSFER SYSTEM TESTING DATA

THE FOLLOWING BARGE WAS TESTED IN ACCORDANCE WITH 33 CFR- PART 156.170, SECTION (e)(4) & (e), EQUIPMENT TESTS AND INSPECTIONS REQUIREMENTS.

The Pipeline System was hydro tested at 187.50 P.S.I. 6-6-24

The Pressure Relief Valve was hydro tested at 125 P.S.I. -N/A-

The Load Line was hydro tested at 187.50 P.S.I. 6-6-24

The Steam Line was hydro tested at 125 P.S.I. -N/A-

Cargo Pressure Gauge (Date of Test) 6-6-24 Percent Accuracy 98%

Lynchburg Shipyard Supervisor

[Signature]
SIGNATURE

6-6-24
DATE



SOUTHWEST SHIPYARD, L.P.

F-7.5.1(R).6.2-E

10310 Market Street, Channelview, Texas 77530 Phone: 281-880-3200 Fax: 281-880-3215
8802 Cypress Street, Houston, Texas 77012 Phone: 713-967-6300 Fax: 713-967-6301
1002 Texas Clipper Rd., Galveston, Texas 77554 Phone: 409-740-3755 Fax: 409-740-3451

BARGE PIPELINE HYDROSTATIC TEST

THE FOLLOWING BARGE WAS TESTED IN ACCORDANCE WITH 33 CFR PART 156.170, SECTION (c)(4) & (e), EQUIPMENT TESTS AND INSPECTIONS REQUIREMENTS.

BARGE NAME/NUMBER: CBC 7032

BARGE OWNER: CANAL BARGE COMPANY INC.

OWNER ADDRESS: 1801 ENGINEERS ROAD, BELLE CHASSE, LA 70037 UNITED STATES

TESTING LOCATION:	SOUTHWEST SHIPYARD, L.P. 10310 MARKET STREET CHANNELVIEW, TX 77530	SOUTHWEST SHIPYARD, L.P. 8802 CYPRESS HOUSTON, TX 77012	SOUTHWEST SHIPYARD, L.P. 1002 TEXAS CLIPPER RD. GALVESTON, TX 77554
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

Identify Location by Checking Box

DATE OF TEST: 6/13/23

SWSLP TESTER/POSITION: DAVE FITZ

SWSLP TESTER SIGNATURE: [Signature]

WITNESSING SWSLP INSPECTOR/POSITION: MAURILIO ROSALES

SWSLP INSPECTOR SIGNATURE: [Signature]

TEST RESULTS

THIS BARGE HAS BEEN TESTED IN ACCORDANCE WITH 33 CFR, PART 156.170, SECTION (C)(4) AND (E) WITH HYDROSTATIC TESTING.

TIME START: 8:00 TIME STOP: 9:00

TEST PRESSURE: 187.5 PSI WITH MINIMUM HOLD TIME OF 10 MINUTES

ENDING PRESSURE: 187 PSI

NO LEAKS DETECTED AT JOINTS, CONNECTIONS AND HIGH STRESS REGIONS AROUND OPENINGS AND THICKNESS TRANSITIONS.



SOUTHWEST SHIPYARD, L.P.

18310 Market Street, Channelview, Texas 77530
8502 Cypress Street, Houston, Texas 77012
1002 Texas Clipper Rd., Galveston, Texas 77554

Phone: 281-860-3200 Fax: 281-860-3215
Phone: 713-967-6300 Fax: 713-967-6301
Phone: 409-740-3755 Fax: 409-740-3451

F-751(R) 6.2-E

BARGE PIPELINE HYDROSTATIC TEST

THE FOLLOWING BARGE WAS TESTED IN ACCORDANCE WITH 33 CFR - PART 156.170, SECTION (c)(4) & (e), EQUIPMENT TESTS AND INSPECTIONS REQUIREMENTS.

BARGE NAME/NUMBER: C. B. C. 7032
BARGE OWNER: CANAL BARGE LINE
OWNER ADDRESS: _____

TESTING LOCATION:

SOUTHWEST SHIPYARD, L.P.
18310 MARKET STREET
CHANNELVIEW, TX 77530

SOUTHWEST SHIPYARD, L.P.
8502 CYPRESS
HOUSTON, TX 77012

SOUTHWEST SHIPYARD, L.P.
1002 TEXAS CLIPPER RD.
GALVESTON, TX 77554

Identify Location by Checking Box



DATE OF TEST: 08-01-2022
SWSLP TESTER/POSITION: Phenice D. ...
SWSLP TESTER SIGNATURE: [Signature]
WITNESSING SWSLP INSPECTOR/POSITION: Serge Garcia
SWSLP INSPECTOR SIGNATURE: [Signature]

TEST RESULTS

THIS BARGE HAS BEEN TESTED IN ACCORDANCE WITH 33 CFR, PART 156.170, SECTION (C)(4) AND (E) WITH HYDROSTATIC TESTING.

TIME START: 7:00 TIME STOP: 8:00

TEST PRESSURE: 187.5 PSI WITH MINIMUM HOLD TIME OF 10 MINUTES

ENDING PRESSURE: 187 PSI

NO LEAKS DETECTED AT JOINTS, CONNECTIONS AND HIGH STRESS REGIONS AROUND OPENINGS AND THICKNESS TRANSITIONS.



Move with confidence

Cargo Pipeline Test and/or Vapor Tightness Test Certificate

Barge Name: CBC 7032

Test Date: 1 APR 2022

Testing Location: Channel 5/4

Barge Vapor Tightness Test

Test Results

This barge has been tested in accordance to section 40 CFR 61.304(f), and section 63.565(c)(1) and is considered to be vapor tight.

Signature of Tester: *Kurt Moran*

Test Time Started: 1600

Test Time Completed: 1630

Beginning Pressure: 28.7

Ending Pressure: 27.7

Operational Cargo Pipeline Test

The following test(s) have been performed in compliance with U.S. Coast Guard regulations 33 CFR 156.170 and 46 CFR 35.35-70 and USCG Marine Safety Manual, Vol. II, Section B, Page B6-30.

Transfer System Piping	Test Pressure	125 psi
Cargo Pump Relief Valve	Test Pressure	125 psi
Cargo Pump Pressure Gauge(s)	Test Pressure	125 psi

(If only one test performed, line through Test Not Performed)

Signature/Tester name: *Jose Dieppa*

Print name/Tester Name: Jose Dieppa

CBC Authorized Representative

Signature/Witness name: *Joe Thompson*

Print name/Witness name: JOE THOMPSON

Affiliation of Witness (Company): CBC BARGE MAINTENANCE