



Move with confidence

Cargo Pipeline Test and/or Vapor Tightness Test Certificate

Barge Name: CBC 7033

Test Date: 07-07-2025

Testing Location: CHANNATHON

Barge Vapor Tightness Test

Test Results

This barge has been tested in accordance to section 40 CFR 61.304(f), and section ~~63.565(c)(1)~~ and is considered to be vapor tight.

Signature of Tester: _____

Test Time Started: _____ Test Time Completed: _____

Beginning Pressure: _____ Ending Pressure: _____

Operational Cargo Pipeline Test

The following test(s) have been performed in compliance with U.S. Coast Guard regulations 33 CFR 156.170 and 46 CFR 35.35-70 and USCG Marine Safety Manual, Vol. II, Section B, Page B6-30.

Transfer System Piping	Test Pressure	125 psi 07-07-25
Cargo Pump Relief Valve	Test Pressure	125 psi 07-07-25
Cargo Pump Pressure Gauge(s)	Test Pressure	125 psi 07-07-25

(If only one test performed, line through Test Not Performed)

Signature/Tester name: Ray England


Print name/Tester Name: RAY ENGLAND

Authorized Representative

Signature/Witness name: [Signature]

Print name/Witness name: Jeff Westbrooke

Affiliation of Witness (Company): UMT



Cargo Piping Test Letter

Note: Test results are valid for (1) year from date of test!

Date:	<u>9/12/2024</u>	M.A.W.P.	<u>125</u>
Vessel:	<u>CBC 7033</u>	Method of Test:	<u>Hydro</u>
Owner:	<u>Canal Barge Company</u>	Testing Location:	<u>VLS Marine Services Inc.</u>
Address:	<u>1801 Engineers Rd</u> <u>Belle Chase, LA 70037</u>	Physical Address:	<u>8700 Old Yacht Club Rd</u> <u>Port Arthur, TX 77642</u>

TRANSFER SYSTEM TESTING DATA



**** Fill out completely. Write N/A on any non-applicable line. ****

Date:	Barge Piping:	Results	Note:
<u>9/12/2024</u>	<u>Cargo piping & valves</u>	<u>187.5</u> p.s.i	
<u>9/12/2024</u>	<u>Cargo pressure gauges</u>	<u>98</u> % accurate	
<u>-</u>	<u>Steam System</u>	<u>n/a</u> p.s.i	

Note: Test each pressure gauges annually, accurate within 10 percent. Test each remote controlled operating or indicating equipment such as remotely operated valve, tank alarm, or emergency shutdown device. 33 CFR 156.170(c)(2) & 46 CFR 35.35-70(b)

SIGNATURES

I credit that the tests contained herein were conducted in compliance with 33 CFR 156.170, 46 CFR 35.35-70.

Tester name: <u>Tyler Derouen</u>
Tester signature: 
Witnessing inspector name: <u>Tyler Hyde</u>
Witnessing inspector signature: 
Witnessing inspector affiliation: <u>VLS Marine</u>

T.T. 237, LLC

Specializing in Gas Freeing, Cleaning and Repairs
5190 North River Road, Port Allen, Louisiana 70767
Phone: (225) 473-8222 Fax: (225) 473-2199

Pipeline Test Letter

Date: 4/18/23

To Whom It May Concern:

The cargo pipeline and relief valve as required by 33CRH156.170, on tank barge

CBC 7033 located at T.T. 237, was tested on 4/18/23 at 188psi.

- Pressure gauge was found to be operating.
- The relief valve functioned as required.
- The steam piping system was tested at n/a psi.
- The steam system relief valve functioned as required.

Signature of Tester: Joey Jones

Witness: Eric P. ...

Move with confidence

Cargo Pipeline Test and/or Vapor Tightness Test Certificate

Barge Name: OBC-7033

Test Date: 5-29-22

Testing Location: McKinney Plant BR

Barge Vapor Tightness Test

Test Results

This barge has been tested in accordance to section 40 CFR 61.304(f), and section 63.565(c)(1) and is considered to be vapor tight.

Signature of Tester: Keith Emmit

Test Time Started: 15:20

Test Time Completed: 15:30

Beginning Pressure: 125

Ending Pressure: 125

Operational Cargo Pipeline Test

The following test(s) have been performed in compliance with U.S. Coast Guard regulations 33 CFR 156.170 and 46 CFR 35.35-70 and USCG Marine Safety Manual, Vol. II, Section B, Page B6-30.

Transfer System Piping	Test Pressure	125 psi
Cargo Pump Relief Valve	Test Pressure	125 psi
Cargo Pump Pressure Gauge(s)	Test Pressure	125 psi

(If only one test performed, line through Test Not Performed)

Signature/Tester name: Keith Emmit

Signature/Witness name: [Signature]

**NATIONAL MAINTENANCE & REPAIR OF LOUISIANA
5004 RIVER ROAD
HARAHAN, LOUISIANA 70183**

HOSE AND PIPELINE TESTS

VESSEL: CBC 7033

THE FOLLOWING ITEMS HAVE BEEN CHECKED AND TESTED IN ACCORDANCE WITH

46CFR 35.35-70 AND 33CFR 156.170 ON-- DATE: 6-4-21

✓ PRESSURE GAUGES HAVE BEEN CHECKED
WITHIN 10% OF ACCURACY

NA STEAM PIPING SYSTEM AND VALVES HAVE
BEEN TESTED AND CHECKED AT 125 P.S.I.

✓ CARGO HEADER PIPING AND
ASSOCIATED VALVES HAVE BEEN TESTED
AND CHECKED AT 188 P.S.I.

✓ CARGO HOSE VISUALLY CHECKED
AND TESTED TO 225 P.S.I.
HOSE SERIAL NO. - 1800010238

THE ABOVE ITEMS CHECKED, TESTED AND VERIFIED BY:

SIGNATURE: Ricky Meche

[Signature]