



Pelican Marine Services

15602 Jacintoport Blvd Houston TX 77015

Phone: (346) 282-8544

Date of Test: 01-06-2026

Barge Name: CBC 1319

Official #: 1216076

Barge Owner: CANAL BARGE COMPANY

Owner Address: 1801 ENGINEERS ROAD BELLE CHASSE, LA 70037 UNITED STATES

BARGE VAPOR TIGHTNESS TEST SHEET

The following barge was tested in accordance with the national emission standard for benzene emissions from transfer operations, section 40 CFR 61.304(f) and national emission standards for air pollutants section 40 CFR 63.565(c). This barge has been tested at this facility in accordance to section 61.304(f) and section 63.565© and is considered to be vapor tight.

Tester Name: Berry Chavira

Witness Name: Joshua Pederson

Tester Signature: Berry Chavira

Witness Signature: J Pederson

Time Started: 12:30

Time Completed: 13:00

Starting Pressure: 28.0

Ending Pressure: 27.4

Allowable Pressure Loss: 1.0

PIPELINE TEST: TRANSFER SYSTEM TESTING DATA

The following barge was tested in accordance with 33 CFR part 156.170 section (c)(4) & (e), equipment tests and inspection requirements.

The Pipeline System was hydro tested at 187.5 psi 01-06-2026

The Pressure Relief Valve was hydro tested at 125 psi N/A

The Load Line was hydro tested at 187.5 psi 01-06-2026

The Steam Line was hydro tested at 100 psi 01-06-2026

Cargo Pressure Gauge (Date of Test) 01-06-2026 Percent Accuracy 98%

Berry Chavira
Signature

01-06-2026
Date

T.T. 237, LLC

Specializing in Gas Freeing, Cleaning and Repairs
5190 North River Road, Port Allen, Louisiana 70767
Phone: (225) 473-8222 Fax: (225) 473-2199

Pipeline Test Letter


Date: 1/28/25

To Whom It May Concern:

The cargo pipeline and relief valve as required by 33CRH156.170, on tank barge

CBC 1319 located at T.T. 237, was tested on 1/28/25 at 188psi.

- Pressure gauge was found to be operating.
- The relief valve functioned as required.
- The steam piping system was tested at 125 psi.
- The steam system relief valve functioned as required.

Signature of Tester:  Molina

Witness: 

T.T. COATINGS, INC

NINE MILE POINT

2012 RIVER RD. WESTWEGO LA, 70094
PHONE (504) 436-3766 FAX (504) 436-3855

CARGO PIPELINE TEST CERTIFICATE

The cargo pipeline on barge CBC 1319 was tested to **187.5 P.S.I.**, one and half times its maximum allowable working pressure, M.A.W.P., and proved operable in accordance with 33CFR156.170 and 46CFR35.35-70.

The cargo pipeline relief valve was tested and lifted at **125 P.S.I.**

The cargo pipeline pressure gauge is working within **10** percent of shown pressure.

The steam system pipeline was tested to one and a half times its maximum allowable working pressure, M.A.W.P., and proved operable in accordance with 46CFR61.15-5.

The steam system pipeline relief valve was tested and lifted at **125 P.S.I.**

Signature/Tester name:

Shane Guidry

Print name/Tester Name:

Shane Guidry
CBC Authorized Representative

Signature/Witness name:

Chuck Hassell

Print name/Witness name:

CHUCK HASSELL

Affiliation of Witness (Company):

T.T. COATINGS, INC.

Test Date: 2-28-24



ILLINOIS MARINE TOWING, INC.

LEMONT SHIPYARD

Lemont Shipyards Physical Address - 16600 Des Plaines Rd., Lemont, IL 60439
Lemont Shipyards - Phone: 630-972-2920 Fax: 630-972-2915
Billing Address - 23213 S. Youngs Rd., Channahon, IL 60410

I. BARGE VAPOR TIGHTNESS TEST SHEET

Barge Name: CBC1319 Barge Owner: Canal Barge
 Date of Test: 3-20-23 Name of Tester: Manuel Silva
 Witnessing Inspector: Ted Christie Inspector Signature: Ted Christie

TEST RESULTS

This barge has been tested in accordance to section 61.304f and is considered to be vapor tight.

Signature of Tester: Manuel Silva Test Time Completed: 1400
 Beginning Pressure: 1 PSI Ending Pressure: 1 PSI

II. TRANSFER SYSTEM TESTING DATA

The Pipeline System was tested at 187.50 P.S.I. 3-20-23 IMT
 The Pressure Relief Valve was tested at 125 P.S.I. 3-16-23 Allied valve
 The Cargo Hose was tested at 187.50 P.S.I. N/A

The cargo pipeline pressure gauge is working to within 10% of shown pressure.

III. STEAM SYSTEM TESTING

The Steam System was tested at 187.5 PSI 3-20-23 IMT
 The Steam Pressure Relief Valve was tested at 3-16-23 Allied

X Manuel Silva

Illinois Marine Towing Lemont Shipyards

Date: 3-20-23

2012 RIVER RD. WESTWEGO LA, 70094
PHONE (504) 436-3766 FAX (504) 436-3855

CARGO PIPELINE TEST CERTIFICATE

eli _____ was tested to 5 P.S.I. and half
m .W.P., and proved rable ordance
6.

The cargo pipeline relief valve was tested and lifted at 125 P.S.I.

The cargo pipeline pressure gauge is working within 10 percent of shown pressure.

The steam system pipeline was tested to one and a half times its maximum allowable working pressure, M.A.W.P., and proved operable in accordance with 46C .15-5.

The steam system pipeline relief valve was tested and lifted at 125 P.S.I.

Signature/Tester

Shane Guidry

Print name/Tester Name:

Shane Guidry
CBC Authorized Representative

Signature

Print Name

Test Date: 1-3-23

2012 RIVER RD. WESTWEGO LA, 70094
PHONE (504) 436-3766 FAX (504) 436-3855

CARGO PIPELINE TEST CERTIFICATE

The cargo pipeline on barge *CBC 1319* was tested to **187.5 P.S.I.**, one and half times its maximum allowable working pressure, M.A.W.P., and proved operable in accordance with 33CFR156.170 and 46CFR35.35-70.

The cargo pipeline relief valve was tested and lifted at **125 P.S.I.**

The cargo pipeline pressure gauge is working within **10** percent of shown pressure.

The steam system pipeline was tested to one and a half times its maximum allowable working pressure, M.A.W.P., and proved operable in accordance with 46CFR61.15-5.

The steam system pipeline relief valve was tested and lifted at **125 P.S.I.**

Print Name:

e

CBC Authorized

Print name/Witness

Affiliation of _____ ss (Company)

T.T. RGC

Test Date: *12-7-21*