



# Pelican Marine Services

15602 Jacintoport Blvd Houston TX 77016

Phone: (346) 282-8544

Date of Test: 10-21-2025

Barge Name: CBX 1369

Official #: 1244707

Barge Owner: CANAL BARGE COMPANY

Owner Address: 1801 ENGINEERS ROAD BELLE CHASSE, LA 70037 UNITED STATES

## BARGE VAPOR TIGHTNESS TEST SHEET

The following barge was tested in accordance with the national emission standard for benzene emissions from transfer operations, section 40 CFR 61.304(f) and national emission standards for air pollutants section 40 CFR 63.565(c). This barge has been tested at this facility in accordance to section 61.304(f) and section 63.565(c) and is considered to be vapor tight.

Tester Name: Joshua Roberson

Witness Name: Benny Chavira

Tester Signature: [Signature]

Witness Signature: [Signature]

Time Started: 10:00

Time Completed: 10:30

Starting Pressure: 280

Ending Pressure: 27.4

Allowable Pressure Loss: 1.0

## PIPELINE TEST: TRANSFER SYSTEM TESTING DATA

The following barge was tested in accordance with 33 CFR part 156.170 section (c)(4) & (e), equipment tests and inspection requirements.

The Pipeline System was hydro tested at 187.5 psi 10-21-2025

The Pressure Relief Valve was hydro tested at 125 psi N/A

The Load Line was hydro tested at 187.5 psi 10-21-2025

The Steam Line was hydro tested at N/A psi N/A

Cargo Pressure Gauge (Date of Test) 10-21-2025 Percent Accuracy 98%

[Signature]  
Signature

10-21-2025  
Date

Don State

# T.T. 237, LLC

Specializing in Gas Freeing, Cleaning and Repairs  
5190 North River Road, Port Allen, Louisiana 70767  
Phone: (225) 473-8222 Fax: (225) 473-2199

---

## Pipeline Test Letter

Date: 12/6/24

To Whom It May Concern:

The cargo pipeline and relief valve as required by 33CRH156.170, on tank barge

# CBC 1369 located at T.T. 237, was tested on 12/6/24 at 188psi.

- Pressure gauge was found to be operating.
- The relief valve functioned as required.
- The steam piping system was tested at 125 psi.
- The steam system relief valve functioned as required.

Signature of Tester:  Molina.

Witness: 

**C & C Marine and Repair, Inc.**

Post Office Box 2253

Harvey, LA 70059

Phone (504) 433-2000

FAX (504) 433-2044

**Vessel Cargo Piping Test Certificate**

**Barge CBC 1369**

This is to certify that on January 13, 2024, cargo piping on the tank barge CBC 1369 was hydrostatically tested to 188 psi in accordance with 46 CFR 56.97-30. The cargo relief valve is set at 125 psi. Pump pressure gauge tested to within 10%.

Prior to the hydrostatic pipeline test, the test gauge was calibrated to ensure the correct pressure was applied to the pipeline.

Tester: JABauer

Witness: Shu Jia

LYNCHBURG SHIPYARD  
999 Independence Pkwy N.  
Baytown, TX 77520

**BARGE VAPOR TIGHTNESS TEST SHEET**

THE FOLLOWING BARGE WAS TESTED IN ACCORDING WITH THE NATIONAL EMISSION STANDARD FOR BENZENE EMISSIONS FROM TRANSFER OPERATIONS, SECTION 40 CFR, 61.304 (F), AND NATION EMISSIONS STANDARDS FOR HAZARDOUS AIR POLLUTANTS SECTION 40 CFR 63.565 (C).

Barge Name: CBC-1369 Official# 1244707

Barge Owner: Canal Barge Company Inc

Owner Address: 1801 Engineers Road Belle Chasse, La 70037 United States

Date of Test: 2 - 8 - 23 Name of Tester: Karim Mendez

Witnessing Inspector:  Juan Serrano  Juan Maldonado  Angel Arredondo

Inspector Signature: [Signature]

**TEST RESULTS**

This barge has been tested at this facility in accordance to Section 61.304 (f), and section 63.565 (c) and is considered to be vapor-tight.

Signature of Tester: [Signature]

Time Started: 14:00 Time Completed: 14:30

Starting Pressure: 27.7 Ending Pressure: 26.7

Allowable Pressure Loss: 1.0

**PIPELINE TEST: TRANSFER SYSTEM TESTING DATA**

THE FOLLOWING BARGE WAS TESTED IN ACCORDANCE WITH 33 CFR- PART 156.170, SECTION (c)(4) & (e), EQUIPMENT TESTS AND INSPECTIONS REQUIREMENTS.

The Pipeline System was hydro tested at 187.50 P.S.I. 2 - 8 - 23

The Pressure Relief Valve was hydro tested at 125 P.S.I. -N/A-

The Load Line was hydro tested at 187.50 P.S.I. 2 - 8 - 23

The Steam Line was hydro tested at 125 P.S.I. -N/A-

Cargo Pressure Gauge (Date of Test) 2 - 8 - 23 Percent Accuracy \_\_\_\_\_

Lynchburg Shipyard Supervisor

[Signature]  
SIGNATURE

2 - 8 - 23  
DATE

# T.T. Barge Services Mile 237, LLC

Specializing in Gas Freeing, Cleaning and Repairs  
5190 North River Road, Port Allen, Louisiana 70767  
Phone: (225) 473-8222 Fax: (225) 473-2199

---

## Pipeline Test Letter

Date: 4-12-22

To Whom It May Concern:

The cargo pipeline and relief valve as required by 33CRH156.170, on tank barge

# CBC 1369 located at T.T. Barge Mile 237, was tested on

4-12-22 at 188psi.

- Pressure gauge was found to be operating.
- The relief valve functioned as required.
- The steam piping system was tested at \_\_\_\_\_ psi.
- The steam system relief valve functioned as required.

Signature of Tester: \_\_\_\_\_

CBC Rep: \_\_\_\_\_

Witness: \_\_\_\_\_

*Joey Jones*  
*Eric DeLaurie*



Move with confidence

## Cargo Pipeline Test and/or Vapor Tightness Test Certificate

Barge Name: CBC 1369

Test Date: 1-11-2022

Testing Location: McKinney Fleet

### Barge Vapor Tightness Test

#### Test Results

This barge has been tested in accordance to section 40 CFR 61.304(f), and section 63.565(c)(1) and is considered to be vapor tight.

*No test Done*

Signature of Tester: \_\_\_\_\_

Test Time Started: \_\_\_\_\_

Test Time Completed: \_\_\_\_\_

Beginning Pressure: \_\_\_\_\_

Ending Pressure: \_\_\_\_\_

### Operational Cargo Pipeline Test

The following test(s) have been performed in compliance with U.S. Coast Guard regulations 33 CFR 156.170 and 46 CFR 35.35-70 and USCG Marine Safety Manual, Vol. II, Section B, Page B6-30.

Transfer System Piping	Test Pressure	125 psi
Cargo Pump Relief Valve	Test Pressure	125 psi
Cargo Pump Pressure Gauge(s)	Test Pressure	125 psi

(If only one test performed, line through Test Not Performed)

Signature/Tester name: \_\_\_\_\_

Signature/Witness name: \_\_\_\_\_

Print name/Tester Name: Kendall White

Print name/Witness name: Robert Yarnal

CBC Authorized Representative

Affiliation of Witness (Company): Canal Barge