

T.T. 237, LLC

Specializing in Gas Freeing, Cleaning and Repairs
5190 North River Road, Port Allen, Louisiana 70767
Phone: (225) 473-8222 Fax: (225) 473-2199

Pipeline Test Letter

Date: 4/8/26

To Whom It May Concern:

The cargo pipeline and relief valve as required by 33CRH156.170, on tank barge

CBC 305 located at T.T. 237, was tested on 4/8/26 at 188psi.


- Pressure gauge was found to be operating.
- The relief valve functioned as required.
- The steam piping system was tested at 125 psi.
- The steam system relief valve functioned as required.

Signature of Tester:



Witness:





VLS

MARINE SERVICES

Cargo Piping Test Letter

Note: Test results are valid for (1) year from date of test!

Date:	<u>5/29/2025</u>	M.A.W.P.:	<u>125</u>
Vessel:	<u>CBC 305</u>	Method of Test:	<u>Hydro</u>
Owner:	<u>Canal Barge Company</u>	Testing Location:	<u>VLS Marine Services Inc.</u>
Address:	<u>1801 Engineers Rd</u> <u>Belle Chase, LA 70037</u>	Physical Address:	<u>8700 Old Yacht Club Rd</u> <u>Port Arthur, TX 77642</u>

TRANSFER SYSTEM TESTING DATA

**** Fill out completely. Write N/A on any non-applicable line. ****

<u>Date:</u>	<u>Barge Piping:</u>	<u>Results</u>	<u>Note:</u>
<u>5/29/2025</u>	<u>Cargo Pipeline</u>	<u>187.5</u> p.s.i	
<u>5/29/2025</u>	<u>Cargo pressure gauges</u>	<u>98</u> % accurate	
<u>5/29/2025</u>	<u>Steam System</u>	<u>125</u> p.s.i	

Note: Test each pressure gauges annually, accurate within 10 percent. Test each remote controlled operating or indicating equipment such as remotely operated valve, tank alarm, or emergency shutdown device. 33 CFR 156.170(c)(2) & 46 CFR 35.35-70(b)

SIGNATURES

I credit that the tests contained herein were conducted in compliance with 33 CFR 156.170, 46 CFR 35.35-70.

Tester name: Charles Johnson
Tester signature:
Witnessing inspector name: Tosha McKusker
Witnessing inspector signature:
Witnessing inspector affiliation: VLS



Move with confidence

Cargo Pipeline Test and/or Vapor Tightness Test Certificate

Barge Name: CBC 305

Test Date: 12-27-2024

Testing Location: Channahon Fleet

Barge Vapor Tightness Test

Test Results

This barge has been tested in accordance to section 40 CFR 61.304(f), and section 63.565(c)(1) and is considered to be vapor tight.

Signature of Tester: [Signature]

Test Time Started: 1100 Test Time Completed: 1200

Beginning Pressure: 1 ps Ending Pressure: 1 psi

Operational Cargo Pipeline Test

The following test(s) have been performed in compliance with U.S. Coast Guard regulations 33 CFR 156.170 and 46 CFR 35.35-70 and USCG Marine Safety Manual, Vol. II, Section B, Page B6-30.

Transfer System Piping	Test Pressure	125 psi	✓ IMT Shipyard 12-27-24
Cargo Pump Relief Valve	Test Pressure	125 psi	
Cargo Pump Pressure Gauge(s)	Test Pressure	125 psi	

(If only one test performed, line through Test Not Performed)

Signature/Tester name: [Signature]

Print name/Tester Name: Jeff Westbrauke
CBC Authorized Representative

Signature/Witness name: [Signature]

Print name/Witness name: D'Angelo Danzell
Affiliation of Witness (Company): Illinois marine towing



Move with confidence

Cargo Pipeline Test and/or Vapor Tightness Test Certificate

Barge Name: CBC 305

Test Date: 2-5-24

Testing Location: Channahon Fleet

Barge Vapor Tightness Test

Test Results

This barge has been tested in accordance to section 40 CFR 61.304(f), and section 63.565(c)(1) and is considered to be vapor tight.

Signature of Tester: Manuel Silva

Test Time Started: 1000

Test Time Completed: 1100

Beginning Pressure: 1 PS'

Ending Pressure: 1 PS'

Operational Cargo Pipeline Test

The following test(s) have been performed in compliance with U.S. Coast Guard regulations 33 CFR 156.170 and 46 CFR 35.35-70 and USCG Marine Safety Manual, Vol. II, Section B, Page B6-30.

Transfer System Piping	Test Pressure	✓ 125 psi	2-5-24
Cargo Pump Relief Valve	Test Pressure	✓ 125 psi	
Cargo Pump Pressure Gauge(s)	Test Pressure	✓ 125 psi	

(If only one test performed, line through Test Not Performed)

Signature/Tester name: Manuel Silva

Print name/Tester Name: Manuel Silva

CBC Authorized Representative

Signature/Witness name: Jeff Westbrooke

Print name/Witness name: Jeff Westbrooke

Affiliation of Witness (Company): MT



VLS

MARINE SERVICES

Cargo Piping Test Letter

Note: Test results are valid for (1) year from date of test!

Date:	<u>1/25/2023</u>	M.A.W.P.:	<u>125</u>
Vessel:	<u>CBC 305</u>	Method of Test:	<u>Hydro</u>
Owner:	<u>Canal Barge Company</u>	Testing Location:	<u>VLS Marine Services Inc.</u>
Address:	<u>1801 Engineers Rd</u> <u>Belle Chase, LA 70037</u>	Physical Address:	<u>8700 Old Yacht Club Rd</u> <u>Port Arthur, TX 77642</u>

TRANSFER SYSTEM TESTING DATA

**** Fill out completely. Write N/A on any non-applicable line. ****

Date:	Barge Piping:	Results	Note:
<u>1/25/2023</u>	<u>Cargo piping & valves</u>	<u>187.5</u> p.s.i	
<u>1/25/2023</u>	<u>Cargo pressure gauges</u>	<u>98</u> % accurate	
<u>1/25/2023</u>	<u>Steam System</u>	<u>125</u> p.s.i	

Note: Test each pressure gauges annually, accurate within 10 percent. Test each remote controlled operating or indicating equipment such as remotely operated valve, tank alarm, or emergency shutdown device. 33 CFR 156.170(c)(2) & 46 CFR 35.35-70(b)

SIGNATURES

I credit that the tests contained herein were conducted in compliance with 33 CFR 156.170, 46 CFR 35.35-70.

Tester name: Charles Johnson
Tester signature:
Witnessing inspector name: Beverly Guidry
Witnessing inspector signature:
Witnessing inspector affiliation: VLS Gas Free PM