

Pipeline Test Letter

Date: 4/28/2026

To Whom it may concern:

The cargo piping and relief valve as required by 3 CFR156.170, on Tank Barge # CBC 128 was located at TT 183, LLC, was tested on 4/28/2026 at 188 psi.

- Pressure gauge was found to be operating.
- The relief valve functioned as required.
- The steam piping system as tested at 188 psi.
- The steam relief valve functioned as required.

Signature of Tester: Mich Vekh



Campbell Transportation Company, Inc.
2567 Congo Arroyo Road
Newell, WV 26050-1317

Tel. (304) 387-3860

Fax (304) 387-3885

TANK BARGE PIPING PRESSURE TEST FORM

The following vessel equipment has
been tested in accordance with
46 CFR 35.35-70 and 33 CFR 156.170
on the date indicated.

Date: 6-3-25

Vessel Name: CBC128

Cargo Pipeline: 188 PSI

Cargo Relief Valve: MWP 125 PSI

Cargo Pressure Gauge: Operable

Cargo Transfer Hose: N/A

Tested By: [Signature]

Witnessed By: Bill [Signature]

Vicksburg Shipyard, LLC.
404 Port Terminal Circle
Vicksburg, MS 39183
(601) 973-7413

PIPELINE TEST LETTER

Date: 3/25/2025

To Whom It May Concern:


The cargo pipeline on tank barge cbc 128 was tested to 187.5psi one and a half times its working pressure MAWP125psi and proved operable in accordance with 33CFR156.170 and 46CFR35.35-70.

The cargo pipeline relief valve was tested to 125psi and certified. The cargo pipeline pressure gauge is working within 10 percent of shown pressure.

The steam system and relief valve did function as required by 46 CFR61.15-15


Vicksburg Shipyard TESTER

(PRINT) Antonio Miller

(SIGN)  DATE: 3/25/2025

WITNESSING INSPECTOR

(PRINT) Sean Aguilar

(SIGN)  DATE: 3/25/2025

(PRINT) John Dent

(SIGN)  DATE: 3/25/2025

Big River Shipbuilders, inc.
404 Port Terminal Circle
Vicksburg, MS 39183
(601) 636-9161 fax (601) 636-9165

PIPELINE TEST LETTER

Date: 5/13/24

To Whom It May Concern:

The cargo pipeline on tank barge CBC 128 was tested to 187.5psi, one and a half times its working pressure MAWP 125psi and proved operable in accordance with 33CFR156.170 and 46CFR35.35-70.

The cargo pipeline relief valve was tested to 125psi and certified. The cargo pipeline pressure gauge is working within 10 percent of shown pressure.

The steam system and relief valve did function at 125psi as required by 46 CFR61.15-15

BIG RIVER TESTER

(PRINT) Jerry De France

(SIGN) Jerry De France DATE: 5/13/24

WITNESSING INSPECTOR

(PRINT) Juan Aguilar

(SIGN) Juan Aguilar DATE: 5/13/24

(PRINT) Antonio Miller

(SIGN) Antonio Miller DATE: 5/13/24

C & C Marine and Repair, Inc.

Post Office Box 2253

Harvey, LA 70059

Phone (504) 433-2000

FAX (504) 433-2044

Vessel Cargo Piping Test Certificate

Barge CBC 128

This is to certify that on May 25th, 2023, cargo piping on the tank barge CBC 128 was hydrostatically tested to 188 psi in accordance with 46 CFR 56.97-30. The cargo relief valve is set at 125 psi. Pump pressure gauge tested to within 10%.

Prior to the hydrostatic pipeline test, the test gauge was calibrated to ensure the correct pressure was applied to the pipeline.

Tester: Daniel Ervz

Witness: JABauer
Joshua Bauer