



ILLINOIS MARINE TOWING, INC.

LEMONT SHIPYARD

Lemont Shipyards Physical Address – 16600 Des Plaines Rd., Lemont, IL 60439

Lemont Shipyards – Phone: 630-972-2920 Fax: 630-972-2915

Billing Address – 203 North Ottawa St, Suite 200, Joliet, IL 60432

TRANSFER SYSTEM TESTING DATA

Barge Number: CBC 223

The Pipeline System was tested at 187.50 P.S.I.

IMT Shipyards 4.29.26

The Pressure Relief Valve was tested at 125 P.S.I.

IMT Shipyards 4.29.26

The Cargo Hose was tested at 187.50 P.S.I.

The cargo pipeline pressure gauge is working to within 10% of shown pressure.

Tester:

X Jeff Westbrooke

Witnessing Inspector:

X Matt [Signature]

Date: 4.29.26

NATIONAL MAINTENANCE & REPAIR OF LOUISIANA
5004 RIVER ROAD
HARAHAN, LOUISIANA 70183

HOSE AND PIPELINE TESTS

VESSEL: CBC-223

THE FOLLOWING ITEMS HAVE BEEN CHECKED AND TESTED IN ACCORDANCE WITH

46CFR 35.35-70 AND 33CFR 156.170 ON-- DATE: 5-12-25

10% PRESSURE GAUGES HAVE BEEN CHECKED
WITHIN 10% OF ACCURACY

125 PSI STEAM PIPING SYSTEM AND VALVES HAVE
BEEN TESTED AND CHECKED AT 125 P.S.I.

188 PSI CARGO HEADER PIPING AND
ASSOCIATED VALVES HAVE BEEN TESTED
AND CHECKED AT 188 P.S.I.

N/A CARGO HOSE VISUALLY CHECKED
AND TESTED TO 225 P.S.I.
HOSE SERIAL NO. - _____

THE ABOVE ITEMS CHECKED, TESTED AND VERIFIED BY:

SIGNATURE: Carlos Lopez



ILLINOIS MARINE TOWING, INC.

LEMONT SHIPYARD

Lemont Shipyards Physical Address - 16600 Des Plaines Rd., Lemont, IL 60439

Lemont Shipyards - Phone: 630-972-2920 Fax: 630-972-2915

Billing Address - 23213 S. Youngs Rd., Channahon, IL 60410

I. BARGE VAPOR TIGHTNESS TEST SHEET

Barge Name: CBC 223 Barge Owner: Canal Barge
 Date of Test: 7-14-24 Name of Tester: Manuel Silva
 Witnessing Inspector: RAY ENGLAND Inspector Signature: Ray England

TEST RESULTS

This barge has been tested in accordance to section 61.304f and is considered to be vapor tight.

Signature of Tester: Manuel Silva Test Time Completed: 1500
 Beginning Pressure: 1 PSI Ending Pressure: 1 PSI

II. TRANSFER SYSTEM TESTING DATA

The Pipeline System Was Tested At 187.50 P.S.I. 7-14-24 (IMT)
 The Pressure Relief Valve Was Tested At 125 P.S.I. 7-3-24 (Allied valve)
 The Cargo Hose Was Tested At 187.50 P.S.I. N/A


III. STEAM SYSTEM TESTING

The Steam System Was Tested At 187.5 PSI 7-14-24 (IMT)
 The Steam Pressure Relief Valve Was Tested At 125PSI 7-12-24 (Allied valve)

x Manuel Silva

Illinois Marine Towing Lemont Shipyards

Date: 7-14-24



Move with confidence

Cargo Pipeline Test and/or Vapor Tightness Test Certificate

Barge Name: CBC 223

Test Date: April 10, 2024

Testing Location: Channahon Fleet

Barge Vapor Tightness Test

Test Results

This barge has been tested in accordance to section 40 CFR 61.304(f), and section 63.565(c)(1) and is considered to be vapor tight.

Signature of Tester: [Signature]

Test Time Started: 0900

Test Time Completed: 1000

Beginning Pressure: 1 psi

Ending Pressure: 1 psi

Operational Cargo Pipeline Test

The following test(s) have been performed in compliance with U.S. Coast Guard regulations 33 CFR 156.170 and 46 CFR 35.35-70 and USCG Marine Safety Manual, Vol. II, Section B, Page B6-30.

Transfer System Piping	Test Pressure	✓ 125 psi
Cargo Pump Relief Valve	Test Pressure	✓ 125 psi
Cargo Pump Pressure Gauge(s)	Test Pressure	✓ 125 psi

*Channahon Fleet
April 10, 2024*

(If only one test performed, line through Test Not Performed)

Signature/Tester name: [Signature]

Signature/Witness name: [Signature]

Print name/Tester Name: Jeff Westbrook

Print name/Witness name: Jaime Stevenson

CBC Authorized Representative

Affiliation of Witness (Company): IMT

LYNCHBURG SHIPYARD
999 Independence Pkwy N.
Baytown, TX 77520

BARGE VAPOR TIGHTNESS TEST SHEET

THE FOLLOWING BARGE WAS TESTED IN ACCORDING WITH THE NATIONAL EMISSION STANDARD FOR BENZENE EMISSIONS FROM TRANSFER OPERATIONS, SECTION 40 CFR, 61.304 (F), AND NATION EMISSIONS STANDARDS FOR HAZARDOUS AIR POLLUTANTS SECTION 40 CFR 63.565 (C).

Barge Name: CBC-223 Official# 1077196

Barge Owner: Canal Barge Company Inc

Owner Address: 1801 Engineers Road Belle Chasse, La 70037 United States


Date of Test: 4 - 12 - 23 Name of Tester: Karim Mendez

Witnessing Inspector: Juan Serrano Juan Maldonado Angel Arredondo

Inspector Signature: 

TEST RESULTS

This barge has been tested at this facility in accordance to Section 61.304 (f), and section 63.565 (c) and is considered to be vapor-tight.

Signature of Tester: 

Time Started: 10:00 Time Completed: 10:30

Starting Pressure: 27.7 Ending Pressure: 26.7

Allowable Pressure Loss: 1.0

PIPELINE TEST: TRANSFER SYSTEM TESTING DATA

THE FOLLOWING BARGE WAS TESTED IN ACCORDANCE WITH 33 CFR- PART 156.170, SECTION (c)(4) & (e), EQUIPMENT TESTS AND INSPECTIONS REQUIREMENTS:

The Pipeline System was hydro tested at 187.50 P.S.I. 4 - 12 - 23

The Pressure Relief Valve was hydro tested at 125 P.S.I. 4 - 12 - 23

The Load Line was hydro tested at 187.50 P.S.I. 4 - 12 - 23

The Steam Line was hydro tested at 125 P.S.I. - n/a -

Cargo Pressure Gauge (Date of Test) 4 - 12 - 23 Percent Accuracy 98%

Lynchburg Shipyard Supervisor


SIGNATURE

4 - 12 - 23
DATE