



# ILLINOIS MARINE TOWING, INC.

LEMONT SHIPYARD

Lemont Shipyards Physical Address - 16600 Des Plaines Rd., Lemont, IL 60439

Lemont Shipyards - Phone: 630-972-2920 Fax: 630-972-2915

Billing Address - 203 North Ottawa St, Suite 200, Joliet, IL 60432

## TRANSFER SYSTEM TESTING DATA

Barge Number CBC 314

The Pipeline System was tested at 187.50 P.S.I. IMT Shipyards 4-28-26

The Pressure Relief Valve was tested at 125 P.S.I. IMT Shipyards 4-28-26

The Cargo Hose was tested at 187.50 P.S.I. \_\_\_\_\_

The cargo pipeline pressure gauge is working to within 10% of shown pressure.

Tester Name/Signature: Jeff Westbrooke \_\_\_\_\_

Witness Name/Signature: Kevin Hickay \_\_\_\_\_

Illinois Marine Towing Lemont Shipyards

Date: 4-28-26



Move with confidence

### Cargo Pipeline Test and/or Vapor Tightness Test Certificate

Barge Name: CBC 314  
Test Date: 3/3/26  
Testing Location: ULS Port Arthur

### Barge Vapor Tightness Test

Test Results

This barge has been tested in accordance to section 40 CFR 61.304(f), and section 63.565(c)(1) and is considered to be vapor tight.

Signature of Tester: [Signature]

Test Time Started: 1200 Test Time Completed: 1300

Beginning Pressure: 1 Ending Pressure: 1

### Operational Cargo Pipeline Test

The following test(s) have been performed in compliance with U.S. Coast Guard regulations 33 CFR 156.170 and 46 CFR 35.35-70 and USCG Marine Safety Manual, Vol. II, Section B, Page B6-30.

Transfer System Piping	Test Pressure	125 psi
Cargo Pump Relief Valve	Test Pressure	125 psi
Cargo Pump Pressure Gauge(s)	Test Pressure	125 psi

(If only one test performed, line through Test Not Performed)

Signature/Tester name: [Signature]

Print name/Tester Name: Kendall White

CBC Authorized Representative

Doc # USA000639869

Ref # 3417476

Signature/Witness name: [Signature]

Print name/Witness name: Charles Johnson

Affiliation of Witness (Company): ULS



5848B Proctor Street  
Port Arthur, TX 77642  
409.962.1302

## HYDROSTATIC PIPELINE TEST REPORT

The following vessel's pipeline has been tested and stenciled in accordance with U.S.C.G. regulation 33 CFR 156.170 on the dates indicated:

Vessel Name: CBC 314

Vessel Owner: Canal Barge Company

Date of Test: 4-9-25

Test Pressure: 188 psi M.A.W.P 125 psi

Name of Tester: Jesus Trejo

Tester Signature: Jesus Trejo

Name of Witness: Cassie White

Witness Signature: Cassie White

Pump Psi Relief Tested: —

Cargo Dummy Line Tested: —

# T.T. Barge Services Mile 237, LLC

Specializing in Gas Freeing, Cleaning and Repairs  
5190 North River Road, Port Allen, Louisiana 70767  
Phone: (225) 473-8222 Fax: (225) 473-2199

---

## Pipeline Test Letter

Date: 5-23-24

To Whom It May Concern:

The cargo pipeline and relief valve as required by 33CRH156.170, on tank barge

# CBC-314 located at T.T. Barge Mile 237, was tested on

5-23-24 at 188psi.

- Pressure gauge was found to be operating.
- The relief valve functioned as required.
- The steam piping system was tested at 2/17 psi.
- The steam system relief valve functioned as required.

Signature of Tester: Matthew Paul

Witness: Eric Paul

---

# CANAL BARGE

Move with confidence


## Cargo Pipeline Test and/or Vapor Tightness Test Certificate

Barge Name: CBC 314  
Test Date: 03 May 2024  
Testing Location: Lemont A-Slip

### Barge Vapor Tightness Test

Test Results

This barge has been tested in accordance to section 40 CFR 61.304(f), and section 63.565(c)(1) and is considered to be vapor tight.

Signature of Tester: 

Test Time Started: 1300 Test Time Completed: 1400  
Beginning Pressure: 1 Psi Ending Pressure: 1 Psi


### Operational Cargo Pipeline Test


The following test(s) have been performed in compliance with U.S. Coast Guard regulations 33 CFR 156.170 and 46 CFR 35.35-70 and USCG Marine Safety Manual, Vol. II, Section B, Page B6-30.

Transfer System Piping	Test Pressure	✓ 125 psi
Cargo Pump Relief Valve	Test Pressure	✓ 125 psi
Cargo Pump Pressure Gauge(s)	Test Pressure	✓ 125 psi

.03 - May 2024

(If only one test performed, line through Test Not Performed)

Signature/Tester name:   
name/Tester Name: Jeff Westbrook  
CBC Authorized Representative

Signature/Witness name:   
Print name/Witness name: Jake Stevenson  
Affiliation of Witness (Company): IMT



Move with confidence

### Cargo Pipeline Test and/or Vapor Tightness Test Certificate

Barge Name: CBC 314

Test Date: 13 July 2023

Testing Location: Channahon

### Barge Vapor Tightness Test

Test Results

This barge has been tested in accordance to section 40 CFR 61.304(f), and section 63.565(c)(1) and is considered to be vapor tight.

Signature of Tester: [Signature]

Test Time Started: 1000

Test Time Completed: 1100

Beginning Pressure: 1 psi

Ending Pressure: 1 psi

### Operational Cargo Pipeline Test

The following test(s) have been performed in compliance with U.S. Coast Guard regulations 33 CFR 156.170 and 46 CFR 35.35-70 and USCG Marine Safety Manual, Vol. II, Section B, Page B6-30.

Transfer System Piping	Test Pressure	✓ 125 psi
Cargo Pump Relief Valve	Test Pressure	✓ 125 psi
Cargo Pump Pressure Gauge(s)	Test Pressure	✓ 125 psi

(If only one test performed, line through Test Not Performed)

Signature/Tester name:

[Signature]

Print name/Tester Name:

Jeff Westbrook  
CBC Authorized Representative

Signature/Witness name:

[Signature]

Print name/Witness name:

Mat Fernandez  
Affiliation of Witness (Company):  
FMT



# SOUTHWEST SHIPYARD, L.P.

F-7.5.1(R).6-D

18310 Market Street, Channelview, Texas 77530 Phone: 281-860-3200 Fax: 281-860-3215  
8502 Cypress Street, Houston, Texas 77012 Phone: 713-967-6300 Fax: 713-967-6301  
1002 Texas Clipper Rd., Galveston, Texas 77554 Phone: 409-740-3755 Fax: 409-740-3451

## BARGE PIPING TEST LETTER

Note: Test Results are valid for One (1) Year from Date of Test !

INSTRUCTIONS: FILL OUT COMPLETELY. WRITE "N/A" ON ANY NON-APPLICABLE LINE.

BARGE NAME / NUMBER: C.B.C. 314

BARGE OWNER: CANAL BARGE LINE

OWNER ADDRESS: \_\_\_\_\_

TESTING LOCATION:

SOUTHWEST SHIPYARD, L.P.  
18310 MARKET STREET  
CHANNELVIEW, TX 77530

SOUTHWEST SHIPYARD, L.P.  
8502 CYPRESS  
HOUSTON, TX 77012

SOUTHWEST SHIPYARD, L.P.  
1002 TEXAS CLIPPER RD.  
GALVESTON, TX 77554

Identify Location by Checking Box

LETTER EXPIRATION DATE (One Year from Test): 07-12-2023

1. Cargo Piping and Valves (Date of Test): 07-12-2022

Test Pressure (psi): 188 PSI

2. Cargo Pressure Gauge (Date of Test): 07-12-2022

Percent Accuracy (%): 98%

3. Steam Piping and Valves (Date of Test): N/A

Test Pressure (psi): N/A

4. Cargo Tank Relief Valves (Date of Test): N/A

Test Pressure (psi): N/A

SWSLP Tester/Position: [Signature] Date: 07/12/22

SWSLP Inspector/Position: [Signature] Date: 7-12-22

DISTRIBUTION: Place original as last page of "USCG Papers Folder" located in Barge document mailbox.