

# T.T. 237, LLC

Specializing in Gas Freeing, Cleaning and Repairs  
5190 North River Road, Port Allen, Louisiana 70767  
Phone: (225) 473-8222 Fax: (225) 473-2199

---

## Pipeline Test Letter

Date: 5/15/26

To Whom It May Concern:

The cargo pipeline and relief valve as required by 33CRH156.170, on tank barge

# CBC 1373 located at T.T. 237, was tested on 5/15/26 at 188psi.

- Pressure gauge was found to be operating.
- The relief valve functioned as required.
- The steam piping system was tested at N/A psi.
- The steam system relief valve functioned as required.

Signature of Tester: 

Witness: 

# TT104, LLC

2012 RIVER RD., WESTWEGO, LA. 70094

OFFICE 504-436-3766 / FAX 504-436-3855


## CARGO PIPELINE TEST CERTIFICATE

The cargo pipeline on barge CBC 1373 was tested to **187.5 P.S.I.**, one and half times its maximum allowable working pressure, M.A.W.P., and proved operable in accordance with 33CFR156.170 and 46CFR35.35-70.

The cargo pipeline relief valve was tested and lifted at **125 P.S.I.**

The cargo pipeline pressure gauge is working within **10** percent of shown pressure.

Signature/Tester name:



Print name/Tester Name:

Micra Bailey

CBC Authorized Representative

Signature/Witness name:



Print name/Witness name:

CHUCK HASSELL

Affiliation of Witness (Company):

TT 104, LLC.

Test Date:

5-28-25

**C & C Marine and Repair, Inc.**

Post Office Box 2253  
Harvey, LA 70059  
Phone (504) 433-2000  
FAX (504) 433-2044

**Vessel Cargo Piping Test Certificate**

**Barge CBC 1373**

This is to certify that on June 12<sup>th</sup>, 2024, cargo piping on the tank barge CBC 1373 was hydrostatically tested to 188 psi in accordance with 46 CFR 56.97-30. The cargo relief valve is set at 125 psi. Pump pressure gauge tested to within 10%.

Prior to the hydrostatic pipeline test, the test gauge was calibrated to ensure the correct pressure was applied to the pipeline.

Tester: \_\_\_\_\_



Witness: \_\_\_\_\_





Campbell Transportation Company, Inc.  
2567 Congo Arroyo Road  
Newell, WV 26050-1317

Tel. (304) 387-3860

Fax (304) 387-3885

## TANK BARGE PIPING PRESSURE TEST FORM

The following vessel equipment has  
been tested in accordance with  
46 CFR 35.35-70 and 33 CFR 156.170  
on the date indicated.

Date: 5-8-23

Vessel Name: CBC1373

Cargo Pipeline: 188 PSI

Cargo Relief Valve: 125 PSI

Cargo Pressure Gauge: Operable

Cargo Transfer Hose: N/A

Tested By: Bill Higgins

Witnessed By: B. H. Higgins

# T.T. COATINGS, INC NINE MILE POINT

2012 RIVER RD. WESTWEGO LA, 70094  
PHONE (504) 436-3766 FAX (504) 436-3855

## CARGO PIPELINE TEST CERTIFICATE

The cargo pipeline on barge CBC 1373 was tested to **187.5 P.S.I.**, one and half times its maximum allowable working pressure, M.A.W.P., and proved operable in accordance with 33CFR156.170 and 46CFR35.35-70.

The cargo pipeline relief valve was tested and lifted at **125 P.S.I.**

The cargo pipeline pressure gauge is working within **10** percent of shown pressure.

Signature/Tester name:

Shane Guidry

Print name/Tester Name:

Shane Guidry  
CBC Authorized Representative

Signature/Witness name:

Chuck Hassell


Print name/Witness name:

CHUCK HASSELL

Affiliation of Witness (Company):

T.T. BARGE

Test Date: 2-22-23



Move with confidence

### Cargo Pipeline Test and/or Vapor Tightness Test Certificate

Barge Name: CBC 1373

Test Date: 4-16-22

Testing Location: Hendrix

### Barge Vapor Tightness Test

Test Results

This barge has been tested in accordance to section 40 CFR 61.304(f), and section 63.565(c)(1) and is considered to be vapor tight.

Signature of Tester: *Manuel Silva*

Test Time Started: \_\_\_\_\_

Test Time Completed: \_\_\_\_\_

Beginning Pressure: \_\_\_\_\_

Ending Pressure: \_\_\_\_\_

### Operational Cargo Pipeline Test

The following test(s) have been performed in compliance with U.S. Coast Guard regulations 33 CFR 156.170 and 46 CFR 35.35-70 and USCG Marine Safety Manual, Vol. II, Section B, Page B6-30.

Transfer System Piping	Test Pressure	✓ 125 psi
Cargo Pump Relief Valve	Test Pressure	✓ 125 psi
Cargo Pump Pressure Gauge(s)	Test Pressure	✓ 125 psi

4-16-22

(If only one test performed, line through Test Not Performed)

Signature/Tester name: *Manuel Silva*

Signature/Witness name: *Jess Westbrooke*

Print name/Tester Name: Manuel Silva

Print name/Witness name: Jess Westbrooke

CBC Authorized Representative

Affiliation of Witness (Company): IMT